

January 2, 2018

Application No.: 54/67314-00-002 School: Elk Grove Charter County of Sacramento

Mr. William Heinicke District Representative Elk Grove Unified 9510 Elk Grove-Florin Road Elk Grove, CA 95624

Dear Mr. Heinicke:

The Office of Public School Construction (OPSC) has completed its review of Elk Grove Charter, OPSC application number 54/67314-00-002. Review of the District's project financing, expenditures, and certifications to ensure compliance pursuant to Education Code Sections 17072.35, 17074.25, and 17076.10 and School Facility Program (SFP) Regulation Section 1859.106 was conducted. In addition, the review examined the District's compliance with applicable SFP Regulations in effect when the funding application was received by OPSC, dated April 14, 2010.

The project is a non-financial hardship Charter School Facilities Program (CSFP) project that was funded on a 50 percent State and 50 percent District basis. SFP Regulation Section 1859.169.1 states "Projects funded under the CSFP do not generate savings pursuant to Section 1859.103. In addition, State funds remaining at the completion of the project may not be used to satisfy the local matching share obligation. Remaining funds must be returned to the State." Accordingly, any CSFP project savings must be returned to the State.

This CSFP project has savings in the amount of \$ 419,634.28. Pending final approval by the State Allocation Board at its next available monthly meeting, the District will be invoiced \$419,634.28 for the reduction in the apportionment.

OPSC has received the signed *Summary of Project Financing and Expenditures* dated November 27, 2017 from the District. As the District has concurred with the review findings in the *Summary of Project Financing and Expenditures*, the project is considered closed. Enclosed is the final report.

This final report includes the:

- 1. Summary of Project Financing and Expenditures and Supporting Schedules
- 2. State Allocation Board Apportionment Approval
- 3. Division of the State Architect Plan Approval
- 4. California Department of Education Final Plan Approval

In order to promote School Facility Program transparency, this report will be posted to our website.

Thank you for your assistance and cooperation during the review process. Should you have any questions concerning this report, you may call the Fiscal Services Unit at (916) 376-1771.

Sincerely,

RICK ASBELL, Chief, Fiscal Services Office of Public School Construction

Enclosure

Cc: Project file

Summary of Project Financing and Expenditures

District Name:
School:
County:
SFP Application Number:
LPP Application Number:
Date:

Elk Grove Unified
Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

Elk Grove Unified

11/9/2017

9.9	
Line	•
1	LPP State Apportionment
2	SFP State Apportionment
3	Financial Hardship Apportionment
4	District Contribution
5	Interest
6	Total Project Funding
	. Cum cycor . m.m.g
7	Reported Expenditures
8	Reported Savings/Overspent
O	Reported Gavings/Gverspent
9	Grant Adjustments
all la	Total Review Adjustments
10	Total Review Adjustments
4.4	Deviced Expenditures
11	Revised Expenditures
12	Net Savings
40	Interest Due
13	Interest Due .

1	\$
2	\$ 2,744,035.00
3	\$ -
4	\$ 2,744,035.00
5	\$ 13,903.07
6	\$ 5,501,973.07
7	\$ 4,662,704.51
8	\$ 839,268.56
	16
9	\$ -
10	\$
11	\$ 4,662,704.51
12	\$ 839,268.56
13	\$ -

14 Total to be Returned to the State

14	\$ 419,634.28
建設工程的	

Explanations:

Line 5:

The District reported \$7,283.83 (State-\$3,641.92, District-\$3,641.91) on SAB 50-06. According to the District's response to OPSC's finding dated September 20, 2017, there were additional \$6,619.24 (\$3,309.62-State, District-\$3,309.62) in interests earned. Net total =\$13,903.07.

Line 12:

This is a Charter School Facilities Program (CSFP) project and has savings in the amount of \$839,268.56. SFP Regulation Section 1859.169.1 states "Projects funded under the CSFP do not generate savings pursuant to Section 1859.103. In addition, State funds remaining at the completion of the project may not be used to satisfy the local matching share obligation. Remaining funds must be returned to the State."

These are the final authorized amounts needed to bring the District's accounting records into compliance. Amounts shown supersede all authorized amounts shown on the Office of Public School Construction Fund Release documents.

SAB Meeting:

January 26, 2011

SCHOOL DISTRICT DATA

Application No: 54/67314-00-002

School District: Elk Grove Unified

County:

Sacramento

School Name:

Elk Grove Charter

	OJ			

High School Type of Project:

K-6: 7-8:

123 9-12:

Non-Severe:

Severe:

District Wide **Application Filing Basis:** Number of Classrooms: 7 19.2 Master Acres: **Existing Acres:** 7.63 Proposed Acres: 22.4 **Recommended Acres:** No Facility Hardship (a):

Financial Hardship Requested: **Alternative Education School:**

Addition to Existing Site:

Core Facilities:

No Administration, Toilet

No

No

ADJUSTED GRANT DATA					
New Construction Grant	\$	1,446,111.00			
Fire Detection Alarm		2,829.00			
Sprinkler System		22,263.00			
Labor Compliance		18,403.00			
Site Acquisition		527,006.00			
Service Site		354,037.00			
Off-Site		12,201.00			
Utilities		64,879.00			
General Site		165,685.00			
Small Size Project		57,844.00			
Total State Share (50%)		2,671,258.00			
District Share (50%)		2,671,258.00			
Total Project Cost	\$	5,342,516.00			

PROJECT FINANCING

State Share This Project

2,671,258.00

District Share Cash Contribution

Financial Hardship

Total Project Cost

2,671,258.00 5,342,516.00

HISTORY	OF PRO	JECT COST	AND APPORTIONMENT	

*	Fund Code		Previously Authorized	Authorized This Action		State Apportionment This Action
State Share	20.00					
Charter Grant	955-540		2,054,784.00	\$ (2,054,784.00)	\$	(2,054,784.00)
Charter Grant - DTSC/Relo	955-541		1,686.00	(1,686.00)	\$	(1,686.00)
Charter Grant - CIF	955-543		614,788.00	(614,788.00)	\$	(614,788.00)
Charter Grant	055-540		000 000 00 € 00 000 000 000 000 000 000	2,054,784.00		2,054,784.00
Charter Grant - DTSC/Relo	055-541			1,686.00	0	1,686.00
Charter Grant - CIF	055-543			614,788.00		614,788.00
Charter School Share						
Cash Contribution			2,671,258.00		107	
Total		\$	5,342,516.00	\$ 0.00	\$	0.00
		-		 		A STATE OF THE STA

Funding Source: Bonds/2004 Mar.

Pursuant to the Board's action on October 6, 2010, the District is required to submit a complete Fund Release Authorization (Form SAB 50-05) on or before April 26, 2011; otherwise, the apportionment will be rescinded without further Board action and will receive a new Unfunded Approval date of April 26, 2011.

The Form SAB 50-05 submittal must contain an original signature from a designated District Representative and must be physically received by the Office of Public School Construction at 707 Third Street, West Sacramento, CA 95605 prior to the close of business on April 26, 2011.

The District shall ensure that it is in compliance with all applicable laws, regulations and certifications it made on the program forms. The District has certified it is enforcing a Labor Compliance Program (LCP). Please be advised this project has been apportioned with funds that require a LCP pursuant to Labor Code Section 1771.7.

This item will not be considered full and final until such time the adjustment to the new construction grant has been made, pursuant to Education Code Section 17072.11(b).

9-2. EC Charlos 17 Charlos Josef (SJ/



State of California • Arnold Schwarzenegger, Governor State and Consumer Services Agency

DEPARTMENT OF GENERAL SERVICES

Division of the State Architect – Sacramento Office

1/28/2009 - APPROVAL OF PLAN(S)

DR. Steven Ladd ELK GROVE UNIFIED SCHOOL DISTRICT 9510 ELK GROVE FLORIN ROAD ELK GROVE 95624

Project:

ELK GROVE CHARTER SCHOOL (ELK GROVE UNIFIED SCHOOL DISTRICT)

Total Scope of Project: Construction of 1-Administration Building / Classroom Building

Increment #:

0

Application #:

02-110323

File #:

34-H2

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on <u>1/28/2009</u>. This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

\boxtimes	Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.
	Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.
	Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application #
	These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect.
	Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition.

Applica File #:	34-H2
	Bleachers or grandstands constructed in accordance with approved drawings and specifications will meet minimum required standards for structural, and fire and life safety. The owner should provide for and require periodic safety inspections throughout the period of use to ensure framing and other parts have not been damaged or removed. On bleachers or grandstands having bolts, locking or safety devices, the owner shall require that all such components be properly tightened or locked prior to each use.
	This approval is for the part shown only since the drawings and specifications for the proposed work include only the portion of the building to be partially constructed on the subject site. It is understood that a separate application will be subsequently filed, together with drawings and specifications showing a plot plan and details of work necessary for completion. A contract for completion shall not be let before the written approval of such drawings has been obtained from the Department of General Services.
	The building(s) was designed to support a snow load of pounds per square foot of roof area. Snow removal must be considered if the amount of snow exceeds that for which the building(s) was designed.
\boxtimes	This constitutes the written approval certifying that the drawings and specifications are in compliance with State regulations for the accommodation of the disabled which are required before letting any contract for construction. (See Section 4454, Government Code.)
	Your application for the construction of a relocatable building submitted under the provisions of Section 17293 of the Education Code is hereby approved. This approval certifies that the drawings and specifications are in compliance with state regulations for accommodation of the disabled, structural safety, and fire and life safety. This approval applies only to the drawings and specifications for the foundation system, anchorage of the overhead nonstructural elements, and site work related to this project. Documentation has been received indicating that the building was constructed after December 19,1979, and bears a commercial coach insignia of approval from the Department of Housing and Community Development (HCD). Confirmation that the construction of the HCD building conforms to the appropriate state regulations is done by others. (See Section 17307, Education Code and Section 4454, Government Code.)
\boxtimes	Deferred Approval(s) Items:
	Fire Sprinkler System.
must be	oject has been classified as CLASS 2 : An Inspector who is certified by DSA to inspect this class of project approved by DSA prior to start of construction.
Please	refer to the above application number in all correspondence, reports, etc., in connection with this project.
Sincere	ly, Digitarly signed by DAN LEVERNIER
Oim	DN: st=CA, i=SACRAMENTO, o=California Department of General Services, ou=Division of the State Architect, ou=www.verisign.com/ repository/CPS incorp. by Ref.,LiAB.LTD(c)99, dtb=REGIONAL MANAGER, on=DAN LEVERNIER, en=dAN LEVERNIER, en=dAN Oate: 2009.02.18 07:49:23 -08'00'
for Davi	d F. Thorman, AIA rchitect
cc:	ot.



JACK O'CONNELL

STATE SUPERINTENDENT OF PUBLIC INSTRUCTION

May 28, 2010

Elk Grove Unified 9510 Elk Grove-Florin Rd. Elk Grove, CA 95624 Project Tracking No: 67314-101

Re: Elk Grove Charter

County: Sacramento Square Feet: 10,000

Grade Level: 7 - 12

Dear Superintendent:

Subject: Supercede Final Plan Approval - Charter School

The California Department of Education approves the plans with the title sheet date of January 23, 2009, for the above referenced project. The plans were received on March 13, 2009. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, et seq. and Education Code 17251(c) and (d)).

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California Department of Education for review.

This letter revises and supercedes the letter issued on April 2, 2009.

The school site for this project is 7.63 usable acres. This represents 34.06% of the California Department of Education's recommended site size of 22.4 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The project as approved consists of:

TEACHING STATIONS	GRADE LEVEL	<u>ROOMS</u>	STUDENTS
Classrooms	9 - 12	7	189

Elk Grove Unified May 28, 2010 Page 2

PTN: 67314-101 Elk Grove Charter

Based on the standards specified in Education Code 17071.25 and the number of teaching stations in the project, the student capacity of this project is 189.

CORE FACILITIES:

Administration

Closed Corridor

Custodial

Resource Specialist Progr

Storage

Toilets

This supercede is being issued to correct the grade levels of the enrollment to be served in the teaching stations included in the project.

The district has certified that this project is either exempt from, or has completed, the California Environmental Quality Act (CEQA) process.

The district has met the requirements of Education Code 17213.1 regarding the preparation of a Phase I environmental assessment or a Preliminary Endangerment Assessment (PEA), and/or the completion of a Response Action, and the Department of Toxic Substances Control has issued a determination letter dated November 6, 2008 indicating that no action or no further action is required for this site.

For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of the initial approval letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of the initial approval letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards

Please contact the consultant identified below if you have questions regarding this letter.

Sincerely,

Fred A. Yeager, Assistant Director

School Facilities Planning Division

Liese W. Olukoya, Consultant School Facilities Planning Division

(916)445-5657

DP5616/P4827 cc: Architect