### **Index of Closeout Documents – K-12 Audit Resources**

**Purpose:** To provide local CPA with a list of the documents that follow which are needed to conduct a K-12 audit on School Facility Program projects.

District: Beverly Hills UnifiedApplication Number: 51/64311-00-005School Name: Horace Mann Elementary

Executive Summary of Substantial Progress

□Final Escrow Statement (If Applicable)

□ Appraisal (If Applicable)

□Site Acquisition Review Sheet (If Applicable)

Court Order for site purchase related costs (If Applicable)

⊠CDE Approval Letter

⊠DSA Approval Letter

 $\Box$  Grant Agreement(s) (If Applicable)

Application for Funding (Form SAB 50-04)

 $\boxtimes$  Project Transaction Detail and Summary

State Allocation Board (SAB) approval item(s)

SFinal Form SAB 50-06 Expenditure Report and Detailed Listing of Project Expenditures (DLOPE)

□ Schedule of School Facility Program (SFP) – Determination of Savings (If Applicable)

□ Schedule of School Facility Program (SFP) –Unspent Funds (If Applicable)

□ Schedule of School Facility Program (SFP) – Use of Savings (If Applicable)



TOM TORLAKSON STATE SUPERINTENDENT OF PUBLIC INSTRUCTION

CALIFORNIA DEPARTMENT OF EDUCATION

February 5, 2016

Governing Board Beverly Hills Unified 255 South Lasky Dr. Beverly Hills, CA 90212

Project Tracking No: 64311-33 Re: Horace Mann Elementary

County: Los Angeles Square Feet: 42,000 Grade Level: K - 8

Dear Governing Board:

Subject: Final Plan Approval - Modernization

The California Department of Education approves the plans with the title sheet date of September 1, 2014, for the above referenced project. The plans were received on January 8, 2016. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, et seq. and Education Code 17251(c) and (d)).

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California Department of Education for review.

The school site for this project is 5.1 usable acres. This represents 36.69% of the California Department of Education's recommended site size of 13.9 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The project as approved consists of:

TEACHING STATIONS	GRADE LEVEL	ROOMS	STUDENTS
Classrooms	1-6	3	75
Computer	7 - 8	1	27
Kindergartens	Kindergarten	3	75

Beverly Hills Unified February 5, 2016 Page 2 PTN: 64311-33 Horace Mann Elementary



25 1 - 6 1 Music/Choir/Band 27 1 Music/Choir/Band 7 - 8 13 1 Non-severe Special Special Education Education Non-Severe 36 Special 4 Severe Special Education Education Severe

Based on the standards specified in Education Code 17071.25 and the number of teaching stations in the project, the student capacity of this project is 278.

### CORE FACILITIES:

Administration	Cafeteria	Kitchen
Library	Speech	Storage
Teacher Work Room	Toilets	

This project includes Project Tracking Number 64311-33 & 64311-39.

This project involves only Building A and includes reconfiguration/conversions of existing spaces as well as seismic rehabilitation. The project results in a net loss of 12 classrooms with a state loading capacity of 280 students. Other construction/modernization not included in this modernization project will house new classrooms and other uses to compensate any net losses from reconfiguration of Building A.

The district has certified that this project is either exempt from, or has completed, the California Environmental Quality Act (CEQA) process.

For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of this letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of this letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards.

Beverly Hills Unified February 5, 2016 Page 3

### PTN: 64311-33 Horace Mann Elementary

Please contact the undersigned if you have questions regarding this letter.

Sincerely,

Fred A. Yeager, Assistant Director School Facilities and Transportation Services Division

Michau

Michael J. O'Neill Consultant School Facilities and Transportation Services Division (916)322-1463

DP8390/P7552 cc: Architect



STATE OF CALIFORNIA GOVERNOR EDMUND G. BROWN JR.

April 23, 2014

Dr. Gary Woods District Superintendent Beverly Hills Unified School District 255 Lasky Drive Beverly Hills, CA 90212

EVALUATION OF ELIGIBILITY FOR SEISMIC MITIGATION PROGRAM: DSA CONCURRENCE Project Tracking Number: 64311-39 (Please use this number for all future correspondence).

Dear Dr. Woods,

The Division of the State Architect (DSA) has received the Eligibility Evaluation Report prepared by MHP Inc. Structural Engineers, dated December 20, 2013, for the building identified as:



Building: Classroom and Office Bldg A Campus: Horace Mann School Address: 8701 Charleville Blvd Beverly Hills, CA 90211

Pursuant to Section 1859.82(a), Title 2, California Code of Regulations, the report has been reviewed by DSA. Based on the report findings, the building identified above meets the eligibility requirements for Seismic Mitigation Program (SMP) funding.

For projects consisting of replacement of eligible buildings, a Replacement Option Analysis shall be prepared and submitted to DSA Headquarters in accordance with Section 2 of DSA Procedure 08-03, which is available on the DSA website (Publications Section).

For projects consisting of seismic rehabilitation of eligible buildings, an Evaluation and Design Criteria Report shall be prepared and submitted to the DSA Regional Office in accordance with Section 3 of DSA Procedure 08-03.

Please contact me at (916) 324-4390 if you have any questions regarding this notice. For questions regarding the Seismic Mitigation Program funding and Office of Public School Construction (OPSC) procedures, please contact Ms. Hannah Konnoff at (916) 375-4037 or Ms. Tasha Brennan at (916) 375-4138.

Sincerely,

William Van Wait

William Van Woert DSA Senior Structural Engineer



DEPARTMENT OF GENERAL SERVICES CALIFORMIA GOVERNMENT OPERATIONS AGENCY



D. Murakawa-Leopard, Beverly Hills Unified School District Terry Fernandez, MHP, Inc. Hannah Konnoff, Project Manager, Office of Public School Construction Doug Humphrey, Regional Manager, DSA Los Angeles Regional Office



DIVISION OF THE STATE ARCHITECT HEADQUARTERS 1102 Q STREET 5100 SACRAMENTO CA 95811 P 916.445.8100 F 916.445.3521 DEPARTMENT OF GENERAL SERVICES CALIFORNIA GOVERNMENT OPERATIONS AGENCY



State of California • Edmund G. Brown Jr., Governor State and Consumer Services Agency

DEPARTMENT OF GENERAL SERVICES

Division of the State Architect - Los Angeles Office

### 10/17/2014 - APPROVAL OF PLAN(S)

GARY WOODS BEVERLY HILLS UNIFIED SCHOOL DISTRICT 255 SOUTH LASKY DRIVE BEVERLY HILLS, 90212-3644 1110104.03

APR 1 8 2016

Project: HORACE MANN SCHOOL
Total Scope of Project: Alterations to 1-Building "A" Modernization

Increment #:	0
Application #:	03-115072
File #:	19-14

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on <u>10/17/2014</u>. This letter constitutes the 'written approval of the plans as to safety of design and construction' required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.

Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.

	r	-	-
	1		
	ł		

Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application #

These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect.



Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition.

Los Angeles Regional Office \* 700 North Alameda Street, Suite 5-500 \* Los Angeles, CA 90012 \* (213) 897-3995

						12000 200
Applic File #:	ation #: 03-115 19-14	5072				-
	periodic safety damaged or re	inspections throug moved. On bleach	ucted in accordance with structural, and fire and life ghout the period of use to ners or grandstands havir be properly tightened or l	e safety. The owner shou ensure framing and othe to bolts. locking or safety	Ild provide for and require	
	application will work necessar	be subsequently f y for completion. A	artially constructed on the	subject site. It is under gs and specifications sho hall not be let before the	wind a nint nian and details of	
	The building(s) removal must b	was designed to some considered if the	support a snow load of e amount of snow exceed	<u>0</u> pounds per square s that for which the build	foot of roof area. Snow ing(s) was designed.	
$\boxtimes$	regulations for	s the written appro the ac∞mmodatic 454, Government	on of the disabled which a	vings and specifications a re required before letting	are in compliance with State any contract for construction.	
	compliance wit This approval a overhead nons indicating that approval from t construction of	h state regulations applies only to the tructural elements, the building was co the Department of the HCD building	proved. This approval cell for accommodation of the drawings and specification and site work related to postructed after December Housing and Community	rtifies that the drawings a e disabled, structural safe ns for the foundation sysi this project. Documentat r 19,1979, and bears a c Development (HCD). Co the state regulations is do	ety, and fire and life safety. tem, anchorage of the ion has been received	
	Deferred Appro	oval(s) Items:				
This Pr must b	roject has been o e approved by E	classified as	Class 1 . An Inspecto f construction.	r who is certified by DSA	to inspect this class of project	
Please	refer to the abo	ve application num	nber in all correspondence	e, reports, etc., in connec	tion with this project.	

Sincerely,


hedie

Digitally signed by Lesfie Cho DN: cn=Lesfie Cho, o≂Division of the State Architect, ou=Structural Safety, email=Lesfie.Cho@dgs.ca.gov, c=US Date: 2014.10.21 13:07:59 -07'00'

JUN 27 2016

AILROOM

for Chester "Chet" Widom, FAIA State Architect



1<sup>st</sup> Extension Extension

3rd Extension

CHESTER "CHET" WIDOM, FAIA STATE ARCHITECT

Los Angeles Regional Office \* 700 North Alameda Street, Suite 5-500 \* Los Angeles, CA 90012 \* (213) 897-3995



Los Angeles Regional Office 700 N. Alameda St., Suite 5-500 | 7 213,897,3995 Los Angeles, CA 90012 F 213.897.3159 www.dsa.dgs.ca.gov

June 6, 2016

Mr. Steve Kessler Superintendent **Beverly Hills Unified** 255 South Lasky Dr. Beverly Hills. CA 90212

Re: Seismic Mitigation Program: Evaluation and Design Criteria Report for Buildings A, Horace Mann School - DSA Concurrence

DSA REH Number: 03 REH-10047 and DSA application Number 03-115072 Project Tracking Number: 64311-39 (Please use these numbers for all future correspondence)

### Dear Mr. Kessler

The Division of the State Architect (DSA) has received the Evaluation and Design Criteria report prepared by the IDS Group dated July 28, 2015 and a Conceptual Statement of Probable cost by Cumming, dated May 22, 2015 for the building identified as:

> Building(s): **Building** A Campus: Horace Mann School Address: 8701 Charleville Blvd. Beverly Hills, CA 90211

The Evaluation and Design Criteria report has been reviewed and approved by the DSA, and the application for plan check of the project is currently under review. Based on the report's findings, DSA concurs with the prescribed seismic deficiencies, the recommended minimum work to mitigate the seismic deficiencies, and the scope of the required work for accessibility and fire-and-life safety.

Please contact me at 213-897-0559 if you have any questions regarding this notice. For questions regarding the Seismic Mitigation Program funding and Office of Public School Construction procedures, please contact Ms. Hannah Konnoff at (916) 375-4037 or Ms. Tasha Brennan at (916) 375-4138.

B. Yousefi

Sincerely, Ben Yousefi, SE For Doug Humphrey, AIA **Regional Manager** 

Headquarters Office 1102 Q Street, Suite 5100 Sacramento, CA 95811

T 916.445.8100

**Regional Office** 1102 Q Street, Suite 5200 Sacramento, CA 95811 r 916.445.8730

Sacramento

Oakland Regional Office Oakland, CA 94612 T 510.622.3101

San Diego

Regional Office 1515 Clay Street, Suite 1201 10920 Via Frontera, Suite 300 San Diego, CA 92127 r 858.674.5400

### STATE OF CALIFORNIA **APPLICATION FOR FUNDING** SCHOOL FACILITY PROGRAM



STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

SAB 50-04 (REV 05/14)

Page 6 of 10

The school district named below applies to the State Allocation Board via the Office of Public School Construction for a grant under the provisions of Chapter 12.5, Part 10, Division 1, commencing with Section 17070.10, et seq., of the Education Code and the Regulations thereto. SCHOOL DISTRIC APPLICATION NUMBER Beverly Hills Unified School District 51/64311-00-001 SCHOOL NAME PROJECT TRACKING NUMBER Horace Mann K-8 64311-039 DISTRICT REPRESENTATIVE'S E-MAIL ADDRESS COUNTY HIGH SCHOOL ATTENDANCE AREA (HSAA) OR SUPER HSAA (IF APPLICABLE) Los Angeles lkirk@bhusd.org 1. Type of Application—Check Only One d. Is this a 6-8 school? Yes 🖌 No New Construction If you answered yes, how many K-6 pupils reported New Construction (Final Apportionment) above are sixth graders? New Construction (Final Charter School Apportionment) Yes No Is this an Alternative Education School? New Construction (Overcrowding Relief Grant) e. Is this a use of grant request pursuant to Section 1859.77.2? Yes 🗹 No Rehabilitation (Final Charter School Apportionment) Is this request pursuant to Section 1859.77.2(c)? Yes No Modernization If yes, enter date of successful bond election: Modernization of California Schools for Deaf/Blind Is this a use of grant request pursuant to Section 1859.77.3? Yes 🗹 No Is this request pursuant to Section 1859.77.3(c)? Yes 🖌 No Separate Apportionment If yes, enter date of successful bond election: Site Only—New Construction [Section 1859.81.1] f. Facility Hardship (no pupils assigned) Site Only (District owned)—New Construction [Section 1859.81.2] g. Charter School Facilities Program Rehabilitation Request: Site Only—Environmental Hardship [Section 1859.75.1] Toilets (sq. ft.) Design Only—New Construction [Section 1859.81.1] Other (sq. ft.) Design Only—New Construction with High Performance h. Project to be located on: Design Only—Modernization Leased Site Design Only—Modernization with High Performance New Site Design Only—Modernization of California Schools for Deaf/Blind Existing Site with Additional Acreage Acquired Facility Hardship [Section 1859.82(a)] Existing Site with No Additional Acreage Acquired Seismic Replacement i. **ORG** Projects Only Seismic Rehabilitation Facility Hardship [Section 1859.82(b)] NUMBER OF SITE SPECIFIC ELIGIBLE PUPILS BEING REQUESTED NUMBER OF PORTABLES BEING REPLACED NAME OF ELIGIBLE SCHOOL SITE(S) Rehabilitation [Section 1859.83(e)] Advance Funding for Evaluation and RA 2. Type of Project a. 🗹 Elementary School **Total Pupils Assigned:** Middle School K-6: High School 7-8. Total 9-12: Non-Severe: 3. Number of Classrooms:

Severe: b. 50 Years or Older Building Funding (Modernization Only) Total Eligible Classrooms/Square Footage: Classroom/Square Footage at Least 50 Years Old: Ratio of 50 Years Old Classrooms/Square Footage: From 2a above, how many are 50 Year or Older Pupil Grants? K-6:

Non-Severe: Severe:

c. Included in 2a above, how many pupils are generated by the Alternative Enrollment Projection? (New Construction Only)

7-8: \_\_\_\_

9-12:

K-6: \_\_\_ 7-8: \_\_\_\_\_ Non-Severe: 9–12: \_\_\_\_\_ Severe: Proposed Acres (Useable):

Existing Acres (Useable):

13.90 5.10

### 4. Type of Financial Hardship Request

Master Plan Acreage Site Size (Useable):

Recommended Site Size (Useable):

Submittal with OPSC "pre-approval" letter

Submittal with school board resolution, pursuant to Section 1859.95.1 (Insufficient Bond Authority)

### STATE OF CALIFORNIA APPLICATION FOR FUNDING

			A115114
SCHOOL	FACILITY	PROGR	AM

SAB 50-04 (REV 05/14)

STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

Page 7 of 10

5.	Ne	ew Construction Additional Grant Request—New Co	onstruction Only	Modernization Only	
		• • • • • • • • • • • • • • • • • • • •		Rehabilitation/Mitigation [Section 1859.83(e)]:	\$
		Other (sq. ft.)		Geographic Percent Factor:	94
	b.	Multilevel Construction (CRS):		Small Size Project	
	с.	Project Assistance		Urban/Security/Impacted site	
		Site Acquisition:		Accessibility/Fire Code	
	-	·		3 percent of base grant; or,	
				60 percent of minimum work	\$
				Number of 2-Stop Elevators:	
				Number of Additional Stops:	
	0	50 percent hazardous waste removal: \$		8. Charter School Facilities Program Rehabilitation A	Additional Grant and
	с.	Response Action (RA)		Excessive Cost Hardship Request	
	f	Site Development		Additional Grant Request	
	1.			a. High Performance Incentive (Indicate Points):	
				Excessive Cost Hardship Request	
		50 percent Utilities: \$		b. 🔲 Geographic Percent Factor:	%
				c. 🔲 Small Size Project	
	g.	Facility Hardship Section 1859.82(a) or (b)	1,311	d. 🔲 Urban/Security/Impacted site	
		Toilet (sq. ft.):		e. 🔲 Accessibility/Fire Code	
		Other (sq. ft.):	33,437	3 percent of base grant; or,	
		Seismic Rehabilitation [Section 1859.82(a)] \$		50 percent of minimum work	\$
	i.	Replacement area		Number of 2-Stop Elevators:	
		Toilet (sq. ft.):		Number of Additional Stops:	
		Other (sq. ft.):		0 Project Priority Funding Order New Construction	n Only
	J.	Energy Efficiency:	%	<ol> <li>Project Priority Funding Order—New Constructio Priority order of this application in relation to other net</li> </ol>	
	ĸ.	Automatic Fire Detection/Alarm System			
		Automatic Sprinkler System		submitted by the district at the same time:	#
	I.	High Performance Incentive (Indicate Points):		Project meets:	1/2)
6.	M	odernization Additional Grant Request		Density requirement pursuant to Section 1859.92(	
	a.			Stock plans requirement pursuant to Section 1859	
	b.		%	Energy efficiency requirement pursuant to Section	1859.92(c)(6).
	с.			10. Prior Approval Under the LPP	223
		Automatic Fire Detection/Alarm System		New Construction:	22/
		High Performance Incentive (Indicate Points):		Modernization:	77/
				11. Prior Apportionment Under the SFP	
7.	Ex	cessive Cost Hardship Request		Site/Design—New Construction:	50/
	Ne	ew Construction Only		Design—Modernization:	57/
		Geographic Percent Factor:	%		
		New School Project [Section 1859.83(c)(1)]		12. Preliminary Apportionment to Final Apportionme	ent
		New School Project [Section 1859.83(c)(2)]		Preliminary Apportionment Application Number:	#
		Small Size Project		13. Alternative Developer Fee—New Construction Or	lv
		Urban/Security/Impacted Site;		Alternative developer fee collected and reportable pu	
		If a new site, \$ per Useable Acre [	Section 1859.83(d)(2)(C)]	Regulation Section 1859.77:	\$
				Regulation Section 1032/17.	*
				14. Adjustment to New Construction Baseline Eligibilit	у
				a. Classroom(s) provided:	

Classroom(s) provided:	
Additional	Replacement
К6:	К6
7–8:	7–8
9–12:	9–12
Non-Severe:	Non-Severe
Severe:	Severe

Construction Contract(s) for the project signed on:

### STATE OF CALIFORNIA **APPLICATION FOR FUNDING**

SCHOOL FACILITY PROGRAM

SAB 50-04 (REV 05/14)

### 15. Pending Reorganization Election—New Construction Only

- 16. Joint-Use Facility/Leased Property
  - a. Joint-Use Facility
  - b. Leased Property

### 17. Project Progress Dates

- May 3, 2016 a. Construction Contract(s) awarded on: (If the space provided is not sufficient for all applicable contract dates, please list all dates on a separate attachment to this form.)
- May 31, 2016 b. Notice(s) to Proceed issued on:
- c. If the Construction Contract(s) was awarded prior to January 1, 2012, have you initiated and enforced an LCP approved by the DIR pursuant to Labor Code Section 1771.7 for this project? Yes No

### 18. Prevailing Wage Monitoring and Enforcement Costs

If the Construction Contract(s) was or will be awarded on or after January 1, 2012, please indicate which monitoring requirements was or will be used, pursuant to Labor Code Section 1771.3:

DIR CMU Administered

DIR approved District LCP

Collective bargaining agreement, pursuant to Labor Code Section 1771.3(b)(3)

### 19. Construction Delivery Method

Design-Bid-Build

Design-Build

Developer Built

Lease Lease-Back

Energy Performance Contract

This project includes or will include piggyback contract(s) as defined in Section 1859.2 Other:

### 20. Career Technical Education Funds Request

Will CTE Funds be requested for classroom(s) included in the plans and specifications for this project? Yes No Number of CTE classroom(s):

### 21. Overcrowding Relief Grant Narrative

### 22. Architect of Record or Licensed Architect Certification

I certify as the architect of record for the project or as a licensed architect that:

- The P&S for this project were submitted to the OPSC by electronic medium (i.e., CD-ROM, zip disk or diskette) or as an alternative, if the request is for a modernization Grant, the P&S were submitted in hard copy to the OPSC.
- · Any portion of the P&S requiring review and approval by the Division of the State 10/17/2014 Architect (DSA) were approved by the DSA on \_\_\_\_ (enter DSA approval date).
- Any portion of the P&S not requiring review and approval by the DSA meets the requirements of the California Code of Regulations, Title 24, including any handicapped access and fire code requirements.

- · If the request is for a Modernization or Charter School Facilities Program Rehabilitation Grant, the P&S include the demolition of more classrooms than those to be constructed in the project, the difference is classroom(s), (Indicate N/A if there are none.)
- · If the request is for a Modernization or Charter School Facilities Program Rehabilitation Grant, the P&S include the construction of more classrooms than those to be demolished in the project, the difference is \_\_\_\_\_\_ classroom(s). (Indicate N/A if there are none.)

### ARCHITECT OF RECORD OR LICENSED ARCHITECT (PRINT NAME)

GNATURE	$\mathcal{C}_{\mathcal{I}}$	1000	DATE	
E	TA	STR S ( )	) 2	

### 23. Architect of Becord or Design Professional Certification

I certify as the architect of record for the project or the appropriate design professional, that:


- · If the request is for a New Construction Grant, not including the ORG, I have developed a cost estimate of the proposed project which indicates that the estimated construction cost of the work in the P&S including deferred items (if any) relating to the proposed project, is at least 60 percent of the total grant amount provided by the State and the district's matching share, less site acquisition costs and the High Performance Base Incentive Grant. This cost estimate does not include site acquisition, planning, tests, inspection, or furniture and equipment and is available at the district for review by the OPSC.
- · If the request is for a Modernization or Charter School Facilities Program Rehabilitation Grant, I have developed a cost estimate of the proposed project which indicates that the estimated construction cost of the work in the P&S, including deferred items and interim housing (if any) relating to the proposed project, is at least 60 percent of the total grant amount provided by the State and the district's matching share, less the High Performance Base Incentive Grant. This cost estimate does not include planning, tests, inspection or furniture and equipment and is available at the district for review by the OPSC.

ARCHITECT OF RECORD	R DESIGN PROFESSIONAL	(PRINT NAME)	
James Di	Camillo		
SIGNATURE	- TAL	000	DATE
	192	XXV	3.1.17

### 24. Certification

Heertify, as the District Representative, that the information reported on this form, with the exception of items 22 and 23, is true and correct and that:

- · I am an authorized representative of the district as authorized by the governing board of the district; and,
- · A resolution or other appropriate documentation supporting this application under Chapter 12.5, Part 10, Division 1, commencing with Section 17070.10, et. seq., of the Education Code was adopted by the school district's governing board or the designee of the Superintendent of Public Instruction on, 11/17/2015 ; and,





STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

Page 8 of 10



Yes 🗹 No

### STATE OF CALIFORNIA APPLICATION FOR FUNDING SCHOOL FACILITY PROGRAM

STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

SAB 50-04 (REV 05/14)

- The district has established a "Restricted Maintenance Account" for exclusive purpose of providing ongoing and major maintenance of school buildings and has developed an ongoing and major maintenance plan that complies with and is implemented under the provisions of Education Code Section 17070.75 and 17070.77 (refer to Sections 1859.100 through 1859.102); and,
- Pursuant to Education Code Section 17070.755, the district has made a priority of the funds in the restricted maintenance account, established pursuant to Education Code Section 17070.75, to ensure that facilities are functional and meet local hygiene standards; and,
- The district has considered the feasibility of the joint use of land and facilities with other governmental agencies in order to minimize school facility costs; and,
- If this funding request is for the modernization of portable classrooms eligible for an additional apportionment pursuant to Education Code Section 17073.15, the district certifies that (check the applicable box below):
- 1. The state modernization funds will be used to replace the portable classrooms and permanently remove the displaced portables from the classroom use within six months of the filing of the Notice of Completion for the project; or,
- 2. It has provided documentation to the Office of Public School Construction which indicates that modernizing the portable classrooms eligible for an additional apportionment is better use of public resources than the replacement of these facilities.
- Facilities to be modernized have not been previously modernized with Lease-Purchase Program, Proposition 1A Funds or School Facility Program state funds; and,
- Facilities to be rehabilitated under the Charter School Facilities Program previously funded with School Facility Program State funds meet the requirements of Section 1859.163.6; and,
- All contracts entered on or after November 4, 1998 for the service of any architect structural engineer or other design professional for any work under the project have been obtained pursuant to a competitive process that is consistent with the requirements of Chapter 10 (commencing with Section 4525) of Division 5, of Title 1, of the Government Code; and,
- If this request is for new construction funding, the district has received approval of the site and the plans from the CDE. Plan approval is not required if request is for separate design apportionment; and,
- If this request is for modernization or Charter School Facilities Program Rehabilitation funding, the district has received approval of the plans for the project from the CDE. Plan approval is not required if request is for separate design apportionment; and,
- The district has or will comply with the Public Contract Code regarding all laws governing the use of force account labor; and,
- This district has or will comply with Education Code Section 17076.11 regarding at least a 3 percent expenditure goal for disabled veteran business enterprises; and,
- The district matching funds required pursuant to Sections 1859.77.1 or 1859.79 has either been expended by the district, deposited in the County School Facility Fund or will be expended by the district prior to the notice of completion for the project; and,
- The district has received the necessary approval of the plans and specifications from the Division of the State Architect unless the request is for a separate site and/or design apportionment; and,
- If the district is requesting site acquisition funds as part of this application, the district has complied with Sections 1859.74 through 1859.75.1 as appropriate; and,

- With the exception of an apportionment made pursuant to Section 1859.75.1, the district understands that the lack of substantial progress toward increasing the pupil capacity or renovation of its facilities within 18 months of receipt of any funding shall be cause for the rescission of the unexpended funds (refer to Section 1859.105); and,
- If the apportionment for this project was made pursuant to Section 1859.75.1, the district understands that the lack of substantial progress toward increasing the pupil capacity or renovation of its facilities within 12 months of receipt of any funding shall be cause for the rescission of the unexpended funds (refer to Section 1859.105.1); and,
- The district understands that funds not released within 18 months of apportionment shall be rescinded and the application shall be denied (refer to Section 1859.90); and,
- The statements set forth in this application and supporting documents are true and correct to the best of my knowledge and belief; and,
- All school facilities purchased or newly constructed under the project for use by pupils who are individuals with exceptional needs, as defined in Education Code Section 56026, shall be designed and located on the school site so as to maximize interaction between those individuals with exceptional needs and other pupils as appropriate to the needs of both; and,
- This form is an exact duplicate (verbatim) of the form provided by the OPSC. In the event a conflict should exist, the language in the OPSC form will prevail; and,
- The district understands that some or all of the State funding for the project
  must be returned to the State as a result of an audit pursuant to Sections
  1859.105, 1859.105.1, 1859.106; and,
- The district has complied with the provisions of Sections 1859.76 and 1859.79.2 and that the portion of the project funded by the State does not contain work specifically prohibited in those Sections; and,
- If the SFP grants will be used for the construction or modernization of school facilities on leased land, the district has entered into a lease agreement for the leased property that meets the requirements of Section 1859.22; and,
- If the application contains a "Use of New Construction Grant" request, the district
  has adopted a school board resolution and housing plan at a public hearing at a
  regularly scheduled meeting of the governing board on \_\_\_\_\_\_\_
  as specified in Sections 1859.77.2, or 1859.77.3, as appropriate. The district's approved housing plan is as indicated (check all that apply):
- □ 1. The district will construct or acquire facilities for housing the pupils with funding not otherwise available to the SFP as a district match within five years of project approval by the SAB and the district must identify the source of the funds. [Applicable for Sections 1859.77.2(a) and (b) and 1859.77.3(a) and (b)]
- 2. The district will utilize higher district loading standards providing the loading standards are within the approved district's teacher contract and do not exceed 33:1 per classroom. [Applicable for Sections 1859.77.2(a) and (b) and 1859.77.3(a) and (b)]
- 3. The pupils requested from a different grade level will be housed in classrooms at an existing school in the district which will have its grade level changed, to the grade level requested, at the completion of the proposed SFP project. [Applicable for Sections 1859.77.2(b) and 1859.77.3(b)]
- If the district requested additional funding for fire code requirements pursuant to Sections 1859.71.2 or 1859.78.4, the district will include the automatic fire detection/alarm system and/or automatic sprinkler system in the project prior to completion of the project; and,

### STATE OF CALIFORNIA APPLICATION FOR FUNDING SCHOOL FACILITY PROGRAM

SAB 50-04 (REV 05/14)

STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

Page 10 of 10

- The district has consulted with the career technical advisory committee established pursuant to Education Code Section 8070 and the need for vocational and career technical facilities is being adequately met in accordance with Education Code Sections 51224, 51225.3(b), and 51228(b), and 52336.1; and,
- If the district is requesting an Additional Grant for Energy Efficiency pursuant to Sections 1859.71.3 or 1859.78.5, the increased costs for the energy efficiency components in the project exceeds the amount of funding otherwise available to the district; and,
- If this application is submitted after January 1, 2004 for modernization funding, the district has considered the potential for the presence of lead-containing materials in the modernization project and will follow all relevant federal, state, and local standards for the management of any identified lead; and,
- The district has initiated and enforced an LCP that has been approved by the DIR, pursuant to Labor Code Section 1771.7, if the project is funded from Propositions 47 or 55 and the Notice to Proceed for the construction phase of the project is issued on or after April 1, 2003 and before January 1, 2012; and,
- The district will contract or has contracted with the DIR for prevailing wage monitoring and enforcement pursuant to Labor Code Section 1771.3(a), if the construction contract is awarded on or after January 1, 2012 and the district has not obtained a waiver for the requirement, pursuant to Labor Code Section 1771.3(b). The district understands that if it fails to meet this requirement, it will be required to repay all state bond funds received including interest; and,
- Beginning with the 2005/2006 fiscal year, the district has complied with Education Code Section 17070.75(e) by establishing a facilities inspection system to ensure that each of its schools is maintained in good repair; and,
- If this application is submitted pursuant to Section 1859.180, the district certifies that within six months of occupancy of the permanent classrooms, it will remove the replaced portables from the eligible school site and K–12 grade classroom use with the exception of schools described in Education Code Section 17079.30(c); and,
- The district has considered the feasibility of using designs and materials for the new construction or modernization project that promote the efficient use of energy and water, maximum use of natural light and indoor air quality, the use of recycled materials and materials that emit a minimum of toxic substances, the use of acoustics conducive to teaching and learning, and the other characteristics of high performance schools; and,
- If the district is requesting an additional grant for high performance incentive funding, the school district governing board must have a resolution on file that demonstrates support for the high performance incentive grant request and the intent to incorporate high performance features in future facilities projects; and,
- If this application is submitted when there is Insufficient Bond Authority, the district has adopted a school board resolution pursuant to Section 1859.95.1; and,
- The district will comply with all laws pertaining to the construction or modernization of its school building.

NAME OF DISTRICT REPRESENTATIVE (PRINT)	PHONE NUMBER
LaTanya Kirk-Carter, Assistant/Superintendent for Business	(310) 551-5100
	DATE 3/1/17

### Application: 51/64311-00-005

County: LOS ANGELES District: BEVERLY HILLS UNIFIED Site: HORACE MANN ELEMENTARY

	но	LD STATUS					MISC.	STATUS	
ART:	N	Fin Hrdship:	N	State	Share:	50			
PM:	N	Appeals:	N						
PVT:	N	Accounting:	N						
Real Estate:	N	Audit:	N						

Category	Apportionment	Expenditure	Balance
New Construction	0,00	0.00	0.00
Modernization	0.00	0.00	0.00
SDC Non Severe	0.00	0.00	0.00
SDC Severe	0.00	0.00	0.00
SDC Therapy	0.00	0.00	0.00
Secondary SDC Non Severe	0.00	0.00	0.00
Secondary SDC Severe	0.00	0.00	0.00
Secondary SDC Therapy	0.00	0.00	0.00
Multi Level Const.	0.00	0.00	0.00
Site Acquisition	0.00	0.00	0,00
Site Relocation	0.00	, 0.00	0.00
Toxic	0.00	0.00	0.00
Site Other	0.00	0.00	0.00
Service Site	0.00	0.00	0.00
General Site	0.00	0.00	0.00
Offsite	0.00	0.00	0.00
Utilities	0.00	0.00	0.00
Facility Hardship Toilet Facility Hardship Other	427,386.00	427,386.00	0.00
Facility Hardship Other	6,085,534.00	6,085,534.00	0.00
Geographic Index	0.00	0.00	0.00
Small School	0.00	0.00	0.00
New School	0,00	0.00	0.00
Rehabilitation	0.00	0.00	0.00
Urban Security	0.00	0.00	0.00
Fire Code Compliance	0.00	0.00	0.00
Elevator 2 Stop	0.00	0.00	0.00
Elevator Add. Stop	0.00	0.00	0.00
Financial Hardship	0.00	0.00	0.00
Alternate Dev. Fee	0.00	0.00	0.00
SDC Therapy Toilet	0.00	0.00	0.00
Project Assistance	0.00	0.00	0.00
Site DTSC Fee	0.00	0.00	0.00
Site Hazardous Removal	0.00 0.00 0.00	0.00	0.00
Replacement Area Toilet	0.00	0.00	0.00
Replacement Area Other	0,00	0.00	0.00
Fire Detection/Alarm	0,00 34,748,00 0,00	34,748.00	0.00
Fire Sprinklers	0.00	0.00	0.00
Energy	0.00	0.00	0.00
High Performance	0.00	0.00	0.00
50 Year Old Modernization	0.00	0.00	0.00
Labor Compliance Program	0.00	0.00	0.00
Prevailing Wage Monitoring	0.00	0.00	0.00
Inflation Adjustment	0.00	0,00	0.00
Excessive Hazmat Removal	0.00	0.00	0,00
Joint Use Extra Cost CSFA Lease Amount CTE Equipment CTE Loan	0.00	0.00	0.00
CSFA Lease Amount	0.00	0.00	0.00
CTE Equipment	0.00	0.00	0.00
		0.00	0.00
STATE TOTAL			0.00
STATE TOTAL DISTRICT CONTRIBUTION	6,547,668.00	, .,	
PROJECT TOTAL	13,095,336.00		
ACCOUNTS RECEIVABLE		0.00	
INTEREST		. 0.00	

INTEREST

### Application: 51/64311-00-005

County: LOS ANGELES District: BEVERLY HILLS UNIFIED Site: HORACE MANN ELEMENTARY

ART: PM: PVT: Real Estate:	N N N	HOLD STATUS Fin Hrdship; Appeals: Accounting: Audit;	N State N N N	MISC. Share: 50 ,	STATUS
Category		A	pportionment	Expenditure	Balance
Fund		Арро	rtionment	Expenditure	Balance
Fund 057-505		6,5	47,668.00	6,547,668.00	0.00
TOTAL		6,5	47,668.00	6,547,668.00	0.00

### SCHOOL FACILITY PROGRAM APPLICATION TRANSACTIONDETAIL Application: 51/64311-00-005

Trans         Trans         Document         Bond         Apportionment         Expenditure         Comment         Keyed         Keyed         By           UNFUNDED         G         04/24/2017         123-123         Not applicable         957-505         04/25/2017         cchan           RESO         G         09/06/2017         057-505         6,547,668.00         09/11/2017         rmoy           CLAIM SC         00000123         11/14/2017         057-505         579,125.00         11/09/2017         suxu           CLAIM SC         00000123         11/14/2017         057-505         3,934.00         11/09/2017         suxu           CLAIM SC         00000123         11/14/2017         057-505         120,242.00         11/09/2017         suxu           CLAIM SC         00000123         11/14/2017         057-505         120,242.00         11/09/2017         suxu           CLAIM SC         00000123         11/14/2017         057-505         471,680.66         11/09/2017         suxu           CLAIM SC         00000123         12/13/2017         057-505         Not applicable         02/13/2019         rmoy           CLAIM SC         00000123         12/13/2017         057-505         Not applicable	.ART: PM: PVT: Real Esta	N N N	D STATUS Fin Hrdship Appeals: Accounting: Audit:		State Share: 50	MISC, STATUS			
RESO       G       09/06/2017       057-505       6,547,668.00       09/11/2017       rmoy         CLAIM SC       00000123       11/14/2017       057-505       579,125.00       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       891,198.00       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       3,934.00       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       55,072.00       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       120,242.00       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       471,680.66       11/09/2017       suxu         CLAIM SC       00000123       11/14/2017       057-505       4,426,416.34       11/09/2017       suxu         CLAIM SC       00000123       12/13/2017       057-505       Not applicable       02/13/2019       rmoy         WARRANT       00000123       12/13/2017       057-505       Not applicable       02/13/2019       rmoy         WARRANT       00000123       12/13/2017       057-505       Not applicable       02/13/2019 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td>n</td> <td>Comment</td> <td>-</td> <td>-</td>						n	Comment	-	-
WARRANT         00000123         12/13/2017         057-505         Not applicable         02/13/2019         rmoy           WARRANT         00000123         12/13/2017         057-505         Not. applicable         02/13/2019         rmoy	RESO CLAIM SC CLAIM SC CLAIM SC CLAIM SC CLAIM SC CLAIM SC CLAIM SC CLAIM SC WARRANT WARRANT WARRANT WARRANT WARRANT	.G 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123 00000123	09/06/2017 11/14/2017 11/14/2017 11/14/2017 11/14/2017 11/14/2017 11/14/2017 11/14/2017 12/13/2017 12/13/2017 12/13/2017 12/13/2017 12/13/2017	057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50 057-50	5 6,547,668.00 5 Not applicable 5 Not applicable 5 Not applicable 5 Not applicable 5 Not applicable 6 Not applicable 5 Not applicable	579,125.00 891,198.00 3,934.00 55,072.00 120,242.00 471,680.66 4,426,416.34	09/11/ 11/09/ 11/09/ 11/09/ 11/09/ 11/09/ 02/13/ 02/13/ 02/13/ 02/13/ 02/13/	2017 rmoy 2017 suxu 2017 suxu 2017 suxu 2017 suxu 2017 suxu 2017 suxu 2017 suxu 2017 suxu 2019 rmoy 2019 rmoy 2019 rmoy 2019 rmoy 2019 rmoy	cchan

County: LOS ANGELES District: BEVERLY HILLS UNIFIED Site: HORACE MANN ELEMENTARY

6,547,668.00 6,547,668.00

LEASE-PURCHASE PROJECT NUMBER(S): NONE

.

Application No:         51/64311-00-           School District:         Beverly Hills		d		County: School Name:		Angeles ace Mann Elementar	у
PROJECT DA	ATA		]		ADJU	ISTED GRANT DAT	A
Type of Project:	E	lementary School		Fire Detection Al	arm	\$	34,748.0
•• •	-6:	,		Fac. Hardship To	oilets	1,311Sq. Ft.	427,386.0
7	-8:			Fac. Hardship Ot		33,437 Sq. Ft.	6,085,534.0
9-	12:			Total State Share		· · · ·	6,547,668.0
Non-Seve	re:			District Share (50	• •		6,547,668.0
Seve	re:			Total Project Cos	st	\$	13,095,336.0
Application Filing Basis: Number of Classrooms: Master Acres:		Site Specific					
Existing Acres:		5.1					
Proposed Acres:							
Recommended Acres:		13.9					
Facility Hardship (a):		Yes					
Financial Hardship Requested		No					
Alternative Education School:		No					
Addition to Existing Site:		No					
PROJECT FINA	NCIN	G	ו				
State Share							
This Project	\$	6,547,668.00					
District Share							
Cash Contribution		6,547,668.00					
Financial Hardship			_				
Total Project Cost	\$_	13,095,336.00					
		HISTORY O	F PROJECT COS	T AND APPORTIONM	IENT		
		Fund	Drenecitien	Draviauali		with a size of	State
		Fund Code	Proposition	Previously Authorized		uthorized his Action	Apportionment This Action

SCHOOL DISTRICT DATA

	Fund Code	Proposition		Previously Authorized		Authorized This Action	State Apportionment This Action
State Share							
New Construction/Add. Grant	957-505	1D	\$	6,547,668.00	\$	(6,547,668.00)	
New Construction/Add. Grant	057-505	1D				6,547,668.00	\$ 6,547,668.00
District Share							
Cash Contribution			_	6,547,668.00			
Total			\$_	13,095,336.00	\$_	0.00	\$ 6,547,668.00

### Funding Source: Proposition 1D Bonds/2006-Nov.

Pursuant to the Board's action on September 6, 2017, the District is required to submit a complete Fund Release Authorization (Form SAB 50-05) on or before December 5, 2017; otherwise, the apportionment will be rescinded without further Board action and will receive a new Unfunded Approval date of December 5, 2017.

The Form SAB 50-05 submittal must contain an original signature from a designated District Representative and must be physically received by the Office of Public School Construction at 707 Third Street, West Sacramento, CA 95605 prior to the close of business on December 5, 2017.

The school district is responsible for ensuring the project is compliant with all Prevailing Wage Monitoring and/or Labor Compliance Program requirements at the time construction contracts were executed and/or construction commenced.

The District shall ensure that it is in compliance with all applicable laws, regulations and certifications it made on the program forms.

Provide that the State portion of any and all project savings realized from the funding of this Seismic Mitigation Program project must be returned to the State.

AF 12-20-18

STATE OF CALIFORNIA

}

**EXPENDITURE REPORT** 

SCHOOL FACILITY PROGRAM

SAB 50-06 (REV 02/07)

STATE ALLOCATION BOARD OFFICE OF PUBLIC SCHOOL CONSTRUCTION

Page 2 of 2

- 10

SCHOOL DISTRICT		COUNTY	APPLICATION NUMBER		
BEVERLY HILLS UNIFIED SCHOOL DISTRICT		Los Angeles	51/64311-00-005		
BUSINESS ADDRESS / CITY			REPORT NUMBER		
255 SOUTH LASKY DRIVE				1	
SCHOOL NAME	DSA NUMBER	COS NUMBER	PERIOD ENDING		
BEVERLY HILLS, CA 90212		03-115072	6011779	10/30/2017	
PREPARER'S NAME (TYPED )	PREPARER'S TIT	TLE (TYPED)	TELEPHONE NUMBER/E-MAIL AD	DRESS	
Tarana Alam	Consultant		949/282-1077	talam@calschools.com	
DISTRICT REPRESENTATIVE NAME (TYPED )	DISTRICT REPRESENTATIVE TITLE (TYPED)		TELEPHONE NUMBER/E-MAIL AD	DRESS	
LaTanya Kirk-Carter Latham	Asst. Superin	ntendent, Business	310/551-5100 Ext. 2222	kirk@bhusd.org	

1.	Percent of Project Complete:	100%
2.	Notice to Proceed Issue Date:	3/1/2014
3.	Notice of Completion Date:	7/16/2018

	4. Previous Report	5. Report Period	6. Total to Date
District Funds or Joint-Use Partner(s) Contribution	\$0.00	\$6,547,668.00	\$6,547,668.00
State Funds	\$0.00	6,547,668.00	6,547,668.00
Interest Earned	\$0.00	0.00	0.00
Project Expenditures	\$0.00	27,622,171.14	27,622,171.14

7. If applicable, list the amount of savings from this financial hardship			rogram financia		(4)) (*)
hardship project which has not yet been apportioned. Attach write	en declaration of savings pursuant	to Section 1859.103.		00	÷0
Project Number	Amount of Savings	\$	312 	5	
Project Number	Amount of Savings	\$	>	0	
				0	29
I certify, as the District Representative, that the information reported on this for	orm is true and correct and that:		õ	PM	ST III
<ul> <li>I am designated as an authorized district representative by the governing between the second s</li></ul>	board of the district; and,		O	2	る臣
<ul> <li>under penalty of perjury, under the laws of the State of California, the foreg</li> </ul>	joing statements are true and correct,	and that the Public Contract Code was ad	thered to in the	N	200
construction of this project; and,				9	OX.

-

• this form is an exact duplicate (verbatim) of the form provided by Office of Public School Construction. In the event a conflict should exist, then the language in the OPSC form will prevail.

SIGNATURE OF DISTRICT REPRESENTATIVE	DATE
	12/17/2018

3 - Planning	U**							OTHER			
ACTIVITY PAYEE DATE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY ANALYSIS	PRELIMINARY TESTS	OTHER COSTS			
5/24/2011 C2 Reprographics (Crisp)	51768	<b>Reprographics - Facilities</b>						3,424.21			
0/09/2011 C2 Reprographics (Crisp)	52205	Reprographics - Facilities						67.43			
/11/2011 City Of Beverly Hills	53552	City Fees						230.10			
/16/2011 C2 Reprographics (Crisp)	55462	Reprographics - Facilities						291.57	<u> </u>		~
/19/2012 C2 Reprographics (Crisp)	56566	Reprographics - Facilities					ļ	127.47	<u>.</u>		
/02/2012 C2 Reprographics (Crisp)	58011	Reprographics - Facilities					ļ	38.79			
/02/2012 C2 Reprographics (Crisp)	58012	Reprographics - Facilities						35.83		·	
/10/2012 WLC Architects	58135	Architect Fees on Buildings	78,000.00							<u> </u>	
/17/2012 C2 Reprographics (Crisp)	58938	Reprographics - Facilities						146.54			<u> </u>
/17/2012 C2 Reprographics (Crisp)	58939	<b>Reprographics - Facilities</b>				<u> </u>		258.19	·	<u> </u>	
6/04/2012 WLC Architects	59299	Architect Fees on Buildings	28,350.00					<b>↓</b>		·	
6/07/2012 WLC Architects	59233	Architect Fees on Buildings	6,600.00							<u> </u>	<u> </u>
6/18/2012 C2 Reprographics (Crisp)	59532	<b>Reprographics - Facilities</b>				ļ		506.80		·	
3/18/2012 WLC Architects	59541	Architect Fees on Buildings	35,100.00								
6/30/2012 C2 Reprographics (Crisp)	59821 [CL]	<b>Reprographics - Facilities</b>						707.50			
6/30/2012 WLC Architects	60548 [CL]	Architect Fees on Buildings	12,690.00					ļ			
6/30/2012 WLC Architects	60547 [CL]	Architect Fees on Buildings	50,760.00			ļ		(707 70)			
7/11/2012 C2 Reprographics (Crisp)	59821 [CL]	Reprographics - Facilitles						(707.50)			
7/11/2012 C2 Reprographics (Crisp)	59821	<b>Reprographics - Facilities</b>				·		707.50			
3/20/2012 WLC Architects	60548 [CL]	Architect Fees on Buildings	(12,690.00)					+			
8/20/2012 WLC Architects	60547 [CL]	Architect Fees on Buildings	(50,760.00)								
3/20/2012 WLC Architects	60548	Architect Fees on Buildings	12,690.00								
3/20/2012 WLC Architects	60547	Architect Fees on Buildings	50,760.00					10.04			
0/02/2012 C2 Reprographics (Crisp)	61131	Reprographics - Facilities						43.64		-{	
0/02/2012 C2 Reprographics (Crisp)	61132	Reprographics - Facilities						26.89			
2/15/2013 WLC Architects	63752	Architect Fees on Buildings	211,500.00								
2/19/2013 C2 Reprographics (Crlsp)	63758	<b>Reprographics - Facilities</b>						19.44			
2/25/2013 Division Of State Architect	63937	DSA Fees		48,200.00							
3/11/2013 WLC Architects	64157	Architect Fees on Buildings	105,750.00					01.70			+
3/14/2013 C2 Reprographics (Crisp)	64259	<b>Reprographics - Facilities</b>			<u> </u>			21.78			
4/09/2013 WLC Architects	64690	Architect Fees on Buildings	63,450.00					F00 70			
4/17/2013 C2 Reprographics (Crisp)	64851	<b>Reprographics - Facilities</b>						588.79			
5/21/2013 C2 Reprographics (Crisp)	65501	Reprographics - Facilities						435.42			
5/21/2013 C2 Reprographics (Crisp)	65502	<b>Reprographics - Facilities</b>						619.51			
6/30/2013 C2 Reprographics (Crisp)	66408 [CL]	<b>Reprographics - Facilities</b>			ļ			116.24	·		
6/30/2013 C2 Reprographics (Crisp)	66407 [CL]	Reprographics - Facilities		ļ				45.79			
6/30/2013 C2 Reprographics (Crisp)	66740 [CL]	Reprographics - Facilities						29.59			
6/30/2013 C2 Reprographics (Crisp)	66740 [CL]	Reprographics - Facilities		L				37.84			
6/30/2013 C2 Reprographics (Crisp)	66741 [CL]	<b>Reprographics - Facilities</b>		<u> </u>				64.13			

CALIFORNIA FINANCIAL SERVICES PAGE 1 of 21

B - Planning	PAYEE	WARRANT /	DESCRIPTION / PURPOSE	ARCHITECT/	DSA FEES	CDE FEES	ENERGY	PRELIMINARY TESTS	OTHER COSTS			
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	PURPOSE	ARCHITECT/ ENGINEERING FEES			ANALIGIO		(116.24)			·
07/08/2013 C2 I	Reprographics (Crisp) 6	6408 [CL]	Reprographics - Facilities						116.24			<u> </u>
07/08/2013 C2	Reprographics (Crisp)	6408	Reprographics - Facilities						(45.79)		· · · · · ·	<u></u>
07/08/2013 C2	Reprographics (Crisp)	36407 [CL]	Reprographics - Facilities						45.79			
07/08/2013 C2	Reprographics (Crisp)	66407	Reprographics - Facilities						(29.59)			
07/19/2013 C2	Reprographics (Crisp)	36740 [CL]	Reprographics - Facilities						(37.84)		<u> </u>	<b></b>
07/19/2013 C2	Reprographics (Crisp)	66740 [CL]	Reprographics - Facilities						(64.13)		<u> </u>	
07/19/2013 C2	Reprographics (Crisp)	66741 [CL]	Reprographics - Facilities						(64.13) 29.59			
	Reprographics (Crisp)	66740	Reprographics - Facilities									
	Reprographics (Crisp)	66740	<b>Reprographics - Facilities</b>						37.84 64.13			
	Reprographics (Crisp)	66741	Reprographics - Facilities						64.13			
		AISEP17-01	Architect Fees on Buildings	13,938.40			ļ					+
		68253	Reprographics - Facilities					_ <b>_</b>	32.18			
		68707	Architect Fees on Buildings	21,150.00								+
		68787	DSA Fees		1,330.00							
		69762	Architect Fees on Buildings	5,000.00								
		70033	Architect Fees on Buildings	4,230.00							- <u> </u>	
		70034	Architect Fees on Bulldings	8,460.00								
		70097	Reprographics - Facilities						207.87			
		AIMAR31-01	Architect Fees on Buildings	14,606.50								
	2011010000	71610	DSA Fees		500.00				<u> </u>			
	est, Best & Krieger	LEGAL-016	Legal Fees						11,685.02			
	est, Best & Krieger	73642 [CL]	Facility Legal Fees						4.75			
	est, Best & Krieger	73642 [CL]	Facility Legal Fees						(4.75)			
	est, Best & Krieger	73642	Facility Legal Fees						4.75	<u> </u>		
	LC Architects	73951	Architect Fees on Buildings	6,000.00	1							
	LC Architects	73952	Architect Fees on Buildings	10,405.00								
	LC Architects	73952	Architect Fees on Buildings	(10,405.00)								
	2 Reprographics (Crisp)	76693	Reprographics - Facilities						104.16			
	2 Reprographics (Crisp)	76983	Reprographics - Facilities		1				133.98			
	2 Reprographics (Crisp) 2 Reprographics (Crisp)	76991	Reprographics - Facilities		1				46.77			_
		76992	Reprographics - Facilities						70.89			_
	2 Reprographics (Crisp)	76992	Reprographics - Facilities						70.89	ļ		
	2 Reprographics (Crisp)	76993	Reprographics - Facilities						19.44			
	2 Reprographics (Crisp)		Reprographics - Facilities		*				302.57			
	2 Reprographics (Crisp)	76995	Architect Fees on Buildings	2,375.00	)							
	/LC Architects		Architect Fees on Buildings	·			_					
	/LC Architects	78326	DSA Fees		3,600.00			-				
	alifornia Geological Survey		Architect Fees on Buildings	2.968.75								
	VLC Architects	79007	Architect Fees on Buildings			+						
	VLC Architects	6245XA [CL]				· · ·						
07/29/2015 W	VLC Architects	6245XA [CL]	Architect Fees on Buildings	1,701.20	<u>/ </u>	,I						

CALIFORNIA FINANCIAL SERVICES PAGE 2 of 21

Horace Mann	Elementary	SCU001 - 2	1/04311-	00-000	

- Planning			ARCHITECT	DSA FEES	CDE FEES	ENERGY	PRELIMINARY TESTS	OTHER COSTS			
CTIVITY PAYEE DATE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	BUATEEO		ANALYSIS	TESTS	COSTS			
29/2015 WLC Architects		Architect Fees on Buildings	1,781.25	Ì							
/02/2015 C2 Reprographics (Crisp)		Reprographics - Facilities						169.65			
/08/2016 Division Of State Architect		DSA Fees		6,300.00							
/11/2016 C2 Reprographics (Crisp)		Reprographics - Facilities						77.85			
/11/2016 C2 Reprographics (Crisp)	14837-2	Reprographics - Facilities						19.44			
/11/2016 C2 Reprographics (Crisp)	14837-3	Reprographics - Facilities						63.33			
	437W-1	Architect Fees on Buildings	4,050.00								
/22/2016 WLC Architects	437W-2	Architect Fees on Buildings	4,050.00								
	437W-2	Architect Fees on Buildings	8,460.00								
/04/2016 WLC Architects	10111W	Advertising						400.00			_ <b>_</b>
/22/2016 Beverly Hills Weekly	14837-4	Reprographics - Facilities						19.44			
/28/2016 C2 Reprographics (Crisp)	437W-4	Architect Fees on Buildings	10,800.00							<b>_</b>	
/06/2016 WLC Architects	10059-1	Hazardous Material Testing			<u> </u>		1,613.80				
/06/2016 Environmental Audit Inc.		Reprographics - Facilities				1		285.79			
/13/2016 C2 Reprographics (Crisp)	14837-5	Reprographics - Facilities						508.25			
/13/2016 C2 Reprographics (Crisp)	14837-6	Reprographics - Facilities						22,68			
1/13/2016 C2 Reprographics (Crisp)	14837-7					1		77.13			
/13/2016 C2 Reprographics (Crisp)	14837-8	Reprographics - Facilities		·······				16.20			
/13/2016 C2 Reprographics (Crisp)	14837-9	Reprographics - Facilities		400.00		1				1	
6/18/2016 Beverly Hills Weekly	10493W	DSA Fees		400.00	<u> </u>			86.18			
5/18/2016 C2 Reprographics (Crisp)	14837-10	Reprographics - Facilities						66.75			
5/18/2016 C2 Reprographics (Crisp)	14837-11	Reprographics - Facilities			· · · · · · · · · · · · · · · · · · ·			16.20			
5/18/2016 C2 Reprographics (Crisp)	14837-12	Reprographics - Facilities						26.41			
5/18/2016 C2 Reprographics (Crisp)	14837-13	Reprographics - Facilities		· · · · · · · · · · · · · · · · · · ·		+		19.44			
5/18/2016 C2 Reprographics (Crisp)	14837-14	Reprographics - Facilities						100.60			
5/18/2016 C2 Reprographics (Crisp)	14837-15	Reprographics - Facilities						73.97			
5/18/2016 C2 Reprographics (Crisp)	14837-16	<b>Reprographics - Facilities</b>		<u> </u>				42.53			
5/18/2016 C2 Reprographics (Crlsp)	14837-17	<b>Reprographics - Facilities</b>				_		16.20			
6/30/2016 C2 Reprographics (Crisp)	14837-19 [CL]	Reprographics - Facilities						16.20			~
6/30/2016 C2 Reprographics (Crisp)	14837-20 [CL]	<b>Reprographics - Facilities</b>							<u></u>		
6/30/2016 WLC Architects	437W-10 [CL]	Architect Fees on Buildings									
6/30/2016 WLC Architects	437W-5 [CL]	Architect Fees on Bulldings			<u> </u>						
6/30/2016 WLC Architects	437W-6 [CL]	Architect Fees on Bullding							<u> </u>		_
6/30/2016 WLC Architects	437W-7 [CL]	Architect Fees on Building	s 21,150.00	<u></u>							
6/30/2016 WLC Architects	437W-8 [CL]	Architect Fees on Building	s 56,656.25	5							
6/30/2016 WLC Architects	437W-9 [CL]	Architect Fees on Building	s 48,562.50	<u>)</u>				624.1	<u></u>		
6/30/2016 C2 Reprographics (Crisp)	14837WA3 [CL]	<b>Reprographics - Facilities</b>									
7/19/2016 C2 Reprographics (Crisp)	14837-19 [CL]	Reprographics - Facilities						(16.20	<u> </u>		
17/19/2016 C2 Reprographics (Crisp)	14837-20 [CL]	Reprographics - Facilities						(16.20	<u></u>		
07/19/2016 C2 Reprographics (Crisp)	14837-19	Reprographics - Facilities						16.2			
07/19/2016 C2 Reprographics (Crisp)	14837-20	Reprographics - Facilities						16.2	.0		

CALIFORNIA FINANCIAL SERVICES PAGE 3 of 21

B - Plann	PAYEE	WARRANT /	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING	DSA FEES	CDE FEES	ENERGY	PRELIMINARY TESTS	OTHER COSTS			
ACTIVITY DATE	NAME	PAYMENT NUMBER		FEES								
07/19/2016	NLC Architects		Architect Fees on Buildings	(2,700.00)			·					
			Architect Fees on Buildings	(10,575.00)			<u> </u>				· · · · · · · · · · · · · · · · · · ·	
07/19/2016	WLC Architects	·•····	Architect Fees on Buildings	(10,575.00)			<u> </u>	<u> </u>				
07/19/2016	WLC Architects		Architect Fees on Buildings	(21,150.00)			<u> </u>	<u>}</u> }-				
07/19/2016	WLC Architects	10111 0 [0 -]	Architect Fees on Buildings	(56,656.25)			<u> </u>	<u>}</u> †				
07/19/2016	WLC Architects	437W-9 [CL]	Architect Fees on Buildings	(48,562.50)				┣━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━━				
07/19/2016	WLC Architects		Architect Fees on Buildings	2,700.00				╋━━━╋				
07/19/2016	WLC Architects		Architect Fees on Buildings	10,575.00								
07/19/2016	WLC Architects		Architect Fees on Buildings	10,575.00								
07/19/2016	WLC Architects	437W-7	Architect Fees on Buildings	21,150.00				╉──────┤"				
	WLC Architects	437W-8	Architect Fees on Buildings	56,656.25				<u> </u>				1
07/19/2016	WLC Architects	437W-9	Architect Fees on Buildings	48,562.50				++	19.44			
08/15/2016	C2 Reprographics (Crisp)	14837WA1	<b>Reprographics - Facilities</b>					<u> </u>	458.29			
	C2 Reprographics (Crisp)	14837WA2	<b>Reprographics - Facilities</b>					++	146.45		1	_
08/15/2016	C2 Reprographics (Crisp)	14837WA3	Reprographics - Facilities						(19.44)			
08/15/2016	C2 Reprographics (Crisp)		Reprographics - Facilities						(458.29)			
08/15/2016	C2 Reprographics (Crisp)	14837WA2 [CL]	Reprographics - Facilities					<u> </u>	(146,45)			
08/15/2016	C2 Reprographics (Crisp)	14837WA3 [CL]	Reprographics - Facilities					18,224.40				
08/17/2016	Environmental Audit Inc.	10059V-1	Hazardous Material Testing					10,221110	58.18			
08/22/2016	Fedex	11288V-1	Communications					15,591.20				
09/01/2016	Environmental Audit Inc.	10059V-2	Hazardous Material Testing					13,001.20				
	WLC Architects	437V-1	Architect Fees on Buildings	15,228.00								
10/24/2016	WLC Architects	437V-2	Architect Fees on Buildings	1,330.00						+		_
10/24/2016	WLC Architects	437V-3	Architect Fees on Buildings	·					·			
10/24/2016	WLC Architects	437V-4	Architect Fees on Buildings	4,500.00					5,600.00	)	_	
11/01/2016	Calif. Dept. of Education	11821V	Plan Check Fee									
	WLC Architects	437V-5	Architect Fees on Buildings							_		_
	WLC Architects	437V-7	Architect Fees on Buildings								-	
12/06/2016	WLC Architects	437V-8	Architect Fees on Buildings									
12/06/2016	WLC Architects	437V-6	Architect Fees on Buildings		<u> </u>			13,017.30				
12/06/2016	Environmental Audit Inc.	10059V-4	Hazardous Material Testing					19,495.00				
12/06/2016	Environmental Audit Inc.	10059V-5	Hazardous Material Testin	9				19,065.00				
12/21/2016	Environmental Audit Inc.	10059V-6	Hazardous Material Testin	g					218.7	8		
01/05/2017	C2 Reprographics (Crisp)	12188V-1	<b>Reprographics - Facilities</b>						114.1			
01/05/2017	C2 Reprographics (Crisp)	12188V-2	<b>Reprographics - Facilities</b>									
01/05/2017	WLC Architects	437V-10	Architect Fees on Building									
01/05/2017	WLC Architects	437V-9	Architect Fees on Building	s 51,614.00		<u> </u>			<u> </u>	+	-	
01/25/2017	Division Of State Architect	12124V	DSA Fees		19,500.00				<u> </u>			
03/01/2017	· · · · · · · · · · · · · · · · · · ·	437V-11	Architect Fees on Building	ls 15,228.00	<u> </u>	<u> </u>			184.3	30		
	C2 Reprographics (Crisp)	12188V-3	Reprographics - Facilities						i	<u>~</u>	1	

D. Dianning			<u>.</u>					OTHER			
B - Planning ACTIVITY PAYEE NAME	WARRANT / PAYMENT	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING	DSA FEES	CDE FEES	ENERGY	TESTS	OTHER COSTS			
ACTIVITY PAYEE DATE NAME	NUMBER		FEES					19.40			
03/20/2017 C2 Reprographics (Crisp)	12188V-4	Reprographics - Facilities	+					19.40			
03/20/2017 C2 Reprographics (Crisp)	12188V-5	Reprographics - Facilities	+		·			36.93			
03/20/2017 C2 Reprographics (Crisp)	12188V-6	Reprographics - Facilities					<u>+</u> +				
03/28/2017 WLC Architects	437V-12	Architect Fees on Buildings	10,659.60								
03/28/2017 WLC Architects	437V-13	Architect Fees on Buildings	17,500.00		<u> </u>		<del> </del> †	170.51			
04/14/2017 C2 Reprographics (Crisp)		Reprographics - Facilities						72.39			
04/14/2017 C2 Reprographics (Crisp)	12188V-8	Reprographics - Facilities			<u>                                     </u>	<u>├</u>		19.40			
06/07/2017 C2 Reprographics (Crisp)	12188V-9	Reprographics - Facilities				<u> </u>		224.39			
06/08/2017 C2 Reprographics (Crisp)	12188V10	Reprographics - Facilities			<u> </u>	───					
06/26/2017 WLC Architects	12744V1 [CL]	Architect Fees on Buildings	2,855.56		<u> </u>						
06/26/2017 WLC Architects	437V-14 [CL]	Architect Fees on Buildings	17,500.00		<u> </u>						
06/26/2017 WLC Architects	437V-15 [CL]	Architect Fees on Buildings	5,000.00		<u> </u>	<u> </u>	+				
06/26/2017 WLC Architects	437V-16 [CL]	Architect Fees on Buildings	74,205.20			<u> </u>					
06/26/2017 WLC Architects	437V-17 [CL]	Architect Reimburseables	289.42								
06/30/2017 WLC Architects	12745V-1 [CL]	Architect Fees on Buildings	6,160.00			_ <u></u>					
06/30/2017 WLC Architects	437V-18 [CL]	Architect Fees on Buildings	15,228.00								
06/30/2017 WLC Architects	437V-19 [CL]	Architect Fees on Buildings	7,614.00			<u> </u>	_				
06/30/2017 WLC Architects	437V-20 [CL]	Architect Fees on Buildings	13,705.20								
06/30/2017 WLC Architects	437V-21 [CL]	Architect Fees on Buildings	15,228.00					234.52			
06/30/2017 C2 Reprographics (Crisp)	12188V11 [CL]	<b>Reprographics - Facilities</b>				<u> </u>		16,16			
06/30/2017 C2 Reprographics (Crisp)	12188V12 [CL]	<b>Reprographics - Facilities</b>							<u>-</u>		
06/30/2017 WLC Architects	JE106AV [CL]	Architect Fees on Buildings	22,842.00				1,829.50		<u> </u>		
06/30/2017 Environmental Audit Inc.	10059V-7 [CL]	Hazardous Material Testing				_	1,029.00				_
07/05/2017 WLC Architects	12744V1 [CL]	Architect Fees on Buildings	(2,855.56)	 				<u>}</u>		-	
07/05/2017 WLC Architects	12744V1	Architect Fees on Buildings	2,855.56		_						
07/05/2017 WLC Architects	437V-14 [CL]	Architect Fees on Buildings	(17,500.00)					────			
07/05/2017 WLC Architects	437V-15 [CL]	Architect Fees on Buildings	(5,000.00)								
07/05/2017 WLC Architects	437V-16 [CL]	Architect Fees on Buildings	(74,205.20)						+		
07/05/2017 WLC Architects	437V-17 [CL]	Architect Reimburseables	(289.42)								
07/05/2017 WLC Architects	437V-14	Architect Fees on Building	17,500.00								
07/05/2017 WLC Architects	437V-15	Architect Fees on Building	5,000.00	·							<u> </u>
07/05/2017 WLC Architects	437V-16	Architect Fees on Building	74,205.20								
07/05/2017 WLC Architects	437V-17	Architect Reimburseables	289.42						+	_	
07/19/2017 WLC Architects	12745V-1 [CL]	Architect Fees on Building	s (6,160.00)	)							
07/19/2017 WLC Architects	12745V-1	Architect Fees on Building									
07/19/2017 WLC Architects	437V-18 [CL]	Architect Fees on Building		)							
07/19/2017 WLC Architects	437V-19 [CL]	Architect Fees on Building		)					+		
07/19/2017 WLC Architects	437V-20 [CL]	Architect Fees on Building		)							
07/19/2017 WLC Architects	437V-21 [CL]	Architect Fees on Building		)							
07/19/2017 WLC Architects	437V-18	Architect Fees on Building		0							
UTT9/2017 WEC Architects	-0/110							BEPORT BUN DA	TE: 11/04/0019	(rev 150805) F	UN DATE: 12/17/20

	- 1											
B - Plann	PAYEE NAME	WARRANT / PAYMENT	DESCRIPTION / PURPOSE	ARCHITECT/ ENGINEERING FEES	DSA FEES	CDE FEES	ENERGY	PRELIMINARY TESTS	OTHER COSTS			
DATE	NAME	PAYMENT NUMBER						\				
07/19/2017	WLC Architects	437V-19	Architect Fees on Buildings	7,614.00				<u> </u>	+			
07/19/2017	WLC Architects	437V-20	Architect Fees on Buildings	13,705.20			·				·	
	WLC Architects	437V-21	Architect Fees on Buildings	15,228.00		ļ			(234.52)			
07/19/2017	C2 Reprographics (Crisp)	12188V11 [CL]	Reprographics - Facilities		<u>.                                    </u>				(16.16)			
07/19/2017	C2 Reprographics (Crisp)	12188V12 [CL]	Reprographics - Facilities						234.52			·
07/19/2017	C2 Reprographics (Crisp)	12188V11	Reprographics - Facilities						16.16			·
07/19/2017	C2 Reprographics (Crisp)	12188V12	Reprographics - Facilities					(1,829.50)				
07/19/2017	Environmental Audit Inc.	10059V-7 [CL]	Hazardous Material Testing					1,829.50				
07/19/2017	Environmental Audit Inc.	10059V-7	Hazardous Material Testing				<u> </u>	1,020.00			· · · · · · · · · · · · · · · · · · ·	
09/08/2017	WLC Architects	437V-22 [CL]	Architect Fees on Buildings	(22,842.00)				++				
09/08/2017	WLC Architects	437V-22	Architect Fees on Buildings	22,842.00			ļ	┥────┤	110.10			
09/13/2017	C2 Reprographics (Crisp)	12188U-1	Reprographics - Facilities				<u>  .</u>	┨	7,500.00	<i>,</i> ,		<u> </u>
10/11/2017	City Of Beverly Hills	13993U	Other Services						19,40			+
10/17/2017	C2 Reprographics (Crisp)	12188U-2	<b>Reprographics - Facilities</b>				·		367.50			
10/17/2017	Amir Development Co.	13958U	Legal Fees				<u> </u>					
10/17/2017	WLC Architects	437U-1	Architect Fees on Buildings	16,800.00				555.92				
10/31/2017	Environmental Audit Inc.	10059U-1	Hazardous Material Testing					565.92				<u>+</u>
11/22/2017	WLC Architects	437U-2	Architect Fees on Buildings	13,280.00					2,361.45			<u> </u>
11/28/2017	3QC, Inc.	13684U-2	Consultants Fees						3,468.15			
11/28/2017	3QC, Inc.	13684U-1	Consultants Fees						3,400.15			
12/11/2017	WLC Architects	437U-3	Architect Fees on Buildings	8,500.00								
12/27/2017	WLC Architects	437U-4	Architect Fees on Buildings	540.00					7.542.16			-
01/03/2018	3QC, Inc.	13684U-3	Consultants Fees						835.28			
01/17/2018	C2 Reprographics (Crisp)	12188U-3	<b>Reprographics - Facilities</b>						5,342.93			
01/23/2018		13686U	Consultants Fees						·			
02/07/2018	3QC, Inc.	13684U-4	Consultants Fees						3,907.05			
02/21/2018	WLC Architects	437U-5	Architect Fees on Buildings	8,500.00					42.82			
03/07/2018	C2 Reprographics (Crisp)	12188U-5	<b>Reprographics - Facilities</b>						172.94	·		+
03/07/2018	C2 Reprographics (Crisp)	12188U-4	<b>Reprographics - Facilities</b>						795,12			
03/07/2018		13684U-5	Consultants Fees						/95.12			
03/19/2018		437U-6	Architect Fees on Buildings	6,300.00	)							
03/19/2018		437U-7	Architect Fees on Buildings	s 12,750.00	)							
04/05/2018		10059U-2	Hazardous Material Testin	g				603.74	10 70			
	C2 Reprographics (Crisp)	12188U-6	<b>Reprographics - Facilities</b>						46.70		_	
04/23/2018		437U-8	Architect Fees on Building	s 2,100.00	)							
04/23/2018		437U-9	Architect Fees on Building	s 8,460.0	D							
	C2 Reprographics (Crisp)	12188U-7	Reprographics - Facilities						69.98			
05/17/2018		437U-10	Architect Fees on Building	s 2,500.0	0							
05/29/2018		12188U-8	Reprographics - Facilities						23.60			
	WLC Architects	437U-11	Architect Fees on Building	s 2,500.0	0				.l	<u> </u>		

B - Plan			DESCRIPTION	ARCHITECT	DSA FEES	CDE FEES	ENERGY	PRELIMINARY	OTHER COSTS			
DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	ENGINEERING			ANALYSIS	TESTS	COSIS			
06/01/2018	WLC Architects	437U-12	Architect Fees on Buildings	4,230.00								
06/21/2018	Leighton Consulting, Inc.	101000 110-1	Soils Testing					2,946.20				
06/30/2018	WLC Architects	437U-13 [CL]	Architect Fees on Buildings	3,000.00								
06/30/2018	WLC Architects	437U-14 [CL]	Architect Fees on Buildings	2,538.00								
06/30/2018	WLC Architects	437U-15 [CL]	Architect Fees on Bulldings	1,260.00								
06/30/2018	WLC Architects	437U-16 [CL]	Architect Fees on Buildings	3,000.00				(2,946.20)				
07/11/2018	Leighton Consulting, Inc.	15168U-1 [CL]	Soils Testing					2,946.20				
07/11/2018	Leighton Consulting, Inc.	15168U-1	Soils Testing					2,940.20				
07/13/2018	WLC Architects	437U-13 [CL]	Architect Fees on Buildings	(3,000.00)								·
07/13/2018	WLC Architects	437U-14 [CL]	Architect Fees on Buildings	(2,538.00)					·	ti		
07/13/2018	WLC Architects	437U-15 [CL]	Architect Fees on Buildings	(1,260.00)								
07/13/2018	WLC Architects	437U-16 [CL]	Architect Fees on Buildings	(3,000.00)								
07/13/2018	WLC Architects	437U-13	Architect Fees on Buildings	3,000.00								
07/13/2018	WLC Architects	437U-14	Architect Fees on Buildings	2,538.00								
07/13/2018	WLC Architects	437U-15	Architect Fees on Buildings	1,260.00								
07/13/2018	WLC Architects	437U-16	Architect Fees on Buildings	3,000.00					2,510.84			
08/22/2018	C2 Reprographics (Crisp)	15506T-1	Reprographics - Facilities						56.62			,
08/22/2018	C2 Reprographics (Crisp)	15506T-2	Reprographics - Facilities					13,839.71		<u> </u>		
09/05/2018	Leighton Consulting, Inc.	15168T-1	Soils Testing					10,000.71				
09/13/2018	WLC Architects	437T-1	Architect Fees on Buildings	9,000.00				22,803.50				· · · · · · · · · · · · · · · · · · ·
09/13/2018	Leighton Consulting, Inc.	15168T-2	Solis Testing						2,097.38			<u>_</u>
10/11/2018	3QC, Inc.	13684T-1	Consultants Fees					11.345.00				
10/11/2018	Leighton Consulting, Inc.	15168T-3	Solls Testing									
10/15/2018	WLC Architects	437T-2	Architect Fees on Buildings									
10/15/2018	WLC Architects	437T-3	Architect Fees on Buildings				·····			-		^
11/19/2018	WLC Architects	437T-4	Architect Fees on Buildings	4,500.00		<i></i>		3,135.50				
11/19/2018	Leighton Consulting, Inc.	15168T-4	Solls Testing		70 000 00	0.00	0.00	The second s	67,568.94	0.00	0.00	0.0
	B Planning	Subtotal	\$1,610,694.84	1,319,230.13	79,830.00	1994 - <b>1970</b>		A PERSONAL PROPERTY AND	CHERTIC CONTRACTOR	n na seren and a constant of the series of the	A CONTRACTOR OF A CONTRACTOR A	

C - Cons	truction											14000
	PAYEE NAME	WARRANT /	DESCRIPTION / PURPOSE	MAIN	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE	LABOR COMPLIANCE PROGRAM
DATE	NAME	WARRANT / PAYMENT NUMBER	PURPOSE	CONSTRUCTION COSTS	MANAGEMENT						EQUIPMENT	PROGRAM
09/13/2011	Williams Scotsman	53937	Interim Housing				275.00					
09/13/2011	Williams Scotsman	53934	Interim Housing				2,211.00					
09/13/2011	Williams Scotsman	53942	Interim Housing				93.53					
09/13/2011	Williams Scotsman	53941	Interim Housing				1,131.53					
09/13/2011	Williams Scotsman	53940	Interim Housing				1,121.22					
09/13/2011	Williams Scotsman	53938	Interim Housing				275.00					
09/13/2011	Class Leasing, Inc.	53933	Interim Housing				4,476.19	· · · · · · · · · · · · · · · · · · ·	·			
09/13/2011	Williams Scotsman	53939	Interim Housing				1,139.14					
09/13/2011	Williams Scotsman	53935	Interim Housing				2,211.00					1
09/13/2011	Williams Scotsman	53936	Interim Housing				2,211.00		<u> </u>			
09/20/2011	Williams Scotsman	54107	Interim Housing				275.00					
09/22/2011	Williams Scotsman	54238	Interim Housing				93.53		·			
09/27/2011	Class Leasing, Inc.	54304	Interim Housing				9,947.08		ļ			
	Williams Scotsman	54570	Interim Housing				1,103.28				<u> </u>	
10/20/2011	Bernards	54741	Construction Manager		2,219.04							···
	Bernards	54742	Construction Manager		2,707.33							
10/20/2011	Williams Scotsman	54768	Interim Housing				275.00					
10/20/2011	Williams Scotsman	54769	Interim Housing				2,211.00					
10/20/2011	Williams Scotsman	54767	Interim Housing				1,121.22					
11/03/2011	Williams Scotsman	55142	Interim Housing				93.53					
11/03/2011	Williams Scotsman	55140	Interim Housing				2,211.00					
11/03/2011	Williams Scotsman	55141	Interim Housing				1,121.22					
11/03/2011	Williams Scotsman	55143	Interim Housing				93.53					
11/16/2011	Williams Scotsman	55461	Interim Housing				275.00					
11/28/2011	Bernards	55675	Construction Manager		6,394.45							
12/01/2011	Williams Scotsman	55750	Interim Housing				93.53					
12/12/2011	Williams Scotsman	55881	Interim Housing				1,121.22					
12/12/2011	Williams Scotsman	55880	Interim Housing				2,211.00					
01/13/2012	Bernards	56415	Construction Manager		3,393.09							
01/13/2012		56427	Interim Housing				93.53					
01/13/2012		56426	Interim Housing				275.00					
01/17/2012		56484	Interim Housing				2,211.00					_
01/19/2012		56568	Interim Housing				275.00					
02/02/2012		56848	Construction Manager		7,670.84							
02/02/2012	Williams Scotsman	56843	Interim Housing				93.53	3				
02/02/2012	Williams Scotsman	56935	Interim Housing				1,121.22	2				
		56936	Interim Housing				(1,121.21)	) .				
02/06/2012		56933	Interim Housing				2,211.00		1			
02/06/2012		56933	Interim Housing				1,121.22	2				
02/06/2012	Williams Scotsman	00934	mentin rousing			_l,						

CALIFORNIA FINANCIAL SERVICES PAGE 8 of 21

## **Project Expenditures Report** Beverly Hills Unified School District

C Cone	struction						OTHER	INTERIM	INSPECTIONS	CONSTRUCTION	FURNITURE	LABOR COMPLIAN PROGRAM
	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING		TESTS	EQUIPMENT	PROGRAM
2/10/2012	Williams Scotsman	56993	Interim Housing				275.00					<u> </u>
	Bernards	57392	Construction Manager		6,090.32					<u> </u> _	<u> </u>	
	Williams Scotsman	57550	Interim Housing				1,121.22		<u> </u>			
03/09/2012		57533	Interim Housing				93.53					
03/09/2012		57532	Interim Housing				2,211.00	a				<u> </u>
	Williams Scotsman	57688	Interim Housing				275.00					
04/02/2012		58008	Interim Housing				93.53	<u> </u>				+
04/03/2012		58021	Construction Manager		5,655.26							
04/10/2012		58140	Interim Housing				2,211.00					
04/10/2012		58141	Interim Housing				1,121.22					
04/10/2012		58301	Interim Housing				275.00					
04/26/2012		58456	Construction Manager		3,293.47			 				
04/30/2012		58529	Interim Housing				93.53				<u> </u>	
05/10/2012		58718	Interim Housing				1,031.00	<u> </u>				
05/10/2012		58719	Interim Housing				2,211.00	· · · ·				
05/17/2012		58943	Interim Housing			1	275.00					
06/05/2012		59152	Interim Housing				93.53					
06/07/2012		59237	Construction Manager		1,802.01							
06/18/2012		59537	Interim Housing				1,031.00		_			
06/18/2012		59538	Interim Housing				2,211.00					
06/21/2012		59695 [CL]	Construction Manager	_	1,779.52			<u> </u>				
06/30/2012		59910 [CL]	Construction Manager		6,006.53	3						
06/30/2012		59813 [CL]	Interim Housing				100.07					
06/30/2012		59918 [CL]	Interim Housing				1,031.00					
06/30/2012		59820 [CL]	Interim Housing				275.0	) 				
		59695 [CL]	Construction Manager		(1,779.52	)						
07/02/2012	2 Bernards	59695	Construction Manager		1,779.52	2						
		59820 [CL]	Interim Housing	_			(275.00					_
07/11/201		59813	Interim Housing				100.0					
07/11/201		59820	Interim Housing				275.0					
07/11/201		59813 [CL]	Interim Housing	_			(100.0					
07/11/201		59918 [CL]	Interim Housing				(1,031.00					
07/16/201		59918	Interim Housing				1,031.0	0				_ +
07/16/201		59910 [CL]	Construction Manager		(6,006.53	3)						
07/18/201	2 Bernards	09910[OL]			6 006 5	2		1				

6,006.53

2,211.00

2,211.00

4,000.00

8,000.00

275.00

Horace Mann Elementary School - 51/64311-00-005

Williams Scotsman

07/18/2012 Bernards

08/13/2012

08/13/2012 Williams Scotsman

08/13/2012 Williams Scotsman

08/13/2012 Class Leasing, Inc.

08/13/2012 Class Leasing, Inc.

Construction Manager

Interim Housing

Interim Housing

Interim Housing

Interim Housing

Interim Housing

59910

60534

60536

60535

60539

60540

## Project Expenditures Report Beverly Hills Unified School District

Horace Mann	Elementary	School	- 51/6	4311-00-	005	

	struction	WARRANT /	DESCRIPTION /	MAIN	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE &	LABOR COMPLIANC PROGRAM
ACTIVITY DATE	PAYEE NAME	PAYMENT	DESCRIPTION / PURPOSE	CONSTRUCTION COSTS	MANAGEMENT		CONSTRUCTION	HOUSING			EQUIPMENT	PROGRAM
8/17/2012	Williams Scotsman	60585	Interim Housing				100.07					
8/17/2012		60586	Interim Housing				1,031.00			· · · · · · · · · · · · · · · · · · ·		. <u> </u>
8/27/2012		60621	Construction Manager		26,456.10							
8/27/2012		60613	Interim Housing				275.00					
8/31/2012		60746	Interim Housing				100.07		<u> </u>	<u> </u>		
9/20/2012	Williams Scotsman	60957	Interim Housing				294.25		<u> </u>			
9/20/2012		60959	Interim Housing				1,031.00					
9/20/2012	Williams Scotsman	60958	Interim Housing				2,365.77			<u> </u>	l	. <u> </u>
9/25/2012	Williams Scotsman	61034	Interim Housing				100.07					
0/04/2012	Williams Scotsman	61201	Interim Housing				2,365.77					
0/04/2012	Williams Scotsman	61200	Interim Housing				1,031.00					
0/12/2012	Bernards	61367	Construction Manager		6,888.89						<u> </u>	
0/12/2012	Williams Scotsman	61353	Interim Housing				294.25					
0/29/2012	Williams Scotsman	61705	Interim Housing				100.07					
1/02/2012	Bernards	61797	Construction Manager		6,677.96							
1/02/2012	Williams Scotsman	61788	Interim Housing				2,365.77					
1/02/2012	Williams Scotsman	61789	Interim Housing				1,031.00					
1/27/2012	Williams Scotsman	62181	Interim Housing				100.07				_ <mark>_</mark>	
1/30/2012	Bernards	62278	Construction Manager		6,636.86							
1/30/2012		62322	Interim Housing				294.25					
1/30/2012	· · · · · · · · · · · · · · · · · · ·	62519	Interim Housing				1,031.00					
2/10/2012	Williams Scotsman	62518	Interim Housing				2,365.77					
		62699	Interim Housing				294.25					
2/18/2012	Williams Scotsman	62877	Construction Manager	·	816.63		-					
01/02/2013		63420	Interim Housing	<u> </u>			2,365.77					
01/29/2013		63418	Interim Housing				1,031.00					
01/29/2013	Williams Scotsman	63419	Interim Housing		_		294,25					
01/29/2013		63429	Interim Housing				100.07					
01/30/2013		63551	Interim Housing				100.30					
02/04/2013			Interim Housing				2,365.77	· [				
02/15/2013		63727	interim Housing				1,031.00	)				
02/15/2013		63726					294.25	5				
02/19/2013		63759	Interim Housing				100.30					
03/01/2013		64030	Interim Housing				2,365.77					
03/11/2013		64158	Interim Housing				294.28					
03/14/2013	· · · · · · · · · · · · · · · · · · ·	64261	Interim Housing	<u> </u>			1,031.00					
03/18/2013		64342	Interim Housing				2,365.77					
04/09/2013		64691	Interim Housing				100.30				1	
04/09/2013	Williams Scotsman	64692	Interim Housing				1,031.0					
04/09/2013	3 Williams Scotsman	64693	Interim Housing		1 000 0			<u> </u>				
)4/16/2013	Bernards	64821	Construction Manager		1,220.0	°						

0.0	Amedian						<i>xnn</i>				FURNITURE	LABOR
	Struction PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS		LABOR COMPLIANCE PROGRAM
04/17/2013	Williams Scotsman	64849	Interim Housing	00010	Ì		294.25					·
05/02/2013	TTIMATINE EFFERING	65050	Interim Housing				100.30					
05/03/2013		65218	Construction Manager		1,220.08							
05/09/2013	201110.00	65286	Interim Housing				2,365.77				l	
05/09/2013		65285	Interim Housing				1,031.00					<u> </u>
05/09/2013		65287	Interim Housing				294.25					
05/24/2013	11	65586	Construction Manager		2,897.69							<u>.                                    </u>
		65597	Interim Housing				100.30				<u> </u>	
05/24/2013		66093	Interim Housing				1,031.00					
06/11/2013		66134	Interim Housing				2,365.77				<u> </u>	
06/12/2013		66258	Construction Manager		2,873.82							
06/19/2013	Bornardo	66328 [CL]	Interim Housing				107.32			<u> </u>		
06/25/2013		66725 [CL]	Construction Manager		11,252.03					<u> </u>	<u></u>	
06/30/2013		66409 [CL]	Interim Housing	<u> </u>			294.25					
06/30/2013	· · · · · · · · · · · · · · · · · · ·	66328 [CL]	Interim Housing				(107.32)					
07/03/2013	Williams Scotsman	66328	Interim Housing	1			107.32					_
07/03/2013		66409 [CL]	Interim Housing				(294.25)					
07/08/2013	······································	66409 [CL]	Interim Housing				294.25					
07/08/2013		66725 [CL]	Construction Manager		(11,252.03)							
07/19/2013		66725 [OL]	Construction Manager		11,252.03							
07/19/2013		67208	Construction Manager		8,981.60							
08/26/2013		67208	Interim Housing				294.25					
08/26/2013			Interim Housing				2,649.79					
08/26/2013		67202	Interim Housing				7,058.00					
08/26/2013		67205	Interim Housing				3,529.00					
08/26/2013		67204	Moving Expense		_	1		500.00				
08/28/2013		67266						13,915.00				
09/03/2013		67265	Moving Expense					1,250.00				
09/04/2013		67314	Moving Expense			-		2,820.00				
09/04/2013		67315	Moving Expense			-	10,075.49	)				
09/04/201		67426	Interim Housing			-	2,365.77	7				
09/04/201		67425	Interim Housing				2,365.77	7				
09/04/201		67424	Interim Housing					7,800.00				
09/10/201			Moving Expense				5,038.60	0				
09/25/201		67841	Interim Housing				1,031.00					
09/25/201		67842	Interim Housing				107.3					
10/02/201		67978	Interim Housing			_	107.3					
10/02/201		67979	Interim Housing	_	9,598.0	4						
10/10/201		68175	Construction Manager		9,090.0	<u>' </u>	107.3	2				
10/10/201		68177	Interim Housing				107.3					
10/30/201	3 Williams Scotsman	68602	Interim Housing									

Horace Ma	ann Elementa	ry School ·	- 01/04311-0	0-000	
 	·······				_

ruction PAYEE NAME	WARRANT /	DESCRIPTION /						INSPECTIONS			LABOR COMPLIANCE
	PAYMENT	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING		TESTS	EQUIPMENT	PROGRAM
Villiams Scotsman	NUMBER 69081	Interim Housing	60313			107.32					
	69160	Construction Manager		4,900.87							
						1,031.00					
				298.53							ļ
			· · · · · · · · · · · · · · · · · · ·			107,32					
						107.32					
				272.56							<u> </u>
						107.32					
			14,908,00								
				272.56							<u>_</u>
			<u> </u>			107.32					
				408.54							
				400.01		107.32					
						107.32					
Williams Scotsman											
Williams Scotsman				75.00							
Totum Corp.							+				
Totum Corp.	76420										
Totum Corp.	76421		<u> </u>								
Totum Corp.	76796						<u> </u>	·			-
Jr Universal Construction	77016	Building Construction	7,511.00								
Totum Corp.	77409	Construction Manager		55,860.00		400.70				-	
Williams Scotsman	77602	Interim Housing				128.78					
Totum Corp.	77704	Construction Manager			L						
Totum Corp.	78809	Construction Manager									
Totum Corp.	78996	Construction Manager						_ <u>_</u>	<u> </u>		
Totum Corp.	79504	Construction Manager									
	79951 [CL]	Construction Manager		1,880.00	 						
	79951 [CL]	Construction Manager		(1,880.00)					_		
	79951	Construction Manager		1,880.00							
	8703W	Direct Costs			<u> </u>	31,000.00	<u></u>				
	80486	Construction Manager		558.90		·					
	7054W16	Construction Manager		3,353.40							_ <u> </u>
		Construction Manager		641.70							
		Construction Manager		1,738.80						_	_
······································		Construction Manager		1,593.90							
				6,272.10							
				15,892.43	1						
				22,971.84							
				24,979.73	3						
	Villiams Scotsman Villiams Scotsman Totum Corp. Fotum Corp. Fotum Corp. Fotum Corp. Jr Universal Construction Totum Corp. Villiams Scotsman Totum Corp. Totum Corp. Totum Corp. Totum Corp. Totum Corp. Totum Corp. Totum Corp.	Villiams Scotsman         69691           Jernards         69755           Villiams Scotsman         69761           Villiams Scotsman         70140           Bernards         70540           Villiams Scotsman         70785           Mr Conditioning Solutions         71006           Bernards         71221           Villiams Scotsman         71630           Bernards         71979           Villiams Scotsman         71971           Villiams Scotsman         71971           Villiams Scotsman         7236           Villiams Scotsman         73135           Fotum Corp.         76418           Fotum Corp.         76420           Fotum Corp.         76421           Fotum Corp.         76796           Jr Universal Construction         77016           Fotum Corp.         77409           Williams Scotsman         77602           Totum Corp.         78809           Totum Corp.         78809           Totum Corp.         79951 [CL]           Totum Corp.         79951 [CL]           Totum Corp.         79951 [CL]           Totum Corp.         7054W-1           Totum Corp. <td>Villiams Scotsman69691Interim HousingGernards69755Construction ManagerVilliams Scotsman69761Interim HousingVilliams Scotsman70140Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman71006Building ConstructionBernards71221Construction ManagerVilliams Scotsman71630Interim HousingBernards71979Construction ManagerVilliams Scotsman71971Interim HousingVilliams Scotsman72736Interim HousingVilliams Scotsman73135Interim HousingVilliams Scotsman73135Interim HousingFotum Corp.76420Construction ManagerFotum Corp.76421Construction ManagerFotum Corp.77696Construction ManagerFotum Corp.77602Interim HousingFotum Corp.77602Interim HousingFotum Corp.77809Construction ManagerFotum Corp.77809Construction ManagerFotum Corp.78809Construction ManagerFotum Corp.79851Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.<td>Williams Scotsman       69691       Interim Housing         Williams Scotsman       69755       Construction Manager         Williams Scotsman       70740       Interim Housing         Villiams Scotsman       70540       Construction Manager         Villiams Scotsman       70785       Interim Housing         Villiams Scotsman       70760       Building Construction         Villiams Scotsman       71221       Construction Manager         Villiams Scotsman       71830       Interim Housing         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       72736       Interim Housing         Villiams Scotsman       73135       Interim Housing         Fotum Corp.       76418       Construction Manager         Fotum Corp.       76420       Construction Manager         Fotum Corp.       77642       Construction Manager         Fotum Corp.       77704       Construction Manager         Fotum Corp.       77808       Construction Manager         Fotum Corp.       78809       Construction Manager         Fotum Corp.       79804       Construction Manager         Totum Corp.<td>Illiams Sootsman         69691         Interlm Housing         298.53           emards         69755         Construction Manager         298.53           Villiams Scotsman         69761         Interlm Housing        </td><td>Illiams Scotsman         69691         Interim Housing        </td><td>Williams Scotsman         69691         Interim Housing         1,031.00           iernards         69755         Construction Manager         298.63         107.32           Williams Scotsman         70140         Interim Housing         107.32           villiams Scotsman         70140         Interim Housing         272.56           villiams Scotsman         70540         Construction Manager         272.56           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         71630         Interim Housing         272.56        </td><td>Interim Housing         1,031.00           errards         69756         Construction Manager         296.53         1           Williams Scotsman         70761         Interim Housing         107.32           Williams Scotsman         70140         Interim Housing         107.32           Williams Scotsman         70750         Interim Housing         272.56         107.32           Williams Scotsman         70750         Interim Housing         107.32         107.32           Villiams Scotsman         71026         Building Construction         14,908.00         107.32           Villiams Scotsman         71979         Construction Manager         406.54         107.32           Villiams Scotsman         71979         Construction Manager         408.54         107.32           Villiams Scotsman         71979         Construction Manager         682.50         107.32           Villiams Scotsman         71971         Interim Housing         107.32         107.32           Villiams Scotsman         71974         Construction Manager         682.50         107.32           Fotum Corp.         74420         Construction Manager         682.50         107.32           Fotum Corp.         74620         Construction Manager</td><td>Hillams Socteman         60691         Interim Housing        </td><td>Hillers         Description         Interfin Housing         Interfin Housing         288.63         Image         Image           Hillars Socksman         69765         Construction Manager         288.63         Image         Image</td><td>Nillams Sochman69991Infarm Housing<!--</td--></td></td></td>	Villiams Scotsman69691Interim HousingGernards69755Construction ManagerVilliams Scotsman69761Interim HousingVilliams Scotsman70140Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman70785Interim HousingVilliams Scotsman71006Building ConstructionBernards71221Construction ManagerVilliams Scotsman71630Interim HousingBernards71979Construction ManagerVilliams Scotsman71971Interim HousingVilliams Scotsman72736Interim HousingVilliams Scotsman73135Interim HousingVilliams Scotsman73135Interim HousingFotum Corp.76420Construction ManagerFotum Corp.76421Construction ManagerFotum Corp.77696Construction ManagerFotum Corp.77602Interim HousingFotum Corp.77602Interim HousingFotum Corp.77809Construction ManagerFotum Corp.77809Construction ManagerFotum Corp.78809Construction ManagerFotum Corp.79851Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp.79951Construction ManagerTotum Corp. <td>Williams Scotsman       69691       Interim Housing         Williams Scotsman       69755       Construction Manager         Williams Scotsman       70740       Interim Housing         Villiams Scotsman       70540       Construction Manager         Villiams Scotsman       70785       Interim Housing         Villiams Scotsman       70760       Building Construction         Villiams Scotsman       71221       Construction Manager         Villiams Scotsman       71830       Interim Housing         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       72736       Interim Housing         Villiams Scotsman       73135       Interim Housing         Fotum Corp.       76418       Construction Manager         Fotum Corp.       76420       Construction Manager         Fotum Corp.       77642       Construction Manager         Fotum Corp.       77704       Construction Manager         Fotum Corp.       77808       Construction Manager         Fotum Corp.       78809       Construction Manager         Fotum Corp.       79804       Construction Manager         Totum Corp.<td>Illiams Sootsman         69691         Interlm Housing         298.53           emards         69755         Construction Manager         298.53           Villiams Scotsman         69761         Interlm Housing        </td><td>Illiams Scotsman         69691         Interim Housing        </td><td>Williams Scotsman         69691         Interim Housing         1,031.00           iernards         69755         Construction Manager         298.63         107.32           Williams Scotsman         70140         Interim Housing         107.32           villiams Scotsman         70140         Interim Housing         272.56           villiams Scotsman         70540         Construction Manager         272.56           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         71630         Interim Housing         272.56        </td><td>Interim Housing         1,031.00           errards         69756         Construction Manager         296.53         1           Williams Scotsman         70761         Interim Housing         107.32           Williams Scotsman         70140         Interim Housing         107.32           Williams Scotsman         70750         Interim Housing         272.56         107.32           Williams Scotsman         70750         Interim Housing         107.32         107.32           Villiams Scotsman         71026         Building Construction         14,908.00         107.32           Villiams Scotsman         71979         Construction Manager         406.54         107.32           Villiams Scotsman         71979         Construction Manager         408.54         107.32           Villiams Scotsman         71979         Construction Manager         682.50         107.32           Villiams Scotsman         71971         Interim Housing         107.32         107.32           Villiams Scotsman         71974         Construction Manager         682.50         107.32           Fotum Corp.         74420         Construction Manager         682.50         107.32           Fotum Corp.         74620         Construction Manager</td><td>Hillams Socteman         60691         Interim Housing        </td><td>Hillers         Description         Interfin Housing         Interfin Housing         288.63         Image         Image           Hillars Socksman         69765         Construction Manager         288.63         Image         Image</td><td>Nillams Sochman69991Infarm Housing<!--</td--></td></td>	Williams Scotsman       69691       Interim Housing         Williams Scotsman       69755       Construction Manager         Williams Scotsman       70740       Interim Housing         Villiams Scotsman       70540       Construction Manager         Villiams Scotsman       70785       Interim Housing         Villiams Scotsman       70760       Building Construction         Villiams Scotsman       71221       Construction Manager         Villiams Scotsman       71830       Interim Housing         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       71979       Construction Manager         Villiams Scotsman       72736       Interim Housing         Villiams Scotsman       73135       Interim Housing         Fotum Corp.       76418       Construction Manager         Fotum Corp.       76420       Construction Manager         Fotum Corp.       77642       Construction Manager         Fotum Corp.       77704       Construction Manager         Fotum Corp.       77808       Construction Manager         Fotum Corp.       78809       Construction Manager         Fotum Corp.       79804       Construction Manager         Totum Corp. <td>Illiams Sootsman         69691         Interlm Housing         298.53           emards         69755         Construction Manager         298.53           Villiams Scotsman         69761         Interlm Housing        </td> <td>Illiams Scotsman         69691         Interim Housing        </td> <td>Williams Scotsman         69691         Interim Housing         1,031.00           iernards         69755         Construction Manager         298.63         107.32           Williams Scotsman         70140         Interim Housing         107.32           villiams Scotsman         70140         Interim Housing         272.56           villiams Scotsman         70540         Construction Manager         272.56           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         71630         Interim Housing         272.56        </td> <td>Interim Housing         1,031.00           errards         69756         Construction Manager         296.53         1           Williams Scotsman         70761         Interim Housing         107.32           Williams Scotsman         70140         Interim Housing         107.32           Williams Scotsman         70750         Interim Housing         272.56         107.32           Williams Scotsman         70750         Interim Housing         107.32         107.32           Villiams Scotsman         71026         Building Construction         14,908.00         107.32           Villiams Scotsman         71979         Construction Manager         406.54         107.32           Villiams Scotsman         71979         Construction Manager         408.54         107.32           Villiams Scotsman         71979         Construction Manager         682.50         107.32           Villiams Scotsman         71971         Interim Housing         107.32         107.32           Villiams Scotsman         71974         Construction Manager         682.50         107.32           Fotum Corp.         74420         Construction Manager         682.50         107.32           Fotum Corp.         74620         Construction Manager</td> <td>Hillams Socteman         60691         Interim Housing        </td> <td>Hillers         Description         Interfin Housing         Interfin Housing         288.63         Image         Image           Hillars Socksman         69765         Construction Manager         288.63         Image         Image</td> <td>Nillams Sochman69991Infarm Housing<!--</td--></td>	Illiams Sootsman         69691         Interlm Housing         298.53           emards         69755         Construction Manager         298.53           Villiams Scotsman         69761         Interlm Housing	Illiams Scotsman         69691         Interim Housing	Williams Scotsman         69691         Interim Housing         1,031.00           iernards         69755         Construction Manager         298.63         107.32           Williams Scotsman         70140         Interim Housing         107.32           villiams Scotsman         70140         Interim Housing         272.56           villiams Scotsman         70540         Construction Manager         272.56           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         70765         Interim Housing         107.32           villiams Scotsman         71630         Interim Housing         272.56	Interim Housing         1,031.00           errards         69756         Construction Manager         296.53         1           Williams Scotsman         70761         Interim Housing         107.32           Williams Scotsman         70140         Interim Housing         107.32           Williams Scotsman         70750         Interim Housing         272.56         107.32           Williams Scotsman         70750         Interim Housing         107.32         107.32           Villiams Scotsman         71026         Building Construction         14,908.00         107.32           Villiams Scotsman         71979         Construction Manager         406.54         107.32           Villiams Scotsman         71979         Construction Manager         408.54         107.32           Villiams Scotsman         71979         Construction Manager         682.50         107.32           Villiams Scotsman         71971         Interim Housing         107.32         107.32           Villiams Scotsman         71974         Construction Manager         682.50         107.32           Fotum Corp.         74420         Construction Manager         682.50         107.32           Fotum Corp.         74620         Construction Manager	Hillams Socteman         60691         Interim Housing	Hillers         Description         Interfin Housing         Interfin Housing         288.63         Image         Image           Hillars Socksman         69765         Construction Manager         288.63         Image         Image	Nillams Sochman69991Infarm Housing </td

CALIFORNIA FINANCIAL SERVICES PAGE 12 of 21

C - Const	truction					DENOLIZION-	OTHER	INTERIM	INSPECTIONS	CONSTRUCTION	FURNITURE	LABOR
ACTIVITY	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION/ PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING		CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	COMPLIANCE PROGRAM
3/30/2016	Fotum Corp.	7054W-9 [CL]	Construction Manager		27,245.52							
		JE40DW [CL]	Building Construction	1,015,597.50								
		JE40DW [CL]	Building Construction	53,452.50								
	2H Construction, Inc.	82431	Building Construction	1,015,597.50								
	2H Construction, Inc.	82431 [CL]	Building Construction	(1,015,597.50)			<u> </u>					·}
7/19/2016	Totum Corp.	7054W-9 [CL]	Construction Manager		(27,245.52)		<u> </u>					· · · · · · · · · · · · · · · · · · ·
	Totum Corp.	7054W-9	Construction Manager		27,245.52							
3/08/2016	Sewup JPA C/O Keenan & A	11050V-1	SEW-UP Insurance				635,792.94		. <u> </u>			<u> </u>
3/22/2016	Totum Corp.	7054V-1	Construction Manager		36,805.24							
9/26/2016	Totum Corp.	7054V-2	Construction Manager		48,964.70		1.007 00					-
9/26/2016	Williams Scotsman	11432V-1	Interim Housing				4,807.33					
9/26/2016	Williams Scotsman	11432V-3	Interim Housing				33,998.22			<u> </u>		+
	Williams Scotsman	11432V-4	Interim Housing				4,807.33					
	Williams Scotsman	11432V-2	Interim Housing		<u> </u>		4,807.33					
9/26/2016	2H Construction, Inc.	10937V-1	Building Construction	851,841.25	<u> </u>							
0/14/2016	2H Construction, Inc.	10937V-2	Building Construction	617,690.00			0.011.00			<u> </u>		
0/17/2016	Williams Scotsman	11432V-5	Interim Housing				3,811.32		2,560.00			
0/24/2016	Knowland Construction	11475V-2	DSA Project Inspector		ļ				2,560.00	┟-────		
0/24/2016	Knowland Construction	11475V-1	DSA Project Inspector						2,000.00	<u> </u>		
1/02/2016	Totum Corp.	7054V-3	Construction Manager		57,239.01							
1/02/2016	2H Construction, Inc.	10937V-3	Building Construction	863,075.00	)							
1/02/2016	Williams Scotsman	11432V-6	Interim Housing				7,866.20			<u> </u>		
1/08/2016	Williams Scotsman	11432V-7	Interim Housing				71,967.46			<u> </u>		
1/08/2016	2H Construction, Inc.	10937V-4	Building Construction	689,961.25								
1/15/2016	Totum Corp.	7054V-4	Construction Manager		38,436.53							_
2/07/2016	2H Construction, Inc.	10937V-5	Building Construction	1,476,537.50	D							
2/07/2016	Digital Telecommunications	11611V	Telecommunications Costs				830.52					_
2/20/2016	Totum Corp.	7054V-5	Construction Manager		55,169.40		7 400 00		<u> </u>			-
1/19/2017	Williams Scotsman	11432V-9	Interim Housing				7,188.80		<u> </u>			
)1/19/2017	Williams Scotsman	11432-10	Interim Housing				7,188.80	·	+	<u> </u>		
01/19/2017	Williams Scotsman	11432V-8	Interim Housing				7,188.80		10,168.0			
01/20/2017	Knowland Construction	11970V-3	DSA Project Inspector						1,968.0			
1/20/2017	Knowland Construction	11970V-4	DSA Project Inspector					23,138.00				
01/25/2017	King Relocation Services	11781V	Moving Expense					20,130.00	<u></u>	1,004.0	0	_
01/26/2017	Leighton Consulting, Inc.	11971V-1	Materlals Test						+		·	
02/01/2017	Totum Corp.	7054V-6	Construction Manager		65,103.85	ļ						
02/02/2017	Bkf Englneers	12096V	Building Construction/Impr			Ļ						
02/15/2017	2H Construction, Inc.	10937V-6	Building Construction	1,079,200.0								
02/28/2017	Totum Corp.	7054V-7	Construction Manager		67,689.31				13,120.0			
03/01/2017	Knowland Construction	11970V-5	DSA Project Inspector			<u> </u>			10,120.0			

CALIFORNIA FINANCIAL SERVICES PAGE 13 of 21

C - Construction							otling	INTERIM	INSPECTIONS	CONSTRUCTION	FURNITURE	LABOR
	YEE	WARRANT./ PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING		CONSTRUCTION TESTS	& EQUIPMENT	COMPLIANCE
3/01/2017 Knowland Co	nstruction		DSA Project Inspector						14,432.00			
3/13/2017 Knowland Co			DSA Project Inspector						14,432.00			
8/13/2017 2H Construct			Building Construction	1,459,569.55								
/10/2017 Leighton Cor		11971V-2	Materials Test							2,312.00		
22/2017 Totum Corp.	ouning, mor	7054V-8	Construction Manager		54,068.69							
/22/2017 Williams Sco	tsman	11432-11	Interim Housing				7,187.69					
28/2017 2H Construct		10937V-8	Building Construction	1,308,910.00								
31/2017 Knowland Co		11970V-8	DSA Project Inspector						14,432.00			
/26/2017 Totum Corp.	nation in	7054V-9	Construction Manager		77,610.81							
01/2017 Air Condition	ing Solutions	12643V	Direct Costs (Purchase Orc				74,900.00					ļ
	orks Group, Inc.	12268V-1	Building Construction/Impro	2,768.70								
5/11/2017 Digital Netwo 5/11/2017 Smith-Emery		12762V-3	Testing	·						7,033.22		<u> </u>
5/11/2017 Smith-Emery		12762V-2	Testing							26,039.00		
	Laboratories	12762V-1	Testing							2,246.24		
	/ Laboratories	12762V-4	Testing							11,172.00		
		10937V-9	Building Construction	1,103,985.50								
6/12/2017 2H Construc		11971V-3	Materials Test							3,027.00		
5/15/2017 Leighton Co		7054V-10	Construction Manager		83,392.07							
5/16/2017 Totum Corp.		11432V-3	Interim Housing				(33,998.22)					
5/19/2017 Williams Soc		11432V-3	Interim Housing			·	(4,807.33)					
5/19/2017 Williams Sco			Interim Housing				(4,807.33)					
5/19/2017 Williams Sco		11432V-1	Interim Housing				(4,807.33)					
5/19/2017 Williams Sco		11432V-2		5,700.00								
5/26/2017 Amir Develo		12995V-1	Building Construction/Impro	1,485.00								
6/07/2017 Amir Develo		12995V-3	Building Construction/Impro	6,860.00				· · · · · · · · · · · · · · · · · · ·				
6/07/2017 Amir Develo		12995V-2	Building Construction/Impro	0,000.00			7,187.69					
6/08/2017 Williams Sco		11432V13	Interim Housing				7,187.69					
6/08/2017 Williams Sc		11432V14	Interim Housing				684,00					
6/08/2017 Williams Sci		11432V15	Interim Housing				7,187.69					
6/08/2017 Williams Sc		11432V12	Interim Housing					144.00				
	tion Services	11781V-4	Moving Expense					576.00				
6/12/2017 King Reloca	tion Services	11781V-3	Moving Expense					23,605.00				
06/12/2017 King Reloca	tion Services	11781V-2	Moving Expense	· · · · · · · · · · · · · · · · · · ·		<u> </u>	-		1,280.00			
6/12/2017 Knowland C	Construction	11970V10	DSA Project Inspector						1,312.00			
6/12/2017 Knowland C	Construction	11970V-9	DSA Project Inspector						.,			-
6/12/2017 Inland Pacif	ic Tile	12904V-1	Building Construction/Impr									
06/12/2017 2H Constru	ction, Inc.	10937V10	Building Construction	1,225,576.0	<u> </u>				13,776.00			
06/26/2017 Knowland C	Construction	11970V11 [CL]	DSA Project Inspector						15,744.00			
06/26/2017 Knowland C	Construction	11970V12 [CL]	DSA Project Inspector			<u> </u>	074.00		10,744.00			
06/26/2017 123 Moving	& Storage Lic	12925V1 [CL]	Direct Costs (Purchase Or	d			274.00		<u>}</u>			
06/26/2017 Totum Corp	),	7054V-11	Construction Manager		46,666.00	<u> </u>						

CALIFORNIA FINANCIAL SERVICES PAGE 14 of 21

C - Construction         Make Market         Make Market         Make Market         Make Market         Generation of Construction         Construction of Construction         Construction <thconstruction< th="">         Construction<!--</th--><th>LABOR</th></thconstruction<>	LABOR
Notic         Notic         Notice         Orderation           082720271         Leighton Consulting, Inc.         11971-V4.[CL]         Machine         0         2,332.00           08202017         Knowland Construction         11478V-4 [CL]         BSA Project Inspector         0         040.00         0           08202017         Knowland Construction         11478V-4 [CL]         BSA Project Inspector         0         040.00         0         0           08202017         Knowland Construction         11478V-4 [CL]         DSA Project Inspector         0         040.00         0 <th>LABOR COMPLIANC PROGRAM</th>	LABOR COMPLIANC PROGRAM
Obs2/2012         Lighten Consulting, Inc.         11971V-4 (CL)         Maderials Test         Image: Consult in the consult i	PROGRAM
Op/30/2017         Knowland Construction         11478/-9 (CL)         DSA Project Inspector         Image: Construction         Image: Construction	
Op/S002077         Knowland Construction         11475V-4 [CL]         DSA Project Inspector         Image: Construction         11475V-5 [CL]         DSA Project Inspector         Image: Construction         11475V-7 [CL]         DSA Project Inspector         Image: Construction         Image: Construction <td></td>	
06/30/2017         Knowland Construction         11478V-6 [CL]         DSA Project Inspector         C         04/00 C         C           08/30/2017         Knowland Construction         11478V-7 (CL]         DSA Project Inspector         C         04/00 C         C         C           08/30/2017         Knowland Construction         11478V-8 (CL)         DSA Project Inspector         C         11/2000         C         C         0         0/000000         C         C         C         0/000000         0/0000000         11/2000         C         C         0         0/000000         0/0000000         11/2000         C         C         0/0000000         11/2000         C         0/000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/000000         0/0000000         0/0000000         0/0000000         0/000000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/0000000         0/00000000         0/00000000         0/00000000         0/00000000         0/000000000000         0/00000000000000000         0/00000000000	
Objection         Norwaland Construction         11475V-9 (CL)         DSA Project Inspector         Construction         1137V14 (CL)         DSA Project Inspector         Construction         Constructio	
Bitsci Original Construction         11475V-8 [CL]         DSA Project Inspector         Image: Construction         113776.00         Image: Construction         11475V-8 [CL]         DSA Project Inspector         Image: Construction         113776.00         Image: Construction         1137776.00         Image: Construction         1137776.00         Image: Construction         11377777777777777777777777777777777777	
De8302017         Knowland Construction         11476V-9 (CL)         DSA Project Inspector         Image: Construction         11476V-9 (CL)	
Def30/2017         Knowland Construction         11475V-9 (C.I.)         DSA Project Inspector         Image: Construction         13,776.00         Image: Construction           06/30/2017         Knowland Construction         11970V13 (C.I.)         DSA Project Inspector         Image: Construction         120,823.00         Image: Construction         120,823.00         Image: Construction         120,823.00         Image: Construction         120,823.00         Image: Construction	
De6/30/2017         Knowland Construction         11970V13 [CL]         DSA Project Inspector         Construction         20,828.00         Construction           06/30/2017         Knowland Construction         11970V14 [CL]         Building Construction/impr         13,476.70         Construction         S63/0717         Construction         S63/0717         Construction         S63/0714         Construction         Construction         S63/0714         Construction         S63/0714         Construction         S63/0714         Construction         S63/0714         Construction	
Obs/S0/2017         Knowland Construction         11970V14 [CL]         DSA Project Inspector         Image         Image <th< td=""><td></td></th<>	
Obs/02/01         InfermationReplay, Inc.         Ideat/or InfermationReplay, Inc. <thideat inc.<="" infermationreplay,="" or="" th="">         Ideat/</thideat>	
06/30/2017         Bristol Omega         12959V-1 [CL]         Building Construction/Imprid         15,980.00         Image: Construction/Imprid         12850V-2 [CL]         Building Construction/Imprid         280.00         Image: Construction/Imprid         280.00	
Oblight         Birlstol Omega         12959V-2 [CL]         Building Construction/Impre         2,820.00         6        6         6         6 </td <td></td>	
66/30/2017         Totum Corp.         JE 106AV [CL]         Construction Manager         38,784.00         Image: Construction Construction Construction Construction Construction Construction Manager         S8,784.00         Image: Construction Constructin Constructin Construction Constructin Construction Construction	
Object         Leighton Consulting, Inc.         11971V-5 [CL]         Materials Test         Image: Construction Consulting, Construction         Biol/Ging Construction         Biol/Construction         Biol/Constr	
06/30/2017         2H Construction, Inc.         10937V11 [CL]         Building Construction         850,714.46         Col	
06/30/2017         2H Construction, Inc.         JE 106AV [CL]         Building Construction         1,050,648.89         C        C         C        C        <	
06/30/2017         Williams Scotsman         11432V16 [CL]         Interim Housing         Image: Main Scotsman         1,160.00         Image: Main Scotsman         1,150.00           06/30/2017         Leighton Consulting, Inc.         JE106AV [CL]         Materials Test         Image: Main Scotsman         (13,776.00)         Image: Main Scotsman         Image:	
06/30/2017         Leighton Consutting, Inc.         JE 106AV [CL]         Materials Test         Image: Construction         11370V11         DSA Project Inspector         Image: Construction         11370V12         DSA Project Inspector         Image: Construction         Image: Construction<	1
07/03/2017         Knowland Construction         11970V11 [CL]         DSA Project Inspector         C <td></td>	
O7/03/2017Knowland Construction11970V12 [CL]DSA Project InspectorImage: Construction113776.00Image: Construction07/03/2017Knowland Construction11970V11DSA Project InspectorImage: Construction113,776.00Image: Construction07/03/2017Knowland Construction11970V12DSA Project InspectorImage: Construction11970V12DSA Project Inspector07/03/2017Leighton Consulting, Inc.11971V-4 [CL]Materials TestImage: Construction11971V-4Materials Test07/03/2017Leighton Consulting, Inc.11971V-4Materials TestImage: ConstructionImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-3 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-3 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-5 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-5 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-5 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: Construction07/13/2017	
Or/03/2017Knowland Construction11970V11DSA Project InspectorImage: Construction11970V12DSA Project InspectorImage: Construction115,744.00Image: Construction07/03/2017Knowland Construction11970V12DSA Project InspectorImage: Construction11971V-4Image: ConstructionImage: Con	
Nowland Construction11970V12DSA Project InspectorImage: ConstructionImage: Construction <td></td>	
OrloaderInstruction11971V-4 [CL]Materials TestImage: ConstructionMaterials TestImage: Con	<u> </u>
Orloand OrloandUniversityMaterials TestImage: ConstructionDescription07/03/2017Leighton Consulting, inc.11971V-4Materials TestImage: ConstructionImage: ConstructionImage: Construction07/03/2017Knowland Construction11475V-3 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-5 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-6 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-7 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction11475V-7 [CL]DSA Project InspectorImage: ConstructionImage: ConstructionImage: Construction07/13/2017Knowland Construction1147	
OrloadedDisk Project InspectorDisk Project InspectorOrloadedOrloaded07/13/2017Knowland Construction11475V-4 [CL]DSA Project InspectorOrloadedOrloa	+
07/13/2017       Knowland Construction       11475V-4 [CL]       DSA Project Inspector       (640.00)       (640.00)         07/13/2017       Knowland Construction       11475V-5 [CL]       DSA Project Inspector       (640.00)       (640.00)         07/13/2017       Knowland Construction       11475V-6 [CL]       DSA Project Inspector       (640.00)       (640.00)         07/13/2017       Knowland Construction       11475V-6 [CL]       DSA Project Inspector       (640.00)       (640.00)         07/13/2017       Knowland Construction       11475V-7 [CL]       DSA Project Inspector       (640.00)       (640.00)         07/13/2017       Knowland Construction       11475V-7 [CL]       DSA Project Inspector       (640.00)       (640.00)	
07/13/2017       Knowland Construction       11475V-5 [CL]       DSA Project Inspector       Image: Construction of the system of t	
Or/13/2017         Knowland Construction         11475V-6 [CL]         DSA Project Inspector         Image: Construction         (640.00)         (640.00)         (640.00)         (640.00	+
Official         Information         Construction         Information         Construction	
(040.00) (040.00)	1
	+
	+
07/10/2017 Informatic Conductorial 114/251/2 DSA Project Inspector	+
0//10/2017 Information Official and The Inspector 640.00	
0// 10/2011 Norman Contractor DCA Project Inspector	
0//10/2017 Information Officiation Dec Project Inspector	
0// 10/2017 Information Constructions 144751/ 7 DSA Project Inspector 040.00	
(13,776,00)	
07/13/2017 Knowland Construction 11970V13 [CL] DSA Project Inspector	DATE: 1

C - Construction			DESCRIPTION	MAIN	CONSTRUCTION	DEMOLITION	OTHER		INSPECTIONS	CONSTRUCTION TESTS	FURNITURE	LABOR
ACTIVITY PA DATE N	AYEE IAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT		CONSTRUCTION	HOUSING	(00.000.00)	12515	& EQUIPMENT	PROGRAM
07/13/2017 Knowland Co	onstruction	11970V14 [CL]	DSA Project Inspector				<u> </u>		(20,828.00)			
07/13/2017 Knowland Co		11970V13	DSA Project Inspector						13,776.00			
07/13/2017 Knowland Co	onstruction	11970V14	DSA Project Inspector				<u>↓</u>		20,828.00	1.648.00		
7/13/2017 Leighton Co	nsulting, Inc.	11971V-5	Materials Test							(1,648.00)		
07/13/2017 Leighton Co	nsulting, Inc.	11971V-5 [CL]	Materials Test						·	(1,048.00)		
7/19/2017 Williams Sco	otsman	11432V16 [CL]	Interim Housing				(7,187.69)					
7/19/2017 Williams Sco	otsman	11432V16	Interim Housing				7,187.69					
07/21/2017 Thermal Cor	ncepts, Inc.	12644V-1 [CL]	Building Construction/Impro	(13,476.70)		<u> </u>		<u></u>				
7/21/2017 Thermal Cor	ncepts, Inc.	12644V-1	Building Construction/Impro	13,476.70								
7/21/2017 123 Moving	& Storage Lic	12925V1 [CL]	Direct Costs (Purchase Orc				(274.00)					
)7/21/2017 123 Moving	& Storage Llc	12925V1	Direct Costs (Purchase Ord				274.00					
7/21/2017 Bristol Ome	ga	12959V-1 [CL]	Building Construction/Impro	(15,980.00)								
7/21/2017 Bristol Ome	ga	12959V-2 [CL]	Building Construction/Impro	(2,820.00)								+
7/21/2017 Bristol Ome	ga	12959V-1	Building Construction/Impro	15,980.00					<u> </u>			
7/21/2017 Bristol Ome	ga	12959V-2	Building Construction/Impro	2,820.00								
7/21/2017 2H Construc	ction, Inc.	10937V11	Building Construction	850,714.46		ļ		· · · · ·				
7/21/2017 2H Construc	ction, Inc.	10937V11 [CL]	Building Construction	(850,714.46)								
08/07/2017 Totum Corp		7054A12 [CL]	Construction Manager		(38,784.00)	 						
08/07/2017 Totum Corp	).	7054A12	Construction Manager		38,784.00	<u> </u>					<u> </u>	
8/07/2017 2H Construe	ction, inc.	10937A12	Building Construction	1,050,648.89						(1,150.00)		
08/07/2017 Leighton Co	onsulting, Inc.	11971A6 [CL]	Materials Test							(1,150.00)		
08/07/2017 2H Constru	ction, Inc.	10937A12 [CL]	Building Construction	(1,050,648.89)						1,150.00		
08/07/2017 Leighton Co	onsulting, Inc.	11971A6	Materials Test							1,130.00		
08/25/2017 Thermal Co	oncepts, Inc.	12644U	Building Construction/Impro	709.30						1,323.00		<u> </u>
08/25/2017 Smith-Emer	ry Laboratories	12762-13	Testing					<u> </u>		4,704.00		
	ry Laboratories	12762-14	Testing					<u> </u>		6,054.95		
08/25/2017 Smith-Eme	ry Laboratories	12762U-5	Testing			<u></u>		<u> </u>		4,929.58		
08/25/2017 Smith-Eme	ry Laboratories	12762-15	Testing							7,644.00		·
08/25/2017 Smith-Eme	ry Laboratories	12762U-6	Testing							2,346.23		_
08/25/2017 Smith-Eme	ry Laboratories	12762-12	Testing							8,526.00		
08/25/2017 Smith-Eme	ry Laboratories	12762U-8	Testing						_	10,279.78		
	ry Laboratories	12762U-1	Testing							3,161.3		
	ry Laboratorles	12762U-9	Testing							11,319.0		
08/25/2017 Smith-Eme	ery Laboratories	12762-11	Testing							19,347.0		
	bry Laboratorles	12762U-2	Testing					_ <u> </u>		19,347.0		
	ery Laboratories	12762-10	Testing									
	ery Laboratorles	12762U-3	Testing							11,172.0 4,995.4		
	ery Laboratories	12762U-4	Testing									
	nt of General Ser	v 13672U	DSA Project Inspector						2,332.50	,		
09/12/2017 2H Constru		10937U-1	Building Construction	479,548.8	9							

C - Const	truction								NORTOTIONS	CONSTRUCTION	FURNITURE	LABOR
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS		LABOR COMPLIANCE PROGRAM
09/12/2017	2H Construction, Inc.		Building Construction	1,087,647.31								
09/14/2017	King Relocation Services	11781U-1	Moving Expense					144.00				
09/14/2017	King Relocation Services	11781U-2	Moving Expense					144.00				
09/14/2017	King Relocation Services	11781U-4	Moving Expense					144.00				
09/14/2017	King Relocation Services	11781U-5	Moving Expense				ļ	144.00				
09/14/2017	King Relocation Services	11781U-6	Moving Expense					369.00			<u></u>	
09/14/2017	King Relocation Services	1178U-3	Moving Expense					144.00	15,000,00			
09/14/2017	Knowland Construction	11970U-1	DSA Project Inspector						15,088.00			
09/14/2017	Knowland Construction	11970U-2	DSA Project Inspector						13,776.00			
09/15/2017	Williams Scotsman	11432U-3	Interim Housing				7,189.94					
09/15/2017	Williams Scotsman	11432U-1	Interim Housing				7,187.69					
09/15/2017	Williams Scotsman	11432U-2	Interim Housing				7,189.94			3,456,22	<u></u>	
09/15/2017	Smith-Emery Laboratories	12762U16	Testing							710.70		
09/15/2017	Smith-Emery Laboratories	12762U17	Testing									
09/15/2017	Smith-Emery Laboratories	12762U18	Testing			ļ				294.00	2,088.86	
10/06/2017	Krueger International, Inc.	13575U	Equipment								2,088.80	
10/06/2017	Timothy D. Melott	13905U	Equipment						15 711 00	<u></u>	127.90	
10/17/2017	Knowland Construction	11970U-3	DSA Project Inspector						15,744.00	· · · · · · · · · · · · · · · · · · ·		
10/18/2017	2H Construction, Inc.	10937U-3	Building Construction	888,965.66								
10/20/2017	Williams Scotsman	11432-11	Interim Housing				(7,187.69)			<u> </u>		
10/27/2017	King Relocation Services	11781U-7	Moving Expense					369.00				
10/27/2017	King Relocation Services	11781U-8	Moving Expense					369.00				
10/27/2017	King Relocation Services	11781U-9	Moving Expense					369.00			· · · · · · · · · · · · · · · · · · ·	
10/27/2017	Williams Scotsman	11432U-4	Interim Housing				7,189.94			144.20		
10/27/2017	Smith-Emery Laboratories	12762U19	Testing		· · · ·					144.20		
11/03/2017	Otis Elevator	12727U	Direct Costs (Purchase Orc				2,794.00					
11/03/2017	123 Moving & Storage Llc	12925U	Direct Costs (Purchase Ord				2,410.00					
11/03/2017	GMS Elevator	13960U	Direct Costs (Purchase Ord			_	11,600.00					
11/03/2017	New Pig Corporation	13956U-1 [CL]	Use Tax Payable				248.64					
11/03/2017	New Pig Corporation	13956U-1	Other Costs - Building Impr				2,803.16			945.00		
11/03/2017	Smith-Emery Laboratories	12762U20	Testing					<u> </u>		945.00		
11/21/2017	Williams Scotsman	11432U-6	Interim Housing				7,187.69	<u> </u>	<u> </u>		·	
11/22/2017	2H Construction, Inc.	10937U-4	Building Construction	843,423.78	5					1.050.00		
11/22/2017	Smith-Emery Laboratories	12762U21	Testing				_			1,256.60	·	-
12/01/2017	King Relocation Services	11781U10	Moving Expense					369.00				
	2H Construction, Inc.	10937U-5	Building Construction	190,000.0	0					0.005.00	<u> </u>	
12/04/2017	Smith-Emery Laboratories	12762U22	Testing						.	2,205.00		
	King Relocation Services	11781U11	Moving Expense					369.00				
12/15/2017	Williams Scotsman	11432U-7	Interim Housing				7,191.05	·	<u> </u>	704.00	<u> </u>	
12/15/2017	Smith-Emery Laboratories	12762U23	Testing					<u> </u>		721.00	<u> </u>	

CALIFORNIA FINANCIAL SERVICES PAGE 17 of 21

C - Cons				MPA IN	CONCEPTION	DEMOLITION	OTHER	INTERIM	INSPECTIONS	CONSTRUCTION	FURNITURE	LABOR
ACTIVITY DATE	NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	CONSTRUCTION COSTS	CONSTRUCTION	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING		CONSTRUCTION TESTS	& EQUIPMENT	COMPLIANCE PROGRAM
12/21/2017	Williams Scotsman	DP18-014	Interim Housing				(2,318.40)					
12/27/2017	Knowland Construction	11970U-4	DSA Project Inspector						11,152.00			
01/02/2018	Smith-Emery Laboratories	12762U24	Testing							1,261.00		
01/17/2018	Krueger International, Inc.	13997U	Equipment								48,586.79	
01/17/2018	Tangram	13999U	Equipment								102,504.19	
01/17/2018	Tangram	14000U	Equipment								66,179.13	
01/17/2018	Keep Clean Products, Inc.	14214U-1	Office/Other Supplies								22,997.96	
01/17/2018	Keep Clean Products, Inc.	14214U-2	Office/Other Supplies								4,110.63	
01/17/2018	Williams Scotsman	11432U-8	Interim Housing				7,841.05					
01/17/2018	2H Construction, Inc.	10937U-6	Building Construction	1,046,785.47								
01/18/2018	Landscape Forms, Inc.	13938U-1	Equipment								41,173.66	
01/18/2018	Systems Source, Inc	13987U	Equipment								21,677.86	
01/18/2018	Uline	14459U	Office/Other Supplies								4,117.18	
01/23/2018	Culver-Newlin Inc.	13900U	Equipment								132,095.16	
01/23/2018	Kimbali International, Inc	13902U-1	Equipment								7,382.93	
01/23/2018	Kimball International, Inc	13902U-2	Equipment								3,433.92	
01/23/2018	Kimball International, Inc	13902U-3	Equipment						ļ	a	19,315.80	
01/25/2018	County of Los Angeles	14530U	Materials Test & Cert Inspe							546.75		
02/01/2018	New Pig Corporation	00083941 [CL]	Use Tax Payable				(248.64)					 
02/01/2018	New Pig Corporation	00083941	Use Tax Payable				248.64					
02/06/2018	Virco Inc.	13901U	Equipment								13,714.22	
02/07/2018	Tangram	13996U	Equipment								28,503.14	
02/07/2018	King Relocation Services	14474U	Moving Expense					9,000.00				
02/07/2018	King Relocation Services	14474U-1	Moving Expense					147.39				
02/21/2018	2H Construction, Inc.	10937U-7	Building Construction	255,040.16					,			ļ
02/22/2018	Williams Scotsman	11432U-9	Interim Housing				7,841.05					
03/01/2018	Digital Networks Group, Inc.	14470U-1	Building & Improvement for				106,352.84					
03/02/2018	Keep Clean Products, Inc.	14214U-3	Office/Other Supplies								18,286.50	
03/14/2018	Digital Networks Group, Inc.	14470U-2	Building & Improvement for				3,839.50					
03/16/2018	Digital Telecommunications	14428U-1	Telecommunications Costs								5,096.29	
03/16/2018	Digital Telecommunications	14428U-2	Telecommunications Costs							· · · · · · · · · · · · · · · · · · ·	3,880.00	
03/19/2018	Knowland Construction	11970U-7	DSA Project Inspector						13,120.00			ļ
03/19/2018	Knowland Construction	11970U-5	DSA Project Inspector						13,776.00			
03/19/2018	Knowland Construction	11970U-6	DSA Project Inspector						13,776.00		· · · · · · · · · · · · · · · · · · ·	
03/19/2018	Knowland Construction	11970U-8	DSA Project Inspector						14,432.00			
03/19/2018	Williams Scotsman	11432U10	Interim Housing				7,841.05					<u> </u>
04/05/2018	Knowland Construction	11970U-9	DSA Project Inspector						2,993.00	·		
04/23/2018	Williams Scotsman	11432U11	Interim Housing				7,841.05		1			
04/27/2018	Digital Networks Group, Inc.	14470U-3	Building & Improvement for	r			325,101.72					
04/27/2018	2H Construction, Inc.	10937U-8	Building Construction	42,845.00							1	

## Project Expenditures Report Beverly Hills Unified School District

Horace Mann	Elementary	School - 5	51/64311-	00-005

C - Cons	struction		<u></u>						()(2)555710110	CONSTRUCTION	ELIPNITUPE	LABOR
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	MAIN CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT	DEMOLITION	OTHER CONSTRUCTION	INTERIM HOUSING	INSPECTIONS	CONSTRUCTION TESTS	FURNITURE & EQUIPMENT	LABOR COMPLIANCE PROGRAM
04/30/2018	New Pig Corporation	84093 [CL]	Sales Tax				248.64					
04/30/2018	New Pig Corporation	84093	Sales Tax Reversal (?)				(248.64)					
05/17/2018	Knowland Construction	11970U10	DSA Project Inspector						3,485.00		0.470.00	
05/17/2018	Kimball International, Inc	13902U-4	Equipment								6,476.80	
05/17/2018	The Sheridan Group	13937U	Equipment								62,880.80	
05/17/2018	Williams Scotsman	11432U12	Interim Housing				9,401.70					
05/17/2018	2H Construction, Inc.	10937U-9	Building Construction	212,271.08						0,500,00		
05/17/2018	Leighton Consulting, Inc.	11971U	Materials Test							2,580.00		
06/21/2018	2H Construction, Inc.	10937U10	Building Construction	485,522.90						700.00		
06/30/2018	Whitson Contracting & Mana	15198U1 [CL]	Materials Test & Cert Inspe							700.00		
06/30/2018	Whitson Contracting & Mana	15198U2 [CL]	Materials Test & Cert Inspe							375.00		
06/30/2018	Edgar Garza	15265U-1 [CL]	Building Construction/Impro	37,590.55					······			
06/30/2018	Fast Track Construction	JE109AV [CL]	Building Construction/Impro	527,773.42								
06/30/2018	Fast Track Construction	JE109AV [CL]	Building Construction/Impro	27,777.55								
06/30/2018	GA Technical Services, Inc.	15304U-1 [CL]	Building Construction/Impro	25,982.50								·
06/30/2018	2H Construction, Inc.	JE109AV [CL]	Building Construction	485,522.90						(700.00)		
07/10/2018	Whitson Contracting & Mana	15198U1 [CL]	Materials Test & Cert Inspe							(700.00)		
07/10/2018	Whitson Contracting & Mana		Materials Test & Cert Inspe							(375.00)		
07/10/2018	Whitson Contracting & Mana		Materials Test & Cert Inspe							700.00		
07/10/2018	Whitson Contracting & Mana		Materials Test & Cert Inspe							375.00		
07/10/2018	Edgar Garza	15265U-1 [CL]	Building Construction/Impro	(37,590.55)	)							
	Edgar Garza	15265U-1	Building Construction/Impro	37,590.55	5							
07/19/2018		15304U-1 [CL]	Building Construction/Impro	(25,982.50)	)							
07/19/2018	GA Technical Services, Inc.	15304U-1	Building Construction/Impro	25,982.50								
08/07/2018	Fast Track Construction	15269U-1 [CL]	Building Construction/Impro	(527,773.42	)						·	
08/07/2018	Fast Track Construction	15269U-1	Building Construction/Impro	527,773.42	2							<u> </u>
08/21/2018	Fast Track Construction	15269T-1	Building Construction/Impro	230,294.96	3							
08/23/2018	Edgar Garza	15265T	Building Construction/Impro	1,978.4	5							<u> </u>
08/23/2018	GA Technical Services, Inc.	15304T	Building Construction/Impro	1,367.50	o				·······			<u> </u>
08/23/2018	Edgar Garza	15561T	Other Costs - Building Impr				5,500.00					
09/05/2018	King Relocation Services	15699T-1	Moving Expense					1,180.00				
09/13/2018		15136T	Moving Expense					14,741.88				
09/13/2018		15323T	Equipment								42,211.20	
09/24/2018		JE009DW	Equipment	·	_				<u> </u>		3,239.21	1
09/25/2018		15269T-2	Building Construction/Impro	588,515.4	5							<u> </u>
09/25/2018	Wenger	15309T	Equipment								2,223.68	l
09/25/2018		15472T-1	Equipment								3,723.00	
09/25/2018	· · · · · · · · · · · · · · · · · · ·	15472T-2	Equipment								17,936.10	
09/25/2018		15479T-1	Building Construction	385,522.9	0							<u> </u>
09/26/2018		15699T-2	Moving Expense					708.00	<u></u>			

## Project Expenditures Report Beverly Hills Unified School District

Horace Mann	Elementary Schoo	ol - 51/64311-00-005

	struction		prooppriot/	MAIN	CONSTRUCTION	DEMOLITION	OTHER CONSTRUCTION	INTERIM	INSPECTIONS	CONSTRUCTION	FURNITURE	LABOR COMPLIANCE
ACTIVITY DATE	PAYEE NAME	WARRANT / PAYMENT NUMBER	DESCRIPTION / PURPOSE	CONSTRUCTION COSTS	CONSTRUCTION MANAGEMENT		CONSTRUCTION	HOUSING		12315	EQUIPMENT 2,861,50	PROGRAM
10/11/2018	Landscape Forms, Inc.	15338T	Equipment				L				3,697.81	
10/11/2018	Krueger International, Inc.	15342T	Equipment								1,930.12	
10/11/2018	School Specialty	15371T	Equipment						8,840.00		1,000.12	
0/11/2018	Knowland Construction	15427T-1	DSA Project Inspector									
10/11/2018	Knowland Construction	15427T-2	DSA Project Inspector						17,000.00			
0/11/2018	Knowland Construction	15427T-3	DSA Project Inspector						16,320.00			
10/15/2018	Digital Networks Group, Inc.	14470T-1	Building & Improvement for				382,366.85				8,571.39	
10/15/2018		15517T	Equipment								0,071.00	
	King Relocation Services	15699T-3	Moving Expense					827.00			(696.40)	i
	U.S. Bank	JE014DW	Refund of HM Gamecraft								(090.40)	
	Fast Track Construction	15269T-3	Building Construction/Impro	147,734.82				And Control & Classical 1 (1988)	Therease service terms		700 207 20	0.0
		Subtotal	\$26,011,476.30	21,717,487.32	1,059,208.68	0.00	1,954,742.92	103,286.27	307,342.50	169,081.23	700,327.38	No.

**Grand Totals for Selected Projects** 

Selected Projects Total \$27,622,171.14

.