

May 2, 2018

Application No.: 57/61788-00-006 School: Foothill Elementary County of Contra Costa

Mr. Enrique Palacios District Representative Pittsburg Unified School District 2000 Railroad Avenue, Ste. A Pittsburg, CA 94565

Dear Mr. Palacios:

The Office of Public School Construction (OPSC) has completed its review of Foothill Elementary, OPSC application number 57/61788-00-006. Review of the District's project financing, expenditures, and certifications to ensure compliance pursuant to Education Code Sections 17072.35, 17074.25, and 17076.10 and School Facility Program (SFP) Regulation Section 1859.106 was conducted. In addition, the review examined the District's compliance with applicable SFP Regulations in effect when the funding application was received by OPSC, dated April 25, 2008.

The project is a non-financial hardship modernization project that was funded on a 60 percent State and 40 percent District basis. As permitted in SFP Regulation, a district may expend the savings not needed for the project on other high priority capital facility needs of the District.

The District has incurred savings of \$193,766.40 on this project. Please be advised that once the project savings have been expended on other high priority capital facility needs of the District, they must be reported to the OPSC on the *Detailed Listing of Project Expenditures—Savings*, pursuant to School Facility Program Regulation Section 1859.103. Education Code Section 17076.10(a) requires the District to continue to submit expenditure reports annually, until all project funds, State share plus the District's required matching share, have been expended.

OPSC has received the signed *Summary of Project Financing and Expenditures* dated March 26, 2018 from the District. As the District has concurred with the review findings in the *Summary of Project Financing and Expenditures*, the project is considered closed. Enclosed is the final report.

This final report includes the:

- 1. Summary of Project Financing and Expenditures and Supporting Schedules
- 2. State Allocation Board Apportionment Approval
- 3. Division of the State Architect Plan Approval
- 4. California Department of Education Final Plan Approval

In order to promote School Facility Program transparency, this report will be posted to our website.

Thank you for your assistance and cooperation during the review process. Should you have any questions concerning this report, you may call the Fiscal Services Unit at (916) 376-1771.

Sincerely,

RICK ASBELL, Chief, Fiscal Services Office of Public School Construction

Enclosure

cc: Dr. Janet Schultze, District Superintendent Contra Costa County Office of Education

Project file

Role all

Page 1 of 3

# Summary of Project Financing and Expenditures

District Name: Pittsburg Unified
School: Foothill Elementary
County: Contra Costa
SFP Application Number: 57/61788-00-006
LPP Application Number: Date: 2/27/2018

Line	
1	LPP State Apportionment
2	CED Chata Assertion

SFP State Apportionment
 Financial Hardship Apportionment

4 District Contribution

5 Interest

6 Total Project Funding

7 Reported Expenditures8 Reported Overspent

9 Grant Adjustments

10 Total Review Adjustments

11 Revised Expenditures

12 Net Savings

13 Interest Due

14 Total to be Returned to the State

1	\$ •
2	\$ 2,144,388.00
3	\$ -
4	\$ 1,429,592.00
5	\$ •
6	\$ 3,573,980.00
7	\$ 6,102,256.63
8	\$ 2,528,276.63
建筑	
9	\$ ; ·
10	\$ 2,722,043.03
11	\$ 3,380,213.60
12	\$ 193,766.40
CALL.	
13	\$

-		
14	\$	11-14-15
S	· Pro additionable black and	The house of the said

## Explanations:

Line 10:

See Schedules 3 and 3A.

### Line 12:

The District has incurred savings of \$193,766.40 on this project. Please be advised that once the project savings have been expended on other high priority capital facility needs of the District, they must be reported to the OPSC on the Detailed Listing of Project Expenditures—Savings, pursuant to School Facility Program Regulation Section 1859.103. Education Code Section 17076.10(a) requires the District to continue to submit expenditure reports annually, until all project funds, State share plus the District's required matching share, have been expended.

These are the final authorized amounts needed to bring the District's accounting records into compliance. Amounts shown supersede all authorized amounts shown on the Office of Public School Construction Fund Release documents.

ON BEHALF OF THE DISTRICT I CONCUR WITH THIS ANALYSIS AND REQUEST THAT THE OFFICE OF PUBLIC SCHOOL CONSTRUCTION CLOSE ITS BOOKS FOR THIS PROJECT.

District Representative

Date

I-Cp.Z

Page 2 of 3

# Schedule 3 Review Adjustments

District Name:

Pittsburg Unified

School:

Foothill Elementary

County:

Contra Costa

SFP Application Number:

LPP Application Number:

57/61788-00-006

Date:

2/27/2018

Line
1
2
3
4
5
6
7

Α	В	С	D
Reported Amour	nt Verified Amount	Difference (A-B)	Comments
\$ 2,722,043	.03 \$ -	\$ 2,722,043.03	Ineligible Expenditures
	Tatal Daview Adicates at		

Total Review Adjustments: \$

2,722,043.03

## **Explanations:**

Line 1

The District reported \$2,722,043.03 on the Expenditure Report; however the review determined this expenditure was ineligible.

Please see attached Schedule 3A for an individual listing of each ineligible expenditure.

Page	3	of	3
rage	3	Oi	0

# Schedule 3A Review Adjustments Details

District Name:

Pittsburg Unified

School:

Foothill Elementary

County:

Contra Costa

SFP Application Number: LPP Application Number:

57/61788-00-006

Date:

2/27/2018

Line
1
2
3
4
5
6
7
8
9
10

Α	В	С	D	A DESCRIPTION OF THE PARTY OF T
Category	Warrant Date	Vendor	Warrant Number	Warrant Amount
Main Construction	8/7/2013	Broward Builders, Inc.	183023	\$ 2,722,043.03
			Total:	\$ 2,722,043.03

## **Explanations:**

Line 1

The District reported \$2,722,043.03 under Main Construction on the Detailed Listing of Project Expenditures (DLOPE) which the review determined was not belong to this project.

Application No:

Contra Costa

Pittsburg Unified

Foothill Elementary

Type of Project:

Pupils Assigned Under 50 Y

Non-Severe:

**Recommended Acres**:

Alternative Education School:

Modernization Grant - Under 50 Yrs

Fire Detection Alarm

Total State Share (60%)

District Share (40%)

Total Project Cost

Accessibility/Fire Code Req.

**Existing Acres:** 

State Share

PROJECT FINANCING

ADJUSTED GRANT DATA

2,019,600.00 64,200.00 60,588.00

3,573,980.00

This Project **District Share** Cash Contribution 2,144,388.00 1,429,592.00

Financial Hardship **Total Project Cost** 

3,573,980.00

# HISTORY OF PROJECT COST AND APPORTIONMENT

Fund Previously Authorized  Code Authorized This Action	Apportionment
	This Action
State Share	
Modernization/Additional Grant 057-570 \$ \$ 2,144,388.00 \$	2,144,388.00
District Share	*.
Cash Contribution 1,429,592.00	e instat
Total \$ 3,573,980.00 \$	2,144,388.00

Funding Source: Bonds/2006-Nov.

Pursuant to Article 10, Section 1859.90, the District is required to submit a complete Fund Release Authorization (Form SAB 50-05) within 18 months; otherwise, the apportionment will be rescinded:

The District shall ensure that it is in compliance with all applicable laws, regulations and certifications it made on the program forms.

I-Dp.7



State of California \* Arnold Schwarzenegger, Governor State and Consumer Services Agency

# DEPARTMENT OF GENERAL SERVICES Division of the State Architect - Oakland Office

4/12/2007 - APPROVAL OF PLAN(S)

MR. Reed Mclaughlin PITTSBURG UNIFIED SCHOOL DISTRICT 2000 RAILROAD AVENUE PITTSBURG 94565

200	1	= -	-4-
-	70	10	ct:

**FOOTHILL ELEMENTARY SCHOOL** 

Total Scope of Project: Construction of 2 - Tollet Bldg Alteration to 4 - C.R. Bldg/s

Increment #:

Λ

Application #:

01-108321

File #:

7-36

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on Attained. This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

X	Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.
	Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.
	Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application #
	These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect.
	Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition.

San Francisco Bay Area Regional Office \* 1515 Clay Street, Suite 1201 \* Oakland, California 94612 \* (510) 622-3101

I-Up. 1 Application #: 01-108321 File #: 7-36 Bleachers or grandstands constructed in accordance with approved drawings and specifications will meet minimum required standards for structural, and fire and life safety. The owner should provide for and require periodic safety inspections throughout the period of use to ensure framing and other parts have not been damaged or removed. On bleachers or grandstands having bolts, locking or safety devices, the owner shall require that all such components be properly tightened or locked prior to each use. This approval is for the part shown only since the drawings and specifications for the proposed work include only the portion of the building to be partially constructed on the subject site. It is understood that a separate application will be subsequently filed, together with drawings and specifications showing a plot plan and details of work necessary for completion. A contract for completion shall not be let before the written approval of such drawings has been obtained from the Department of General Services. pounds per square foot of roof area. Snow The building(s) was designed to support a snow load of \_\_ removal must be considered if the amount of snow exceeds that for which the building(s) was designed. This constitutes the written approval certifying that the drawings and specifications are in compliance with State X regulations for the accommodation of the disabled which are required before letting any contract for construction. (See Section 4454, Government Code.) Your application for the construction of a relocatable building submitted under the provisions of Section 17293 of the Education Code is hereby approved. This approval certifies that the drawings and specifications are in compliance with state regulations for accommodation of the disabled, structural safety, and fire and life safety, This approval applies only to the drawings and specifications for the foundation system, anchorage of the overhead nonstructural elements, and site work related to this project. Documentation has been received indicating that the building was constructed after December 19,1979, and bears a commercial coach insignia of approval from the Department of Housing and Community Development (HCD). Confirmation that the construction of the HCD building conforms to the appropriate state regulations is done by others. (See Section 17307. Education Code and Section 4454. Government Code.) Deferred Approval(s) Items: This Project has been classified as CLASS 2 . An Inspector who is certified by DSA to inspect this class of project must be approved by DSA prior to start of construction. Please refer to the above application number in all correspondence, reports, etc., in connection with this project. Sincerely. for David F. Thorman, AIA State Architect M APPROVAL EXTENSION DATE CC: CONSTRUCTION TO COMMENCE WITHIN ONE YEAR FROM ABOVE DATE. Architect



CALIFORNIA DEPARTMENT OF EDUCATION

1430 N STREET SACRAMENTO, CA 95814-5901

Pittsburg Unified 2000 Railroad Ave. Pittsburg, CA 94565 JACK O'CONNELL

State Superintendent of Public Instruction

PHONE: (916) 319-0800

RECEIVED

APR 14 2008

Pittsburg Unified School District SUPTRINTENDENT'S OFFICE

Project Tracking No: 61788-20

Re: Foothill Elementary

County: Contra Costa

Square Feet: 48,395 Grade Level: K - 5

Dear Superintendent:

Subject: Final Plan Approval - Modernization

The California Department of Education approves the plans with the title sheet date of March 1, 2007, for the above referenced project. The plans were received on February 25, 2008. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, et seq. and Education Code 17251(c) and (d)).

April 4, 2008

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California Department of Education for review.

The school site for this project is 7.9 usable acres. This represents 68.7% of the California Department of Education's recommended site size of 11.5 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The project as approved consists of:

TEACHING STATIONS	GRADE LEVEL	ROOMS	STUDENTS
Classrooms	1 - 6	22	550
Kindergartens	Kindergarten	2	50

I-Vy.h

Pittsburg Unified April 4, 2008 Page 2 PTN: 61788-20 Foothill Elementary

Based on the standards specified in Education Code 17071.25 and the number of teaching stations in the project, the student capacity of this project is 600.

**CORE FACILITIES:** 

Custodial

Library

Multi-Purpose

Storage

Teacher Work Room

**Toilets** 

The district has certified that this project is either exempt from, or has completed, the California Environmental Quality Act (CEQA) process.

The applicant has certified to the California Department of Education that: 1) the district has consulted with a career technical education advisory committee regarding the need for career and technical facilities, or 2) the district is not required to consult with a career technical education advisory committee because the project is not a large project as defined in SAB Regulation 1859.2, or 3) the district is not required to have a career technical education advisory committee.

For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of this letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of this letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards.

Please contact the consultant identified below if you have questions regarding this letter.

Sincerely

Fred A. Yeager, Assistant Director

School Facilities Planning Division

Dave Hawke

School Facilities Planning Division

(916)322-1459

DP5006/P#266