

January 8, 2018

Application No.: 50/10355-00-001 School: R.O. Hardin Elementary County of San Benito

Ms. Shannon Hansen District Representative San Benito County Office of Education 460 Fifth St. Hollister, CA 95023

Dear Ms. Hansen:

The Office of Public School Construction (OPSC) has completed its review of R.O. Hardin Elementary, OPSC application number 50/10355-00-001. Review of the District's project financing, expenditures, and certifications to ensure compliance pursuant to Education Code Sections 17072.35, 17074.25, and 17076.10 and School Facility Program (SFP) Regulation Section 1859.106 was conducted. In addition, the review examined the District's compliance with applicable SFP Regulations in effect when the funding application was received by OPSC, dated February 24, 2012.

The project is a financial hardship new construction project that was funded on a 50 percent State and 50 percent financial hardship and District apportionment basis. The use of any project savings for financial hardship projects is limited according to SFP Regulation Section 1859.103.

This financial hardship project has savings in the amount of \$64,343 which has been returned to the State. Pending final approval by the State Allocation Board at its next available monthly meeting, the project will be closed with a reduction of \$64,343 in the financial hardship apportionment.

OPSC has received the signed Summary of Project Financing and Expenditures dated December 14, 2017 from the District. As the District has concurred with the review findings in the Summary of Project Financing and Expenditures, the project is considered closed. Enclosed is the final report.

This final report includes the:

- 1. Summary of Project Financing and Expenditures and Supporting Schedules
- 2. State Allocation Board Apportionment Approval
- 3. Division of the State Architect Plan Approval
- 4. California Department of Education Final Plan Approval

In order to promote School Facility Program transparency, this report will be posted to our website.

Thank you for your assistance and cooperation during the review process. Should you have any questions concerning this report, you may call the Fiscal Services Unit at (916) 376-1771.

Sincerely,

RICK ASBELL, Chief, Fiscal Services Office of Public School Construction

Rick all

Cc: Krystal Lomanto, District Superintendent San Benito County Office of Education Project file

Summary of Project Financing and Expenditures

San Benito COE R. O. Hardin Elementary

San Benito

| | County: | San Benito | | | | e 8 | |
|------|--------------------------|--|----|-----|--------------|-----|--|
| | SFP Application Number: | 50/10355-00-001 | | | | | |
| | LPP Application Number: | N/A | | | | | |
| | Auditor Name: | Jesse Mendez | | | | | |
| | Date: | 12/7/2017 | | | | | |
| | Date. | | | | | | |
| | | | | | | | |
| Line | | | | | | | |
| 1 | LPP State Apportionm | nent | 1 | \$ | - | | |
| 2 | SFP State Apportion | | 2 | \$ | 750,442.00 | | |
| 3 | Financial Hardship Ap | | 3 | .\$ | 458,367.00 | | |
| 4 | District Contribution | • 5 Basic 100 Condition (100 Conditi | 4 | \$ | 292,075.00 | | |
| 5 | Interest | | 5 | \$ | 3,710.00 | | |
| 6 | Total Project Fundin | g | 6 | \$ | 1,504,594 | | |
| | | | | | | | |
| 7 | Reported Expenditure | es . | 7 | \$ | 1,440,251.00 | | |
| 8 | Reported Savings | | 8 | \$ | 64,343.00 | | |
| | - | | | | | | |
| 9 | Grant Adjustments | | 9 | \$ | - | | |
| 10 | Total Review Adjustm | ents | 10 | \$ | 27 | | |
| | | | | | | | |
| 11 | Revised Expenditure | es | 11 | \$ | 1,440,251.00 | | |
| 12 | Net Savings | | 12 | \$ | 64,343.00 | | |
| | | | | | | | |
| 13 | Interest Due | | 13 | \$ | - | | |
| | | | | | | | |
| | | | | | | | |
| 14 | Total to be Returned | to the State | 14 | \$ | | | |

Explanations:

District Name:

School:

Line 12:

14

This is a financial hardship project and savings of \$64,343.00 must be returned to the State to reduce the financial hardship contribution on this project. The Office of Public School Construction (OPSC) has received the District's check for \$64,343.00. Therefore, the balance due to the State is \$0.00

These are the final authorized amounts needed to bring the District's accounting records into compliance. Amounts shown supersede all authorized amounts shown on the Office of Public School Construction Fund Release documents.

| | / | | | |
|----------------------------------|--------------|---------------------|----------------------|---------------------------|
| ON BEHALF OF THE DISTRICT I CONC | | NALYSIS AND REQUEST | THAT THE OFFICE OF P | UBLIC SCHOOL CONSTRUCTION |
| CLOSE ITS BOOKS FOR THIS PROPE | 2TV | | | |
| 11.1001.11 | 1//1 | 5 | 12/./. | _ |
| X/ /////////// | Ull | | 18/1/17 | |
| Musey | <u> </u> | | 1.// | |
| / District Rep | oresentative | | Dat | ie . |
| - /) | | | | |

478,152.00

5,705.00

1,060.00

11,818.00

48,772.00

77,351.00

4.853.00

64,819.00

57,378.00

750,442.00

750,442.00

750,442.00

1,500,884.00

534.00

June 27, 2012

SCHOOL DISTRICT DATA

Application No: 50/10355-00-001

School District: San Benito County Office Of Education

County:

San Benito

School Name:

New Construction Grant

Project Assistance

Sprinkler System

Service Site

Off-Site

Utilities

Labor Compliance

SDC Therapy Toilet

Small Size Project

District Share (50%)

Total Project Cost

Total State Share (50%)

Fire Detection Alarm

R. O. Hardin Elementary

ADJUSTED GRANT DATA

178 Sq. Ft.

1.500,884.00

PROJECT DATA

Type of Project:

Elementary School

K-6: 7-8:

9-12:

Non-Severe:

Severe:

18

Application Filing Basis: Number of Classrooms:

District Wide

2 0.7

Master Acres:

Existing Acres:

1

Proposed Acres: **Recommended Acres:**

1

Facility Hardship (a):

No

Financial Hardship Requested:

No

Alternative Education School:

No.

Addition to Existing Site:

No

PROJECT FINANCING

State Share

This Project

District Share

Cash Contribution

District Share Cash Contribution

Total

750,442.00

750,442.00

| Financial Hardship | | | | | |
|-----------------------------|----------------|----------------|-----------------|------------------|-------------|
| Total Project Cost | \$ 1,500,884.0 | 0 | | e a se s | |
| | | | | | |
| - | HISTORY | OF PROJECT COS | T AND APPORTION | IMENT | |
| | | | | | Unfunded |
| | Fund | Proposition | Previously | Authorized | Approval |
| | Code | | Authorized | This Action | This Action |
| State Share | | 3 w | p # | | |
| New Construction/Add. Grant | 955-500 | 55 | \$ | \$ 750,442.00 \$ | 750,442.00 |

Funding Source: Proposition 55 Bonds/2004-Mar.

Pursuant to the Board's action on March 11, 2009, this application has been approved and placed on the Unfunded List. This approval does not constitute a guarantee or commitment of future State funding.

The District shall ensure that it is in compliance with all applicable laws, regulations and certifications it made on the program forms.

The District has certified that it is enforcing a Labor Compliance Program (LCP). Please be advised that for public works contract(s) that are awarded prior to January 1, 2012, this project has been approved with funds that require a LCP pursuant to Labor Code Section 1771.7.



State of California . Edmund G. Brown Jr., Governor State and Consumer Services Agency

DEPARTMENT OF GENERAL SERVICES

Division of the State Architect - Oakland Office

2/3/2011 - APPROVAL OF PLAN(S)

JAMES LOWRY SAN BENITO COUNTY OFFICE OF EDUCATION 460 FIFTH STREET HOLLISTER, 95023

| | ro | | |
|---|----|--|---|
| _ | | | Ξ |

San Benito Office of Education

Total Scope of Project: Construction of 1-Classroom Building (Relocatable), Relocation of 1-Classroom Building

(Relocatable)

Increment #:

Application #:

01-111832

File #:

35

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on 2/3/2011 . This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

PI

| ease | refer only to the boxes checked below which indicate applicable conditions specific to this project: |
|-------------|--|
| | Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety. |
| \boxtimes | Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition. |
| | Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application # |
| | These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect. |
| | Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition. |

| - | oplica le #: | ation #: 01-111832 35 |
|---|-----------------|---|
| [| | Bleachers or grandstands constructed in accordance with approved drawings and specifications will meet minimum required standards for structural, and fire and life safety. The owner should provide for and require periodic safety inspections throughout the period of use to ensure framing and other parts have not been damaged or removed. On bleachers or grandstands having bolts, locking or safety devices, the owner shall require that all such components be properly tightened or locked prior to each use. |
| [| | This approval is for the part shown only since the drawings and specifications for the proposed work include only the portion of the building to be partially constructed on the subject site. It is understood that a separate application will be subsequently filed, together with drawings and specifications showing a plot plan and details of work necessary for completion. A contract for completion shall not be let before the written approval of such drawings has been obtained from the Department of General Services. |
| - | | The building(s) was designed to support a snow load of pounds per square foot of roof area. Snow removal must be considered if the amount of snow exceeds that for which the building(s) was designed. |
| | \boxtimes | This constitutes the written approval certifying that the drawings and specifications are in compliance with State regulations for the accommodation of the disabled which are required before letting any contract for construction. (See Section 4454, Government Code.) |
| | | Your application for the construction of a relocatable building submitted under the provisions of Section 17293 of the Education Code is hereby approved. This approval certifies that the drawings and specifications are in compliance with state regulations for accommodation of the disabled, structural safety, and fire and life safety. This approval applies only to the drawings and specifications for the foundation system, anchorage of the overhead nonstructural elements, and site work related to this project. Documentation has been received indicating that the building was constructed after December 19,1979, and bears a commercial coach insignia of approval from the Department of Housing and Community Development (HCD). Confirmation that the construction of the HCD building conforms to the appropriate state regulations is done by others. (See Section 17307, Education Code and Section 4454, Government Code.) |
| | | Deferred Approval(s) Items: |
| | | roject has been classified as Class 4 . An Inspector who is certified by DSA to inspect this class of project be approved by DSA prior to start of construction. |
| F | Please | e refer to the above application number in all correspondence, reports, etc., in connection with this project. |
| 5 | Since | Digitally signed by DAVID T. CHOI DN: steCALIFORNIA, I=CAKLAND, o=California Department of General Services, ou=Division of the State Architect, ou=swew.versign.com/repository/CPS Incorp. by Ref.,LIAB.TD(PS)R, ou=Resignated Engineer License Number - 2622, title=SUPERVISING STRUCTURAL ENGINEER, on=DAVID T. CHOI, email-david.choi@dga.ca.gov Date: 2011.02.07 11:27:12-48007 |
| f | or Ho | oward "Chip" Smith, Jr. |

for Howard "Chip" Smith, Jr. Acting State Architect

cc: Architect San Benito County Office of Education November 16, 2011 Page 3

PTN: 10355-1 Hardin Elementary

Please contact the consultant identified below if you have questions regarding this letter.

Sincerely,

Fred A. Yeager Assistant Director School Facilities Planning Division

DP7076/P6269 cc: Architect George M. Shaw , Consultant School Facilities Planning Division (805)692-9913



TOM TORLAKSON

STATE SUPERINTENDENT OF PUBLIC INSTRUCTION

November 16, 2011

San Benito County Office of Education 460 Fifth St. Hollister, CA 95023

Project Tracking No: 10355-1 Re: Hardin Elementary

County: San Benito Square Feet: 4,800

Grade Level:

Dear Superintendent:

Subject: Final Plan Approval - New Buildings

The California Department of Education approves the plans with the title sheet date of February 3, 2011, for the above referenced project. The plans were received on August 24, 2011. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, et seq. and Education Code 17251(c) and (d)).

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California Department of Education for review.

The school site for this project is 1 usable acres. This represents 100% of the California Department of Education's recommended site size of 1 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The California Department of Education's recommended acres for the master plan capacity of the site is .7 acres, to be used for purposes of requesting funding from the State Allocation Board pursuant to SAB Regulations 1859.73, related to multi-story construction, and 1859.76(a)11, related to parking structures. This site is 142.86% of the California Department of Education's recommended master plan site size.

The project as approved consists of:

San Benito County Office of Education November 16, 2011 Page 2 PTN: 10355-1 Hardin Elementary

TEACHING STATIONS

GRADE LEVEL

ROOMS STUDENTS

Severe Special

Special

18

2

Education

Education

Severe

Based on the standards specified in Education Code 17071.25 and the number of teaching stations in the project, the student capacity of this project is 18.

CORE FACILITIES:

Administration

Resource Specialist Progr

Small Group Instruction

Toilets

The pupil capacity of this county severely disabled special education addition is at least 18, based on the approved educational specifications.

A 4' chain link fence will be installed to shield the vehicle drop off area from diagonally parked cars opposite, as depicted in the revised site plan submitted November 3, 2011.

The district has certified that this project is either exempt from, or has completed, the California Environmental Quality Act (CEQA) process.

The district has indicated to the California Department of Education that this is a minor addition project that is eligible for a statutory or categorical exemption under the CEQA. The completion of a Phase I Environmental Site Assessment (ESA) and/or Preliminary Endangerment Assessment and review by the Department of Toxic Substances Control is not required for this project per Education Code 17268(c).

For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of this letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of this letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards.