

April 24, 2018

Application No.: 54/64733-00-016
School: Oscar De La Hoya Animo Charter High
County of Los Angeles

Ms. Shawn Atlow
District Representative
Los Angeles Unified School District
333 S. Beaudry Avenue 21st Floor, FLGF
Los Angeles, CA 90017

Dear Ms. Atlow:

The Office of Public School Construction (OPSC) has completed its review of Oscar De La Hoya Animo Charter High OPSC application number 54/64733-00-016. Review of the District's project financing, expenditures, and certifications to ensure compliance pursuant to Education Code Sections 17072.35, 17074.25, and 17076.10 and School Facility Program (SFP) Regulation Section 1859.106 was conducted. In addition, the review examined the District's compliance with applicable SFP Regulations in effect when the funding application was received by OPSC, dated November 7, 2007.

The project is a non-financial hardship Charter School Facility Program project that was funded on a 50 percent State and 50 percent District basis. The project has expended funds beyond the SFP grant and is considered overspent.

OPSC has received the signed *Summary of Project Financing and Expenditures* dated from the District. As the District has concurred with the review findings in the *Summary of Project Financing and Expenditures*, the project is considered closed. Enclosed is the final report.

This final report includes the:

1. Summary of Project Financing and Expenditures and Supporting Schedules
2. State Allocation Board Apportionment Approval
3. Division of the State Architect Plan Approval
4. California Department of Education Final Plan Approval

In order to promote School Facility Program transparency, this report will be posted to our website.

Thank you for your assistance and cooperation during the review process. Should you have any questions concerning this report, you may call the Fiscal Services Unit at (916) 376-1771.

Sincerely,



RICK ASBELL, Chief, Fiscal Services
Office of Public School Construction

Enclosures

Cc: Ms. Vivian Ekchian, District Superintendent
Los Angeles County Office of Education
Project file

Summary of Project Financing and Expenditures

District Name: Los Angeles USD
 School: Oscar De La Hoya Anim
 County: Los Angeles USD
 SFP Application Number: 54/64733-00-016
 LPP Application Number: N/A
 Date: 4/14/2017

Line		A		B	
		Adjusted Grant		Site Related Grant(s)	
1	LPP State Apportionment	1	\$ -	\$ -	-
2	SFP State Apportionment	2	\$ 8,306,485	\$ 1,750,359	
3	Financial Hardship Apportionment	3	\$ -	\$ -	-
4	District Contribution	4	\$ 8,306,485	\$ 1,750,359	
5	Interest	5	\$ 93,410		
6	Total Project Funding	6	\$ 16,706,380	\$ 3,500,718	
7	Reported Expenditures	7	\$ 16,791,046	\$ 3,416,052	
8	Reported Overspent	8	\$ (84,666)		
9	Reported Adjustment Site Related Grants	9		\$ 84,666	
10	Grant Adjustments	10	\$ -	\$ -	-
11	Total Review Adjustments	11	\$ -	\$ -	-
12	Revised Expenditures	12	\$ 16,791,046	\$ -	
13	Net Overspent	13	\$ (84,666)	\$ -	
14	Interest Due	14	\$ -	\$ -	-
15	Adjusted Grant to be Returned to the State	15	\$ -		
16	Site Adjustment to be Returned to the State/Due the District	16		\$ -	
17	Total to be Returned to the State/Due the District	17			\$ -


Explanations:

Line 13:

This is a Charter School Facilities Program (CSFP) project and has savings in the amount of \$ 0. SFP Regulation Section 1859.169.1 states "Projects funded under the CSFP do not generate savings pursuant to Section 1859.103. In addition, State funds remaining at the completion of the project may not be used to satisfy the local matching share obligation. Remaining funds must be returned to the State."

These are the final authorized amounts needed to bring the District's accounting records into compliance. Amounts shown supersede all authorized amounts shown on the Office of Public School Construction Fund Release documents.

ON BEHALF OF THE DISTRICT I CONCUR WITH THIS ANALYSIS AND REQUEST THAT THE OFFICE OF PUBLIC SCHOOL CONSTRUCTION CLOSE ITS BOOKS FOR THIS PROJECT.


District Representative

MAY 02, 2017
Date

SAB Meeting: August 27, 2008

*Manual*Amended Charter School Facilities Program
Final Apportionment

SCHOOL DISTRICT DATA

Application No 54/64733-00-016
School District Los Angeles UnifiedCounty Los Angeles
Charter School Green Dot Public Schools
School Name Oscar De La Hoya Charter High

PROJECT DATA

Type of Project: High School
 Pupils Assigned K-6:
 7-8:
 9-12: 321
 Non-Severe:
 Severe:
 Application Filing Basis: Charter
 Number of Classrooms in This Proj 24
 Master Plan Acres: 23.2
 Existing Acres:
 Proposed Acres: 0.79
 Recommended Acres: 27.1
 Facility Hardship (a): No
 Financial Hardship Requested No
 Alternative Education School No
 Addition to Existing Site: No
 Core Facilities: Multi-Purpose/Kitchen, Gymnasium
 Administration, Library

FINAL GRANT DATA

Charter School Base Grant	\$ 3,817,653.00 ✓
Fire Detection Alarm	7,704.00 ✓
Sprinkler System	58,743.00 ✓
Labor Compliance	43,704.00 ✓
Site Acquisition	1,716,750.00 ✓
Service Site	562,144.00 ✓
Off-Site	33,609.00 ✓
Utilities	69,850.00 ✓
General Site	174,181.00 ✓
Multi-level	458,118.00 ✓
Urban/Security/Impacted Site	3,114,388.00 ✓
Total State Share (50%)	10,056,844.00 ✓
CSFA Lease Amount	10,056,844.00
Total Project Cost	\$ 20,113,688.00 ✓

PROJECT FINANCING

State Share

This Project \$ 10,056,844.00

Charter School Share

CSFA Lease Amount 10,056,844.00

Cash Contribution

Total Project Cost \$ 20,113,688.00

HISTORY OF PROJECT COST AND APPORTIONMENT

	Fund Code	Previously Authorized	Authorized This Action	State Apportionment This Action
<u>State Share</u>				
Charter Grant	055-540	\$ 8,603,143.00	\$ 429,148.00	\$ 429,148.00
Charter Grant - CIF	055-543	1,023,803.00		
Charter Grant - DTSC/Relo	055-541	750.00		
<u>Charter School Share</u>				
Lease Amount	055-540	8,603,143.00	429,148.00	429,148.00
Lease Amount - CIF	055-543	1,023,803.00		
Lease Amount - DTSC/Relo	055-541	750.00		
Totals		\$ 19,255,392.00	\$ 858,296.00	\$ 858,296.00

Funding Source: Bonds/2004-March.

Pursuant to Article 10, Section 1859.90, the District is required to submit a complete Fund Release Authorization (Form SAB 50-05) within 18 months; otherwise, the apportionment will be rescinded.

The District shall ensure that it is in compliance with all applicable laws, regulations and certifications it made on the program form.

This item provides a six percent increase to the new construction grant as authorized at the May 2008 State Allocation Board meeting.

Revised on p. 2
UBH
8/16/08



State of California • Arnold Schwarzenegger, Governor
State and Consumer Services Agency

DGS DEPARTMENT OF GENERAL SERVICES

Division of the State Architect - Los Angeles Office

7/25/2007 - APPROVAL OF PLAN(S)

MR. Stephen Sear
GREEN DOT PUBLIC SCHOOL
304 EAST SPRUCE AVENUE
INGLEWOOD 90301

Project: ANIMO OSCAR DE LA HOYA CHARTER HIGH SCHOOL
Total Scope of Project: Construction of ADMIN/MP/CR/PLAY AREA/PARKING BUILDING.

Increment #: 0
Application #: 03-110310
File #: 19-GDPS

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on 7/25/2007. This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

- ☒ Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.
- ☐ Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.
- ☐ Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application # _____.
- ☐ These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect.
- ☐ Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition.

Application #: 03-110310
File #: 19-GDPS

- ☐ Bleachers or grandstands constructed in accordance with approved drawings and specifications will meet minimum required standards for structural, and fire and life safety. The owner should provide for and require periodic safety inspections throughout the period of use to ensure framing and other parts have not been damaged or removed. On bleachers or grandstands having bolts, locking or safety devices, the owner shall require that all such components be properly tightened or locked prior to each use.
- ☐ This approval is for the part shown only since the drawings and specifications for the proposed work include only the portion of the building to be partially constructed on the subject site. It is understood that a separate application will be subsequently filed, together with drawings and specifications showing a plot plan and details of work necessary for completion. A contract for completion shall not be let before the written approval of such drawings has been obtained from the Department of General Services.
- ☐ The building(s) was designed to support a snow load of _____ pounds per square foot of roof area. Snow removal must be considered if the amount of snow exceeds that for which the building(s) was designed.
- ☒ This constitutes the written approval certifying that the drawings and specifications are in compliance with State regulations for the accommodation of the disabled which are required before letting any contract for construction. (See Section 4454, Government Code.)
- ☐ Your application for the construction of a relocatable building submitted under the provisions of Section 17293 of the Education Code is hereby approved. This approval certifies that the drawings and specifications are in compliance with state regulations for accommodation of the disabled, structural safety, and fire and life safety. This approval applies only to the drawings and specifications for the foundation system, anchorage of the overhead nonstructural elements, and site work related to this project. Documentation has been received indicating that the building was constructed after December 19, 1979, and bears a commercial coach insignia of approval from the Department of Housing and Community Development (HCD). Confirmation that the construction of the HCD building conforms to the appropriate state regulations is done by others. (See Section 17307, Education Code and Section 4454, Government Code.)
- ☒ Deferred Approval(s) Items:
Fire Sprinkler System, Elevator Guiderails & brackets., Class I Standpipe at roof.

This Project has been classified as **CLASS 1**. An Inspector who is certified by DSA to inspect this class of project must be approved by DSA prior to start of construction.

Please refer to the above application number in all correspondence, reports, etc., in connection with this project.

Sincerely,

**SURADEJ
LEERUANGSRI**

Digitally signed by SURADEJ LEERUANGSRI
DN: st=CALIFORNIA, o=LOS ANGELES, ou=California
Department of General Services, ou=Division of the State
Architect, ou=www.verisign.com/repository/CPS Incorp, by
Ref., LIAB.LTD(c)99, ou=Registered Engineer License
Number - S1990, title=SUPERVISING STRUCTURAL
ENGINEER, cn=SURADEJ LEERUANGSRI,
email=suradej.leeruangsr@dgs.ca.gov
Date: 2007.07.25 15:56:48 -0700

for David F. Thorman, AIA
State Architect



cc:

Architect

stevebarr@greendot.org; jsun@greendot.org; sfierce@taylorfierce.com



CALIFORNIA
DEPARTMENT OF
EDUCATION

1430 N STREET
SACRAMENTO, CA
95814-5901

JACK O'CONNELL

State Superintendent of
Public Instruction

PHONE: (916) 319-0800

October 31, 2007

Green Dot Public Schools
Attn: John Sun
350 S Figueroa St Ste 213
Los Angeles CA 90071

Project Tracking No: 64733-1211
Re: Animo Oscar De La Hoya Charter School
County: Los Angeles
Square Feet: 58,840
Grade Level: 9 - 12

Dear Superintendent:

Subject: Final Plan Approval - New School

The California Department of Education approves the plans with the title sheet date of July 20, 2007, for the above referenced project. The plans were received on August 16, 2007. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, 14001 et seq. and Education Code 17251(c) and (d)).

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California department of Education for review.

The school site for this project is .79 usable acres. This represents 2.92% of the California Department of Education's recommended site size of 27.1 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The California Department of Education's recommended acres for the master plan capacity of the site is 23.2 acres, to be used for purposes of requesting funding from the State Allocation Board pursuant to SAB Regulations 1859.73, related to multi-story construction, and 1859.76(a)11, related to parking structures. This site is 3.41% of the California Department of Education's recommended master plan site size.

Green Dot Public Schools
October 31, 2007
Page 2

PTN: 64733-1211
Animo Oscar De La Hoya Charter School
1120 S. Lorena Street
Los Angeles, CA

The project as approved consists of:

<u>TEACHING STATIONS</u>	<u>GRADE LEVEL</u>	<u>ROOMS</u>	<u>STUDENTS</u>
Classrooms	9 - 12	22	594
PE Room	9 - 12	1	27
Science Lab	9 - 12	1	27

Based on the standards specified in Education Code 17071.25 and the number of teaching stations in the project, the student capacity of this project is 513.

CORE FACILITIES:

Administration	Custodial	Library
Locker	Mechanical	Media Center
Resource Specialist Prog	Shower	Storage
Toilets		

The district has certified that this project is either exempt from, or has completed, the California Environmental Quality Act (CEQA) process.

The applicant has certified to the California Department of Education that: 1) the district has consulted with a career technical education advisory committee regarding the need for career and technical facilities, or 2) the district is not required to consult with a career technical education advisory committee because the project is not a large project as defined in SAB Regulation 1859.2, or 3) the district is not required to have a career technical education advisory committee.

The district has met the requirements of Education Code 17213.1 regarding preparation of a Phase I environmental assessment or a Preliminary Endangerment Assessment (PEA). The Department of Toxic Substances Control has issued a determination letter dated November 28, 2006 indicating that lead-based paint and/or polychlorinated biphenyls (PCB) and/or organochlorine pesticides (OCP) are the only potential environmental conditions present that warrant further investigation and/or response action(s). The district has signed a commitment to complete the further investigation and/or response action(s) under an Oversight Agreement and/or a Cleanup Agreement between the district and DTSC prior to construction of the project.


For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of this letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of this letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards.

Green Dot Public Schools
October 31, 2007
Page 3

PTN: 64733-1211
Animo Oscar De La Hoya Charter School
1120 S. Lorena Street
Los Angeles, CA


Please contact the consultant identified below if you have questions regarding this letter.

Sincerely,



Fred A. Yeager, Assistant Director
School Facilities Planning Division

DP4317/P3948
cc: Architect



Liese W. Olukoya
School Facilities Planning Division
(916) 445-5657



State of California • Arnold Schwarzenegger, Governor
State and Consumer Services Agency

DGS

DEPARTMENT OF GENERAL SERVICES

Division of the State Architect - Los Angeles Office

7/25/2007 - APPROVAL OF PLAN(S)

MR. Stephen Sear
GREEN DOT PUBLIC SCHOOL
304 EAST SPRUCE AVENUE
INGLEWOOD 90301

Project: ANIMO OSCAR DE LA HOYA CHARTER HIGH SCHOOL

Total Scope of Project: Construction of ADMIN/MP/CR/PLAY AREA/PARKING BUILDING.

Increment #: 0
Application #: 03-110310
File #: 19-GDPS

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on 7/25/2007. This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

- ☒ Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.
- ☐ Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.
- ☐ Your attention is drawn to the fact that this application was submitted under the provisions of Sections 39140/81130 of the Education Code which permit repairs or replacement of a fire damaged building to be made in accordance with the drawings and specifications previously approved by this office. The drawings and specifications approved for the reconstruction of this building conform to the drawings and specifications approved under application # _____.
- ☐ These drawings and specifications meet the rules, regulations, and building standards in effect at the time of the original approval and do not necessarily comply with rules, regulations, or building standards currently in effect.
- ☐ Due to the nature of the poles, certain precautions considered necessary to assure long service have not been insisted upon. In their condition as built, they will meet minimum required safety standards; however, your attention is directed to the comparatively short life of wood poles. It will be the responsibility of the owner to maintain them in a safe condition.

Application #: 03-110310
File #: 19-GDPS

- ☐ Bleachers or grandstands constructed in accordance with approved drawings and specifications will meet minimum required standards for structural, and fire and life safety. The owner should provide for and require periodic safety inspections throughout the period of use to ensure framing and other parts have not been damaged or removed. On bleachers or grandstands having bolts, locking or safety devices, the owner shall require that all such components be properly tightened or locked prior to each use.
- ☐ This approval is for the part shown only since the drawings and specifications for the proposed work include only the portion of the building to be partially constructed on the subject site. It is understood that a separate application will be subsequently filed, together with drawings and specifications showing a plot plan and details of work necessary for completion. A contract for completion shall not be let before the written approval of such drawings has been obtained from the Department of General Services.
- ☐ The building(s) was designed to support a snow load of _____ pounds per square foot of roof area. Snow removal must be considered if the amount of snow exceeds that for which the building(s) was designed.
- ☒ This constitutes the written approval certifying that the drawings and specifications are in compliance with State regulations for the accommodation of the disabled which are required before letting any contract for construction. (See Section 4454, Government Code.)
- ☐ Your application for the construction of a relocatable building submitted under the provisions of Section 17293 of the Education Code is hereby approved. This approval certifies that the drawings and specifications are in compliance with state regulations for accommodation of the disabled, structural safety, and fire and life safety. This approval applies only to the drawings and specifications for the foundation system, anchorage of the overhead nonstructural elements, and site work related to this project. Documentation has been received indicating that the building was constructed after December 19, 1979, and bears a commercial coach insignia of approval from the Department of Housing and Community Development (HCD). Confirmation that the construction of the HCD building conforms to the appropriate state regulations is done by others. (See Section 17307, Education Code and Section 4454, Government Code.)
- ☒ Deferred Approval(s) Items:
Fire Sprinkler System, Elevator Guidrails & brackets., Class I Standpipe at roof.

This Project has been classified as **CLASS 1**. An Inspector who is certified by DSA to inspect this class of project must be approved by DSA prior to start of construction.

Please refer to the above application number in all correspondence, reports, etc., in connection with this project.

Sincerely,

**SURADEJ
LEERUANGSRI**

Digitally signed by SURADEJ LEERUANGSRI
DN: st=CALIFORNIA, o=LOS ANGELES, ou=California
Department of General Services, ou=Division of the State
Architect, ou=www.verisign.com/repository/CPS Incorp. by
Ref., UAB.LTD(c)99, ou=Registered Engineer License
Number - S1990, title=SUPERVISING STRUCTURAL
ENGINEER, cn=SURADEJ LEERUANGSRI,
email=suradej.leeruangsri@dgs.ca.gov
Date: 2007.07.25 15:56:48 -0700

for David F. Thorman, AIA
State Architect



cc:

Architect

stevebarr@greendot.org; jsun@greendot.org; sfierce@taylorfierce.com