

September 18, 2017

Application No.: 50/75044-00-028
School: Oak Hill High #3
County of San Bernardino

Mr. David McLaughlin
District Representative
Hesperia Unified School District
15576 Main Street
Hesperia, CA 92345

Dear Mr. McLaughlin:

The Office of Public School Construction (OPSC) has received concurrence from the district regarding review findings for Oak Hill High #3, OPSC application number 50/75044-00-028. The project is considered closed. OPSC relied upon the fieldwork conducted by Office of State Audits and Evaluations (OSAE) of the district's project financing, expenditures, and certifications to ensure compliance pursuant to Education Code Sections 17072.35, 17074.25, and 17076.10 and School Facility Program (SFP) Regulation Section 1859.106. In addition, the OSAE review examined the district's compliance with applicable SFP Regulations in effect when the Funding Application was received by OPSC, dated February 14, 2008.

This project is a non-Financial Hardship New Construction project that was funded on a 50 percent state and 50 percent district basis with project savings in the amount of \$13,927,459. As permitted in SFP Regulation, a district may expend the savings not needed for the project on other high priority capital facility needs of the district. Additionally, SFP Regulation requires the district to continue to submit expenditure reports annually, until all project funds, state share plus the district's required matching share, have been expended.

This final report includes the:

1. Signed Summary of Project Financing and Expenditures
2. State Allocation Board Apportionment Approval
3. Division of the State Architect Plan Approval
4. California Department of Education Final Plan Approval

In order to promote School Facility Program transparency, this report will be posted to our website.

Thank you for your assistance and cooperation during the review process. Should you have any questions concerning this report, you may call the Fiscal Services Unit at (916) 376-1771.

Sincerely,



RICK ASBELL, Chief, Fiscal Services
Office of Public School Construction

Enclosures

cc: San Bernardino County Office of Education
Project file

Summary of Project Financing and Expenditures

District Name: Hesperia Unified
 School: Oak Hill #3
 County: San Bernardino
 SFP Application Number: 50/75044-00-028
 LPP Application Number: _____
 Date: 6/7/2017

Line		A		B	
		Adjusted Grant		Site Related Grant(s)	
1	LPP State Apportionment	1	\$ -	\$	-
2	SFP State Apportionment	2	\$ 50,195,911	\$	2,750,750
3	Financial Hardship Apportionment	3	\$ -	\$	-
4	District Contribution	4	\$ 50,195,911	\$	2,750,750
5	Interest	5	\$ 986,202	\$	-
6	Total Project Funding	6	\$ 101,378,024	\$	5,501,500
7	Reported Expenditures	7	\$ 88,451,849	\$	5,501,500
8	Reported Savings	8	\$ 12,927,459		
9	Reported Adjustment Site Related Grants	9		\$	-
10	Grant Adjustments	10	\$ -	\$	-
11	Total Review Adjustments	11	\$ 1,001,284	\$	-
12	Revised Expenditures	12	\$ 87,450,565	\$	5,501,500
13	Net Savings	13	\$ 13,927,459	\$	-
14	Interest Due	14	\$ -	\$	-
15	Adjusted Grant to be Returned to the State	15	\$		
16	Site Adjustment to be Returned to the State/Due the District	16		\$	
17	Total to be Returned to the State/Due the District	17			\$

Explanations:

Line 11
 See Schedules 1

Line 13:

The District has incurred savings of \$13,927,459 on this project. Please be advised that once the project savings have been expended on other high priority capital facility needs of the District, they must be reported to the OPSC on the *Detailed Listing of Project Expenditures-Savings*, pursuant to School Facility Program Regulation Section 1859.103. Education Code Section 17076.10(a) requires the District to continue to submit expenditure reports annually, until all project funds, State share plus the District's required matching share, have been expended.

These are the final authorized amounts needed to bring the District's accounting records into compliance. Amounts shown supersede all authorized amounts shown on the Office of Public School Construction Fund Release documents.

ON BEHALF OF THE DISTRICT I CONCUR WITH THIS ANALYSIS AND REQUEST THAT THE OFFICE OF PUBLIC SCHOOL CONSTRUCTION CLOSE ITS BOOKS FOR THIS PROJECT.


 District Representative

8-1-17

Date

Schedule 1
Review Adjustments

District Name: Hesperia Unified
 School: Oak Hill #3
 County: San Bernardino
 SFP Application Number: 50/75044-00-028
 LPP Application Number:
 Date: 6/7/2017

	A	B	C	D
Line	Reported Amount	Verified Amount	Difference (A-B)	Comments
1	\$ 1,001,284	\$ -	\$ 1,001,284	Ineligible Furniture & Equipment
2				
3				
4				
5				
6				
7	Total Audit Adjustments: \$		1,001,284	

Explanations:

Line 1

The District reported \$1,001,284 ineligible furniture and equipment expenditures such as athletic team supplies and training equipment, truck, tractors, cameras, golf carts, trailers, classroom supplies, heavy-duty sweeper, uniforms, landscape equipment, and cleaning supplies.

REPORT OF THE EXECUTIVE OFFICER
State Allocation Board Meeting, June 25, 2008

NEW CONSTRUCTION GRANT ADJUSTMENTS

PURPOSE OF REPORT

To provide a six percent grant increase for projects approved from January 1, 2008 through May 2008 in accordance with Education Code (EC) Section 17072.11.

BACKGROUND

Assembly Bill 127 authorized the State Allocation Board (SAB), beginning January 1, 2008, to annually increase or decrease the new construction per pupil base grant amount based on an analysis of the current costs to build a school. An increase can be up to six percent; a decrease is unlimited.

At the May 2008 SAB meeting, the Board approved a new construction per-pupil grant increase of six percent and authorized Staff to present the new construction projects that have previously received funding in 2008 for an adjustment.

AUTHORITY

EC Section 17072.11(a)(3) states, "The board shall conduct an analysis of the relationship between the per-unhoused-pupil grant eligibility determined under this article and the per-pupil cost of new school construction for elementary, middle, and high school pupils."

EC Section 17072.11(b) states, "On or after January 1, 2008, the board shall increase or decrease the per-unhoused pupil grant eligibility by amounts it deems necessary under this article and the per-pupil cost of new school construction, provided that the increase in any fiscal year pursuant to this section shall not exceed 6 percent."

STAFF COMMENTS

Based upon the Board's action in May 2008, new construction projects that received an apportionment after January 1, 2008 will be provided a six percent increase in the new construction per-pupil base grant. The Attachment includes this increase for those projects that received a State apportionment at the January, February, March, April and May 2008 SAB meetings. Starting with the June SAB meeting, all new construction funding items reflect the increase to the base grant. The increase to the new construction per-pupil grant also generates increases to specific additional grants and excessive cost hardship grants that are calculated as a percentage increase to the base grant (general site, multilevel, geographic, labor compliance program (LCP), small size project, high performance, and urban/security/impacted site). The Attachment represents grant increases totaling \$71,464,822. Of this number nearly \$17 million represents the increases to the additional and excessive cost hardship grants that are also impacted by the increase to the per-pupil grant.

Below is a chart depicting the primary increases to the new construction per-pupil grants since 2005:

2005 CCI Increase	2006 CCI Increase	2007 - AB 127 Increase	2007 CCI Increase	2008 CCI Increase	2008 - SAB Increase
11.26%	4.62%	7% - Elementary 7% - Middle 4% - High	6.62%	3.19%	6% - Elementary 6% - Middle 6% - High
(K-6) \$6,720 (7-8) \$7,107 (9-12) \$9,305	(K-6) \$7,082 (7-8) \$7,490 (9-12) \$9,805	(K-6) \$ 7,579 (7-8) \$ 8,015 (9-12) \$10,198	(K-6) \$ 8,081 (7-8) \$ 8,546 (9-12) \$10,873	(K-6) \$ 8,339 (7-8) \$ 8,819 (9-12) \$11,220	(K-6) \$ 8,839 (7-8) \$ 9,348 (9-12) \$11,898

000016

STAFF COMMENTS (cont.)

Below is a description of the additional and excessive hardship grants that are impacted by the percentage increase to the per-pupil grant amount:

General Site:

Provides additional \$14,364 for each acre being acquired and multiplies a six percent increase to the elementary/middle school per-pupil grant or 3.75 percent for each high school per-pupil grant for on-site hard surfaced areas for foot traffic, driveways, outdoor places of assembly, tracks, etc.

Multilevel:

The multilevel funding assists with the costs to construct multi-level school facilities on small sites. The additional funding is determined by multiplying the per-pupil grant by 12 percent for each pupil housed in a multilevel building for districts that have a site size less than 75 percent of the site size recommended by the California Department of Education (CDE) for the master planned project capacity.

Geographic:

The geographic increase is for districts with projects that are located in areas of California that are remote, difficult to access, or lack a pool of contractors. The additional amount is from five to 25 percent.

Labor Compliance (Propositions 47 and 55 Only):

The labor compliance funding is to provide funding due to initiation and enforcement of a LCP. This funding increases the per-pupil grant by a specific percentage based upon a sliding scale up to four percent.

Small Size Project:

This grant provides additional funding for projects that include no more than 200 pupils. Projects that will house less than 101 pupils receive a 12 percent increase to the per-pupil amount and for projects between 101 and 200 pupils; a four percent increase to the per-pupil grant is awarded.

High Performance:

The High Performance Incentive Grant is intended to promote the construction of high performance schools. The per-pupil grant amount is multiplied by two percent up to 10 percent based upon the number of high performance points generated by the project.

Urban/Security/Impacted Site:

The urban grant adjustment is between 15 to 84 percent of the per-pupil grant amount for a site that is 60 percent or less of the CDE recommended site size. The increase is based upon a graduated scale for each percentage of useable acreage below 60 percent of the recommended site size. The project site must also include at least 60 percent of the classrooms in multistory facilities, and the value of the site being acquired for a new construction project is at least \$750,000 per acre.

CONSENT

000017

STAFF COMMENTS (cont.)

To demonstrate how a new construction project increases due to the six percent adjustment, below is a chart depicting an example of the change in the base grant and additional grants for a current district application:

Per Pupil/Additional Grants	2008 Grant Amounts	2008 6% Adjustment	Increase Amount
Base Grant (875 K-6 Pupil Grants)	\$7,296,625	\$7,734,125	\$437,500
General Site	\$545,076	\$574,476	\$28,730
Labor Compliance Program	\$76,626	\$79,853	\$3,227
Multilevel	\$875,595	\$928,095	\$52,500
Urban/Security/Impacted Site	\$3,987,168	\$4,226,235	\$239,067
High Performance	\$165,633	\$175,565	\$9,932
Grants not effected by 6% Increase	\$12,579,248	\$12,579,248	\$0
Total State Share	\$25,525,971	\$26,297,597	\$771,264

RECOMMENDATIONS

1. Approve an increase in the total project costs for the projects listed on the Attachment.
2. Declare that the projects listed on the Attachment, apportioned at the January 2008 through May 2008 meetings, with this six percent increase now have a full and final apportionment.

CONSENT
000018

STATE ALLOCATION BOARD
APPROVAL ♦ ♦ ♦

JUNE 25, 2008

ATTACHMENT
 Proposition 1D Increase to the New Construction Base Grant
 SCHOOL FACILITY PROGRAM
 State Allocation Board Meeting, June 25, 2008

School District	County	Application Number	Approval Type	Date Funded	Previous State Apportionment	Increase to Apportionment			Total State Apportionment
						State Share	District Share		
							Financial Hardship	Cash Contribution	
Fremont Unified	Alameda	50/61176-00-001	Grant	5/28/2008	5,876,205	318,117	0	318,117	6,194,322
Livermore Valley Joint Unified	Alameda	50/61200-00-002	Grant	2/27/2008	4,612,986	255,564	0	255,564	4,868,550
Amador County Unified	Amador	50/73981-00-003	Grant	2/27/2008	1,265,447	56,809	0	56,809	1,322,256
Williams Unified	Colusa	50/61622-00-001	Grant	4/23/2008	1,459,457	77,674	0	77,674	1,537,131
Oakley Union Elementary	Contra Costa	50/61762-00-005	Design & Site	3/26/2008	13,742,705	62,951	62,951	0	13,868,607
Oakley Union Elementary	Contra Costa	50/61762-00-007	Grant	1/30/2008	1,556,150	44,948	44,948	0	1,646,046
Oakley Union Elementary	Contra Costa	50/61762-00-008	Grant	1/30/2008	1,445,442	41,534	41,534	0	1,528,510
Oakley Union Elementary	Contra Costa	50/61762-00-010	Grant	1/30/2008	988,938	28,920	28,920	0	1,046,778
San Ramon Valley Unified	Contra Costa	50/61804-00-034	Grant	1/30/2008	2,019,786	112,860	0	112,860	2,132,646
San Ramon Valley Unified	Contra Costa	50/61804-00-035	Grant	1/30/2008	598,787	28,448	0	28,448	627,235
Buckeye Union Elementary	El Dorado	50/61838-00-004	Grant	4/23/2008	988,351	52,497	0	52,497	1,040,848
El Dorado Union High	El Dorado	50/61853-01-003	Grant	5/28/2008	5,328,130	264,570	0	264,570	5,592,700
Rescue Union Elementary	El Dorado	50/61978-00-004	Grant	2/27/2008	974,659	42,654	0	42,654	1,017,313
Clovis Unified	Fresno	50/62117-00-015	Grant	3/26/2008	2,649,858	132,709	0	132,709	2,782,567
Firebaugh-Las Deltas Unified	Fresno	50/73809-00-003	Grant	5/28/2008	6,263,890	264,251	0	264,251	6,528,141
Sanger Unified	Fresno	50/62414-00-006	Grant	5/28/2008	1,276,326	70,200	0	70,200	1,346,526
Humboldt County Office of Education	Humboldt	50/10124-00-001	Grant	1/30/2008	4,042,201	49,496	49,496	0	4,141,193
Scotia Union Elementary	Humboldt	50/63024-00-001	Grant	3/26/2008	6,815,485	107,786	107,786	0	7,031,057
Heber Elementary	Imperial	50/63131-00-003	Grant	4/23/2008	1,264,866	62,544	62,544	0	1,389,954
Arvin Union Elementary	Kern	50/63313-00-002	Grant	1/30/2008	216,971	12,320	0	12,320	229,291
Kern High	Kern	50/63529-00-005	Grant	5/28/2008	29,668,240	1,376,226	0	1,376,226	31,044,466
Kern High	Kern	50/63529-00-006	Grant	5/28/2008	31,807,103	1,451,636	0	1,451,636	33,258,739
Panama-Buena Vista Union	Kern	50/63362-00-034	Grant	1/30/2008	7,404,482	359,324	0	359,324	7,763,806
Lake County Office of Education	Lake	51/10173-01-001	Design	5/28/2008	242,352	7,268	7,268	0	256,888
Lassen County Office of Education	Lassen	50/10181-99-001	Design & Site	5/28/2008	467,679	7,173	7,173	0	482,025
Covina-Valley Unified	Los Angeles	50/64436-01-015	Grant	3/26/2008	2,564,392	150,181	0	150,181	2,714,573
Downey Unified	Los Angeles	50/64451-00-010	Grant	3/26/2008	8,645,987	429,696	0	429,696	9,075,683
Eastside Union	Los Angeles	50/64477-00-008	Design	5/28/2008	333,358	19,996	19,996	0	373,350
Eastside Union	Los Angeles	50/64477-00-009	Design	5/28/2008	750,510	45,000	45,000	0	840,510
Los Angeles Unified	Los Angeles	50/64733-00-129	Grant	5/28/2008	36,385,829	984,642	0	984,642	37,370,471
Los Angeles Unified	Los Angeles	50/64733-00-136	Grant	5/28/2008	42,816,721	1,288,976	0	1,288,976	44,105,697
Los Angeles Unified	Los Angeles	50/64733-00-137	Grant	5/28/2008	20,919,684	669,916	0	669,916	21,589,600
Los Angeles Unified	Los Angeles	50/64733-00-138	Grant	5/28/2008	41,471,139	1,266,341	0	1,266,341	42,737,480
Los Angeles Unified	Los Angeles	50/64733-00-139	Grant	5/28/2008	43,958,252	1,306,471	0	1,306,471	45,264,723
Los Angeles Unified	Los Angeles	50/64733-00-142	Grant	5/28/2008	27,679,860	964,375	0	964,375	28,644,235
Los Angeles Unified	Los Angeles	50/64733-00-143	Grant	5/28/2008	13,246,072	293,964	0	293,964	13,540,036
Los Angeles Unified	Los Angeles	53/64733-00-016	Grant	3/26/2008	18,037,288	974,241	0	974,241	19,011,529
Los Angeles Unified	Los Angeles	53/64733-00-020	Grant	3/26/2008	18,178,711	675,832	0	675,832	18,854,543
Los Angeles Unified	Los Angeles	53/64733-00-037	Grant	4/23/2008	25,525,971	771,626	0	771,626	26,297,597
Los Angeles Unified	Los Angeles	53/64733-00-048	Grant	4/23/2008	11,023,094	541,295	0	541,295	11,564,389
Los Angeles Unified	Los Angeles	53/64733-00-081	Grant	4/23/2008	9,040,923	468,341	0	468,341	9,509,264
Los Angeles Unified	Los Angeles	53/64733-00-085	Grant	5/28/2008	8,491,823	217,090	0	217,090	8,708,913
Los Angeles Unified	Los Angeles	53/64733-00-092	Grant	5/28/2008	1,686,868	49,587	0	49,587	1,736,455
Los Angeles Unified	Los Angeles	53/64733-00-114	Grant	3/26/2008	25,339,558	677,399	0	677,399	26,016,957
Los Angeles Unified	Los Angeles	53/64733-00-118	Grant	3/26/2008	22,364,532	645,897	0	645,897	23,010,429
Los Angeles Unified	Los Angeles	53/64733-00-131	Grant	3/26/2008	16,716,297	515,456	0	515,456	17,231,753
Los Angeles Unified	Los Angeles	53/64733-00-135	Grant	5/28/2008	10,387,199	535,392	0	535,392	10,922,591

000019

CONSENT

ATTACHMENT
Proposition 1D Increase to the New Construction Base Grant
SCHOOL FACILITY PROGRAM
State Allocation Board Meeting, June 25, 2008

School District	County	Application Number	Approval Type	Date Funded	Previous State Apportionment	Increase to Apportionment			Total State Apportionment
						State Share	District Share		
							Financial Hardship	Cash Contribution	
Los Angeles Unified	Los Angeles	53/64733-00-145	Grant	3/26/2008	56,252,910	2,686,397	0	2,686,397	58,939,307
Los Angeles Unified	Los Angeles	53/64733-00-149	Grant	3/26/2008	19,791,462	803,676	0	803,676	20,595,138
Los Angeles Unified	Los Angeles	53/64733-00-150	Grant	5/28/2008	2,731,409	78,178	0	78,178	2,809,587
Los Angeles Unified	Los Angeles	53/64733-00-183	Grant	5/28/2008	1,742,002	50,473	0	50,473	1,792,475
Los Angeles Unified	Los Angeles	53/64733-00-212	Grant	4/23/2008	27,554,485	766,883	0	766,883	28,321,368
Los Angeles Unified	Los Angeles	53/64733-00-222	Grant	3/26/2008	46,562,145	1,618,541	0	1,618,541	48,180,686
Los Angeles Unified	Los Angeles	53/64733-00-287	Grant	2/27/2008	65,875,114	2,690,633	0	2,690,633	68,565,747
Los Angeles Unified	Los Angeles	53/64733-00-310	Grant	4/23/2008	19,333,243	578,206	0	578,206	19,911,449
Los Angeles Unified	Los Angeles	53/64733-00-328	Grant	3/26/2008	21,277,611	694,099	0	694,099	21,971,710
Los Angeles Unified	Los Angeles	53/64733-00-335	Grant	3/26/2008	14,861,637	619,399	0	619,399	15,481,036
Los Angeles Unified	Los Angeles	53/64733-00-339	Grant	1/30/2008	55,289,161	1,599,513	0	1,599,513	56,888,674
Los Angeles Unified	Los Angeles	53/64733-00-384	Grant	2/27/2008	101,009,446	2,043,777	0	2,043,777	103,053,223
Los Angeles Unified	Los Angeles	53/64733-00-700	Grant	3/26/2008	83,401,482	2,620,195	0	2,620,195	86,021,677
Los Angeles Unified	Los Angeles	53/64733-00-705	Grant	4/23/2008	75,246,033	2,758,431	0	2,758,431	78,004,464
Los Angeles Unified	Los Angeles	53/64733-00-806	Grant	3/26/2008	72,941,527	2,401,360	0	2,401,360	75,342,887
Norwalk-La Mirada Unified	Los Angeles	50/64840-02-003	Grant	3/26/2008	1,390,665	61,208	0	61,208	1,451,873
Palos Verdes Peninsula Unified	Los Angeles	50/64865-00-002	Grant	1/30/2008	6,654,501	384,899	0	384,899	7,039,400
Walnut Valley Unified	Los Angeles	50/73460-00-009	Grant	3/26/2008	1,540,614	87,130	0	87,130	1,627,744
West Covina Unified	Los Angeles	50/65094-00-002	Grant	1/30/2008	159,085	9,045	0	9,045	168,130
West Covina Unified	Los Angeles	50/65094-00-003	Grant	1/30/2008	108,723	6,030	0	6,030	114,753
West Covina Unified	Los Angeles	50/65094-00-004	Grant	1/30/2008	209,446	12,061	0	12,061	221,507
West Covina Unified	Los Angeles	50/65094-00-005	Grant	2/27/2008	209,446	12,061	0	12,061	221,507
West Covina Unified	Los Angeles	50/65094-00-006	Grant	1/30/2008	209,446	12,061	0	12,061	221,507
Whittier Union High	Los Angeles	50/65128-00-005	Grant	2/27/2008	3,597,387	192,399	0	192,399	3,789,786
Whittier Union High	Los Angeles	50/65128-00-006	Grant	2/27/2008	2,696,105	145,833	0	145,833	2,841,938
Wiseburn Elementary	Los Angeles	50/65169-00-002	Grant	3/26/2008	3,008,276	137,927	0	137,927	3,146,203
Chowchilla Union High	Madera	50/65201-00-001	Grant	4/23/2008	8,913,949	164,291	164,291	0	9,242,531
Chowchilla Union High	Madera	50/65201-00-002	Grant	4/23/2008	3,665,779	94,630	94,630	0	3,855,039
Chowchilla Union High	Madera	50/65201-00-003	Grant	4/23/2008	5,467,673	145,834	145,834	0	5,759,341
Golden Valley Unified	Madera	50/75580-00-003	Grant	5/28/2008	9,485,769	289,472	0	289,472	9,775,241
Madera County Office of Education	Madera	50/10207-00-018	Grant	1/30/2008	1,050,158	31,121	31,121	0	1,112,400
Madera Unified	Madera	50/65243-00-009	Grant	3/26/2008	8,627,733	372,633	0	372,633	9,000,366
Delhi Unified	Merced	50/75366-00-004	Grant	3/26/2008	1,753,190	97,942	0	97,942	1,851,132
Le Grand Union Elementary	Merced	50/65722-00-002	Grant	1/30/2008	2,617,502	69,287	69,287	0	2,756,076
Alisal Union Elementary	Monterey	50/65961-00-006	Design	1/30/2008	1,501,020	45,000	45,000	0	1,591,020
Alisal Union Elementary	Monterey	50/65961-00-007	Design	1/30/2008	1,501,020	45,000	45,000	0	1,591,020
Alisal Union Elementary	Monterey	50/65961-00-008	Design	1/30/2008	1,501,020	45,000	45,000	0	1,591,020
Capistrano Unified	Orange	50/66464-00-017	Grant	1/30/2008	1,869,944	107,293	0	107,293	1,977,237
Fullerton Joint Union High	Orange	50/66514-00-008	Grant	4/23/2008	18,548,999	590,083	0	590,083	19,139,082
Huntington Beach Union High	Orange	50/66548-00-009	Grant	2/27/2008	1,198,058	61,208	0	61,208	1,259,266
Irvine Unified	Orange	50/73650-00-009	Grant	3/26/2008	4,185,729	245,342	0	245,342	4,431,071
Saddleback Valley Unified	Orange	50/73635-04-002	Grant	2/27/2008	9,893,297	363,868	0	363,868	10,257,165
Saddleback Valley Unified	Orange	50/73635-04-003	Grant	3/26/2008	845,537	45,516	0	45,516	891,053
Py Creek Joint Elementary	Placer	50/66803-00-006	Grant	2/27/2008	13,738,630	431,563	0	431,563	14,170,193
Opeseville Joint Union High	Placer	50/66928-00-007	Grant	1/30/2008	5,315,471	284,087	0	284,087	5,599,558
Coachella Valley Unified	Riverside	50/73676-01-007	Grant	5/28/2008	9,156,006	418,568	0	418,568	9,574,574
Coachella Valley Unified	Riverside	50/73676-01-008	Grant	2/27/2008	3,551,073	182,742	0	182,742	3,733,815

000020
ENT

ATT. MENT
Proposition 1D Increase to the New Construction Base Grant
SCHOOL FACILITY PROGRAM
State Allocation Board Meeting, June 25, 2008

School District	County	Application Number	Approval Type	Date Funded	Previous State Apportionment	Increase to Apportionment			Total State Apportionment
						State Share	District Share		
							Financial Hardship	Cash Contribution	
Coachella Valley Unified	Riverside	51/73676-00-001	Grant	2/27/2008	9,103,126	343,613	0	343,613	9,446,739
Corona-Norco Unified	Riverside	50/67033-00-024	Grant	3/26/2008	20,106,876	695,422	0	695,422	20,802,298
Hemet Unified	Riverside	50/67082-00-013	Grant	1/30/2008	13,790,607	707,587	0	707,587	14,498,194
Menifee Union Elementary	Riverside	50/67116-00-010	Grant	2/27/2008	10,151,280	465,698	0	465,698	10,616,958
Menifee Union Elementary	Riverside	50/67116-00-011	Grant	2/27/2008	11,677,043	465,697	0	465,697	12,142,740
Moreno Valley Unified	Riverside	50/67124-00-032	Grant	3/26/2008	3,673,391	202,665	0	202,665	3,876,056
Murrieta Valley Unified	Riverside	50/75200-00-020	Grant	1/30/2008	786,665	44,801	0	44,801	831,466
Palm Springs Unified	Riverside	50/67173-02-007	Grant	3/26/2008	505,213	22,529	0	22,529	527,742
Palo Verde Unified	Riverside	51/67181-00-001	Grant	1/30/2008	14,648,666	354,852	354,852	0	15,358,370
Galt Joint Union High	Sacramento	50/67355-00-001	Grant	1/30/2008	22,752,180	832,990	0	832,990	23,585,170
Galt Joint Union High	Sacramento	50/67355-00-004	Grant	1/30/2008	4,072,083	113,493	0	113,493	4,185,576
Natomas Unified	Sacramento	50/75283-00-014	Grant	1/30/2008	28,037,103	1,282,500	0	1,282,500	29,319,603
Apple Valley Unified	San Bernardino	50/75077-00-015	Grant	1/30/2008	241,742	14,000	0	14,000	255,742
Bear Valley Unified	San Bernardino	50/67637-00-001	Grant	4/23/2008	2,326,385	49,181	0	49,181	2,375,566
Chaffey Joint Union High	San Bernardino	50/67652-00-011	Grant	1/30/2008	213,180	12,787	0	12,787	225,967
Colton Joint Unified	San Bernardino	50/67686-00-028	Grant	3/26/2008	50,347,446	1,747,319	0	1,747,319	52,094,765
Hesperia Unified	San Bernardino	50/75044-00-026	Grant	2/27/2008	232,392	13,440	0	13,440	245,832
Hesperia Unified	San Bernardino	50/75044-00-027	Grant	2/27/2008	690,760	41,354	0	41,354	732,114
Hesperia Unified	San Bernardino	50/75044-00-028	Grant	5/28/2008	50,816,338	2,130,323	0	2,130,323	52,946,661
Hesperia Unified	San Bernardino	50/75044-00-029	Grant	4/23/2008	2,522,993	145,833	0	145,833	2,668,826
Redlands Unified	San Bernardino	50/67843-00-005	Grant	1/30/2008	949,927	56,896	0	56,896	1,006,823
Redlands Unified	San Bernardino	50/67843-00-006	Grant	3/26/2008	32,805,082	1,168,618	0	1,168,618	33,973,700
San Bernardino City Unified	San Bernardino	50/67876-00-003	Grant	4/23/2008	55,188,804	1,249,237	1,249,237	0	57,687,278
San Bernardino City Unified	San Bernardino	50/67876-00-073	Design & Site	4/23/2008	18,567,034	77,126	77,126	0	18,721,286
San Bernardino City Unified	San Bernardino	50/67876-00-074	Design & Site	4/23/2008	16,308,594	42,500	42,500	0	16,393,594
San Bernardino City Unified	San Bernardino	50/67876-00-075	Design & Site	4/23/2008	20,726,868	56,692	56,692	0	20,840,252
San Bernardino City Unified	San Bernardino	50/67876-00-076	Design & Site	4/23/2008	20,780,957	63,200	63,200	0	20,907,357
San Bernardino City Unified	San Bernardino	50/67876-00-077	Design & Site	4/23/2008	21,564,338	69,500	69,500	0	21,703,338
San Bernardino City Unified	San Bernardino	50/67876-00-078	Design & Site	4/23/2008	40,999,962	78,900	78,900	0	41,157,762
San Bernardino City Unified	San Bernardino	50/67876-00-079	Design & Site	4/23/2008	8,664,524	60,000	60,000	0	8,784,524
San Bernardino City Unified	San Bernardino	50/67876-00-080	Design & Site	4/23/2008	15,232,800	54,513	54,513	0	15,341,826
San Bernardino County Office of Education	San Bernardino	50/10363-03-080	Design	1/30/2008	190,490	5,713	5,713	0	201,916
Yucaipa-Calimesa Joint Unified	San Bernardino	50/67959-00-008	Grant	3/26/2008	12,840,717	439,087	0	439,087	13,279,804
Oceanside City Unified	San Diego	51/73569-00-001	Grant	1/30/2008	3,987,376	197,906	0	197,906	4,185,282
Poway Unified	San Diego	50/68296-00-015	Grant	4/23/2008	12,615,273	439,174	0	439,174	13,054,447
San Marcos Unified	San Diego	50/73791-00-006	Grant	4/23/2008	11,761,117	332,708	0	332,708	12,093,825
San Marcos Unified	San Diego	50/73791-00-007	Grant	5/28/2008	98,180	5,600	0	5,600	103,780
Sweetwater Union High	San Diego	50/68411-02-005	Grant	3/26/2008	8,730,155	495,661	0	495,661	9,225,816
San Francisco Unified	San Francisco	50/68478-28-002	Grant	3/26/2008	7,727,244	448,373	0	448,373	8,175,617
Stockton Unified	San Joaquin	50/68676-01-001	Grant	5/28/2008	10,565,358	422,920	0	422,920	10,988,278
Tracy Joint Unified	San Joaquin	50/75499-00-018	Grant	2/27/2008	34,950,936	1,495,297	0	1,495,297	36,446,233
Buellton Union Elementary	Santa Barbara	50/69138-00-002	Grant	5/28/2008	1,344,597	88,500	0	88,500	1,433,097
East Side Union High	Santa Clara	50/69427-00-003	Grant	5/28/2008	4,222,469	215,132	0	215,132	4,437,601
Gilroy Unified	Santa Clara	50/69484-00-004	Grant	3/26/2008	28,810,516	664,056	0	664,056	29,474,572
Santa Cruz County Office of Education	Santa Cruz	50/10447-00-002	Design	1/30/2008	2,035,084	20,190	20,190	0	2,075,464
Fairfield-Suisun Unified	Solano	50/70540-00-021	Grant	1/30/2008	12,719,138	531,481	0	531,481	13,250,619
Oak Grove Union Elementary	Sonoma	50/70839-00-001	Grant	1/30/2008	283,784	15,997	0	15,997	299,781

000021
NT

ATTACHMENT
Proposition 1D Increase to the New Construction Base Grant
SCHOOL FACILITY PROGRAM
State Allocation Board Meeting, June 25, 2008

School District	County	Application Number	Approval Type	Date Funded	Previous State Apportionment	Increase to Apportionment			Total State Apportionment
						State Share	District Share		
							Financial Hardship	Cash Contribution	
Sonoma Valley Unified	Sonoma	50/70953-00-002	Grant	1/30/2008	845,866	34,456	0	34,456	880,322
Denair Unified	Stanislaus	50/71068-00-005	Grant	3/26/2008	1,586,104	42,672	42,672	0	1,671,448
Denair Unified	Stanislaus	50/71068-00-006	Grant	3/26/2008	12,704,537	254,360	254,360	0	13,213,257
Hughson Unified	Stanislaus	50/75549-00-005	Grant	2/27/2008	520,500	14,224	0	14,224	534,724
Modesto City High	Stanislaus	53/71175-00-001	Grant	1/30/2008	32,133,374	1,236,618	0	1,236,618	33,369,992
Oakdale Joint Unified	Stanislaus	50/75564-00-005	Grant	2/27/2008	1,332,059	59,566	0	59,566	1,391,625
Patterson Joint Unified	Stanislaus	50/71217-00-008	Grant	2/27/2008	448,664	26,382	0	26,382	475,046
Riverbank Unified	Stanislaus	50/75556-00-001	Grant	2/27/2008	6,512,795	296,521	0	296,521	6,809,316
Stanislaus County Office of Education	Stanislaus	50/10504-00-014	Design	5/28/2008	753,603	18,172	18,172	0	789,946
Stanislaus County Office of Education	Stanislaus	50/10504-00-015	Design	5/28/2008	1,652,627	18,172	18,172	0	1,688,970
Yuba City Unified	Sutter	50/71464-00-006	Grant	3/26/2008	1,113,298	55,017	0	55,017	1,168,315
Reeds Creek Elementary	Tehama	50/71647-00-001	Grant	1/30/2008	532,121	15,997	15,997	0	564,115
Hope Elementary	Tulare	50/71944-00-001	Design	1/30/2008	225,413	7,158	7,158	0	239,729
Liberty Elementary	Tulare	50/71985-00-001	Design	1/30/2008	1,285,407	38,537	38,537	0	1,362,481
Porterville Unified	Tulare	50/75523-00-006	Grant	2/27/2008	1,157,427	65,162	0	65,162	1,222,589
Stone Corral Elementary	Tulare	50/72140-00-001	Grant	1/30/2008	1,272,621	21,448	21,448	0	1,315,517
Visalia Unified	Tulare	50/72256-00-020	Grant	1/30/2008	9,100,547	399,217	0	399,217	9,499,764
Washington Unified	Yolo	50/72694-00-004	Grant	3/26/2008	10,962,379	420,124	0	420,124	11,382,503
Washington Unified	Yolo	50/72694-00-005	Grant	4/23/2008	723,799	42,672	0	42,672	766,471
Marysville Joint Unified	Yuba	50/72736-00-001	Grant	1/30/2008	280,666	13,568	0	13,568	294,234
Marysville Joint Unified	Yuba	50/72736-00-002	Grant	1/30/2008	305,661	16,583	0	16,583	322,244
Marysville Joint Unified	Yuba	50/72736-00-003	Grant	5/28/2008	656,881	34,840	0	34,840	691,721
Marysville Joint Unified	Yuba	50/72736-00-004	Grant	5/28/2008	656,852	37,960	0	37,960	694,812
Marysville Joint Unified	Yuba	50/72736-00-005	Grant	4/23/2008	1,126,211	59,949	0	59,949	1,186,160
Marysville Joint Unified	Yuba	50/72736-00-006	Grant	1/30/2008	436,227	20,720	0	20,720	456,947
Marysville Joint Unified	Yuba	50/72736-00-007	Grant	1/30/2008	268,329	14,112	0	14,112	282,441
Marysville Joint Unified	Yuba	50/72736-00-008	Grant	1/30/2008	607,820	28,448	0	28,448	636,268
Marysville Joint Unified	Yuba	50/72736-00-009	Grant	1/30/2008	327,534	14,854	0	14,854	342,388
Marysville Joint Unified	Yuba	50/72736-00-010	Grant	3/26/2008	554,606	28,448	0	28,448	583,054
TOTAL					2,078,032,183	67,798,105	3,666,717	64,131,388	2,149,497,005

000022
CONSENT



State of California • Arnold Schwarzenegger, Governor
State and Consumer Services Agency

DEPARTMENT OF GENERAL SERVICES
Division of the State Architect – San Diego Office

APPROVAL OF PLAN(S)

January 4, 2007

HANK RICHARDSON, SUPERINTENDENT
HESPERIA UNIFIED SCHOOL DISTRICT
15576 MAIN STREET
HESPERIA, CA 92345-3696

Project: HESPERIA HIGH SCHOOL # 3
Scope: CONSTRUCTION OF: ADMIN BLDG "100"; SCIENCE BLDG "400"; FINE ARTS BLDG "800";
MULTI PURPOSE BLDG "900"; GYMNASIUM BLDG "1000"; TECH BLDG "1100"; EIGHTEEN C.
R. BLDGS (RELOCATABLE); THREE TOILET BLDGS (RELOCATABLE); SIX 24' X 30' SHADE
STRUCTURES (PC 04-104883); ONE 60' X 100' SHADE STRUCTURE BLDG "1200"; OUTDOOR
BLEACHERS; TRASH ENCLOSURES & RELATED SITE IMPROVEMENTS
Application #: 04-107963
File #: 36-H21

Drawings and specifications for the subject project have been examined and stamped by the Division of the State Architect (DSA) for identification on December 20, 2006. A set of said drawings and specifications has been filed on December 20, 2006.

This letter constitutes the "written approval of the plans as to safety of design and construction" required before letting any contract for construction, and applies only to the work shown on these drawings and specifications. The date of this letter is the DSA approval date.

Approval is limited to the particular location shown on the drawings and is conditioned on construction starting within one year from the stamped date. The inspector must be approved and the contract information, including the construction start date, must be given to DSA prior to start of construction.

DSA does not review drawings and specifications for compliance with Parts 3 (California Electrical Code), 4 (California Mechanical Code), and 5 (California Plumbing Code) of Title 24. It is the responsibility of the professional consultants named on the application to verify this compliance.

Please refer only to the boxes checked below which indicate applicable conditions specific to this project:

- ☒ Buildings constructed in accordance with approved drawings and specifications will meet minimum required standard given in Title 24, California Code of Regulations, for structural, and fire and life safety.
- ☒ Due to the nature of the building(s), certain precautions considered necessary to assure long service have not been required. In the condition as built, the building(s) will meet minimum required standards for structural, and fire and life safety. The owner must observe and correct deterioration in the building in order to maintain it in a safe condition.

Application #: 04-107963
File #: 36-H21



Deferred Approval(s) Items:

Installation of the **Fire Sprinkler System** shall not be started until the detailed drawings, specification of the system(s) have been approved by the Fire & Life Safety Section of the Division of the State Architect's Office of Regulation Services.

Installation of the following item(s) shall not be started until detail drawings, specifications and calculations signed by the architect or engineer in general charge of design and the architect or professional engineer who has been delegated responsibility covering such work, have been approved by this Department: **Bleachers; Basketball Backstops; Six Outdoor Lighting Posts > 70'**

This Project has been classified as **Class 1**. An Inspector who is certified by DSA to inspect this class of project must be approved by DSA prior to start of construction.

Please refer to the above application number in all correspondence, reports, etc., in connection with this project.

Sincerely,



David F. Thorman, AIA
State Architect

DFT: Cr: Tj: shc

cc:
Herbert R. Fischer, County Superintendent
Gino Bastianon
Director of Facilities
Reading File
File



CALIFORNIA
DEPARTMENT OF
EDUCATION

1430 N STREET
SACRAMENTO, CA
95814-5901

JACK O'CONNELL

State Superintendent of
Public Instruction

PHONE: (916) 319-0800

November 2, 2007

Hesperia Unified
15576 Main St.
Hesperia, CA 92346

Project Tracking No: 75044-52

Re: High School #3

County: San Bernardino

Square Feet: 259,883

Grade Level: 9 - 12

Dear Superintendent:

Subject: Supercede Final Plan Approval - New School

The California Department of Education approves the plans with the title sheet date of December 11, 2006, for the above referenced project. The plans were received on January 11, 2007. The plans meet the California Department of Education's standards for educational adequacy (California Code of Regulations, Title 5, et seq. and Education Code 17251(c) and (d)).

It is the responsibility of the school district to meet all requirements concerning toilet facilities, drinking water supply, sewage disposal, food service facilities and other plan elements having primary health and safety implications. The plans should be reviewed by the local health agency having jurisdiction and a written approval should be secured and filed in the school district's records. If the approved project involves work on an existing school building, it is the responsibility of the school district to meet all Federal, State and local requirements relating to the identification, remediation and/or removal of hazardous levels of lead and asbestos containing materials before or during construction. It is the responsibility of the district to complete all of the mitigation measures identified in the documents submitted to the California Department of Education for review.

This letter revises and supercedes the letter issued on January 29, 2007.

The school site for this project is 73.98 usable acres. This represents 105.69% of the California Department of Education's recommended site size of 70 acres, as contained in the California Department of Education's "Guide to School Site Analysis and Development(2000)," for the current CBEDS enrollment of the site and the student capacity added by this project as calculated pursuant to SAB Regulation 1859.83(d).

The California Department of Education's recommended acres for the master plan capacity of the site is 77.1 acres, to be used for purposes of requesting funding from the State Allocation Board pursuant to SAB Regulations 1859.73, related to multi-story construction, and 1859.76(a)11, related to parking structures. This site is 95.95% of the California Department of Education's recommended master plan

Hesperia Unified
November 2, 2007
Page 3

PTN: 75044-52
High School #3

Phase I environmental assessment or a Preliminary Endangerment Assessment (PEA), and/or the completion of a Response Action, and the Department of Toxic Substances Control has issued a determination letter dated October 26, 2005 indicating that no action or no further action is required for this site.

For projects to be funded under the Leroy F. Greene School Facility Act of 1998, funding requests to the State Allocation Board must be submitted within two (2) years of the date of the initial approval letter. If the district is not seeking financial assistance from the State Allocation Board, the project must commence construction within two (2) years of the date of the initial approval letter. Regardless of the funding source, if, prior to construction, changes are made to the plans that would affect or alter the California Department of Education's original approval (including but not limited to changes in surrounding land uses, the master plan capacity of the project, changes in code and/or regulation, or a subsequent CEQA determination), the plan may be subject to reevaluation using the most recent standards.

Please contact the consultant identified below if you have questions regarding this letter.

Sincerely,


Fred A. Yeager, Assistant Director
School Facilities Planning Division


Kent Van Gelder
School Facilities Planning Division
(909)790-7241

DP3681/P2978
cc: Architect